



### Local Worker Hiring Performance by PLA Covered Active Project - October 31, 2019

Rank	Campus	Project Name	Prime Contractor	Contract Provision	Project Number	Contract Number	Project Completion %	District Local Worker Participation	Total # of Workers on Campus	Veterans		Local to College (Primary Zip Code List)					Local to District (Primary & Secondary Zip Code Lists)					Local to Los Angeles County		Local to Los Angeles County & Orange County			
										Total # of Veterans	Total % of Veterans	# of Workers	# of Veterans	# of Disadvantaged Workers	Veterans %	Disadvantaged Worker %	Local Worker %	# of Workers	# of Veterans	# of Disadvantaged Workers	Veterans %	Disadvantaged Worker %	Local Workers %	Total # of Workers	Local Worker %	Total # of Workers	Local Worker %
1	Mission	Student Services Admin Swing Space	TIS, Inc.	35%	54M.4406.02.01	33966-10M8	82%	87.50%	24	0	0.00%	9	0	2	0.00%	8.33%	37.50%	21	0	2	0.00%	8.33%	87.50%	24	100.00%	24	100.00%
2	District	Door Locks and Access Control (Second Region)	World Wide Construction	35%	50I.4413.05.01; 50I.4513.05.01; 50I.4813.05.01	33953-15M8, 33953-15P8, 33953-15V8	70%	75.00%	4	0	0.00%	0	0	0	0.00%	0.00%	0.00%	3	0	0	0.00%	0.00%	75.00%	3	75.00%	3	75.00%
3	District	Door Locks and Access Control (First Region)	World Wide Construction	35%	50I.4113.05.01; 50I.4213.05.01; 50I.4913.05.01	8049-14C8, 8049-14E8, 8049-14W8	99%	65.00%	20	0	0.00%	0	0	0	0.00%	0.00%	0.00%	13	0	0	0.00%	0.00%	65.00%	18	90.00%	18	90.00%
4	Pierce	Technology and Security Upgrade	Securitas Electronic Security	30%	39W.5979.03.35; 40I.5905.33	33917	90%	61.54%	26	0	0.00%	2	0	1	0.00%	3.85%	7.69%	16	0	1	0.00%	3.85%	61.54%	19	73.08%	19	73.08%
5	City	Transportation and Accessibility Improvements Phase 1	TIS, Inc.	35%	40I.5102.03.01	33966 TO2ZCC	85%	60.32%	63	0	0.00%	5	0	0	0.00%	0.00%	7.94%	38	0	7	0.00%	11.11%	60.32%	55	87.30%	56	88.89%
6	District	Door Locks and Access Control (Third Region)	World Wide Construction	35%	50I.4313.05.01; 50I.4613.05.01; 50I.4713.05.02	8049-16H8, 8049-16S8, 8049-16T8	99%	58.33%	12	0	0.00%	0	0	0	0.00%	0.00%	0.00%	7	0	0	0.00%	0.00%	58.33%	11	91.67%	11	91.67%
7	Pierce	Transportation And Accessibility Improvements	Axlon Group	35%	40I.5502.03.01	8053-06P9	30%	56.16%	73	0	0.00%	7	0	0	0.00%	0.00%	9.59%	41	0	0	0.00%	0.00%	56.16%	59	80.82%	66	90.41%
8	Valley	Gym Complex Phase 2	Access Pacific, Inc.	35%	18V.7825.03.01; 08V.6825.03.01	34023	78%	55.13%	78	0	0.00%	7	0	0	0.00%	0.00%	8.97%	43	0	3	0.00%	3.85%	55.13%	65	83.33%	68	87.18%
9	Harbor	Storm Water Implementation CIP	GMZ Engineering, Inc.	35%	40I.5309.05.03; 40I.	33955-11H8	68%	54.84%	31	0	0.00%	1	0	1	0.00%	3.23%	0.00%	17	0	8	0.00%	0.00%	54.84%	22	70.97%	25	80.65%
10	Valley	Transportation And Accessibility Improvements	Access Pacific, Inc.	35%	40I.5802.03.01; 18V.7825.03.01; 08V.6803.02.01	34022	61%	53.78%	119	0	0.00%	6	0	0	0.00%	0.00%	5.04%	64	0	5	0.00%	4.20%	53.78%	92	77.31%	98	82.35%
11	Trade Technical	South Campus Athletic Field	Harper Construction	35%	37T.5721.02.01	3001	28%	50.00%	4	0	0.00%	0	0	0	0.00%	0.00%	0.00%	2	0	0	0.00%	0.00%	50.00%	3	75.00%	3	75.00%
12	Mission	East Campus Utility Interconnection CIP	GMZ Engineering, Inc.	35%	04M.402.01; 04M.418.0	33955-04M9	20%	48.48%	33	0	0.00%	3	0	2	0.00%	6.06%	9.09%	16	0	6	0.00%	18.18%	48.48%	26	78.79%	29	87.88%
13	Southwest	Central Plant Improvements	GMZ Engineering, Inc.	35%	06S.6623.01; 36S.562	33955-03S9	43%	47.06%	34	0	0.00%	1	0	0	0.00%	0.00%	2.94%	16	0	4	0.00%	11.76%	47.06%	27	79.41%	27	79.41%
14	East	South Gate Educational Center Demolition	National Demolition Contractors	35%	22G.8261.02.01; 32G.5261.02.01	34027	45%	46.62%	133	0	0.00%	24	0	2	0.00%	1.50%	18.05%	62	0	2	0.00%	1.50%	46.62%	112	84.21%	120	90.23%
15	East	Site Restorations at Bungalow Complexes	GMZ Engineering	35%	32E.5222.02.07	33955-12E8	100%	44.12%	34	0	0.00%	3	0	2	0.00%	5.88%	8.82%	15	0	6	0.00%	17.65%	44.12%	26	76.47%	26	76.47%
16	Trade Technical	Construction Technology Yard and Storage Building Phase 2	TIS, Inc.	35%	37T.5714.02.06	33966 TO#1917	100%	43.23%	155	0	0.00%	12	0	2	0.00%	1.29%	7.74%	67	0	11	0.00%	7.10%	43.23%	114	73.55%	127	81.94%
17	Pierce	Performing Arts Building Improvements - Cheek Walls	Valle Grande Construction	35%	35P.5518.03.04	33968-06P8	50%	40.00%	45	0	0.00%	5	0	0	0.00%	0.00%	11.11%	18	0	0	0.00%	0.00%	40.00%	36	80.00%	36	80.00%
18	West	Technology Learning Center 2	Harper Construction	35%	39W.5951.02.01; 39W.5981.01.05; 40I.5902.03.04	33996	40%	36.32%	413	5	1.21%	14	1	2	0.24%	0.48%	3.39%	150	1	17	0.24%	4.12%	36.32%	284	68.77%	314	76.03%
19	West	Technology and Security Upgrade	Securitas Electronic Security	30%	39W.5979.03.35; 40I.5905.33	33917	98%	54.86%	43	0	0.00%	4	0	0	0.00%	0.00%	9.30%	15	0	0	0.00%	0.00%	34.88%	30	69.77%	31	72.09%
20	Trade Technical	Art & Culinary Arts Building Phase 2	Harper Construction	35%	37T.5779.03.17	3000	48%	34.77%	604	4	0.66%	21	0	3	0.00%	0.50%	3.48%	210	1	34	0.17%	5.63%	34.77%	419	69.37%	472	78.15%
21	Harbor	Campus Wide ADA Transition & Access Compliance	Davis Reed Construction	30%	13H.7338.02.01	33785	99%	33.50%	400	1	0.25%	29	0	2	0.00%	0.50%	7.25%	134	1	6	0.25%	1.50%	33.50%	263	65.75%	319	79.75%
22	City	Da Vinci Hall Modernization	S.J. Amoroso Construction	35%	31C.5108.03; 81C.510	33981	85%	33.38%	785	4	0.51%	30	0	3	0.00%	0.38%	3.82%	262	2	15	0.25%	1.91%	33.38%	517	65.86%	594	75.67%
23	Valley	Academic and Cultural Center	Pinner Construction	30%	88V.5801.02; 08V.6801.02; 38V.5838.02	33894	54%	33.37%	875	2	0.00%	32	0	4	0.00%	0.46%	3.66%	292	0	15	0.00%	1.71%	33.37%	559	63.89%	630	72.00%
24	Harbor	S.A.I.L.S	Bernards Brothers	30%	33H.5350.02.01; 33H.5350.02.02; 33H.5350.02.03; 33H.5350.02.07	33064	93%	33.13%	1672	5	0.30%	77	1	10	0.06%	0.60%	4.61%	555	1	29	0.06%	1.73%	33.13%	1,056	63.16%	1,218	72.85%
25	Southwest	School of Science	Harper Construction	35%	36S.5618.03.01	33948	100%	32.57%	611	7	1.15%	36	0	4	0.00%	0.65%	5.89%	199	2	35	0.33%	5.73%	32.57%	386	63.18%	422	69.07%
26	West	Watson Center CIP	BNBuilders, Inc.	35%	39W.5982.02; 40I.5902.03.03	34028	37%	31.06%	322	0	0.00%	4	0	0	0.00%	0.00%	0.00%	100	0	9	0.00%	0.00%	31.06%	206	63.98%	240	74.53%
27	Trade Technical	Grand Ave. Enhancement / Blue Line Extension	Balfour Beatty Construction	35%	17T.7773.05.05; 07T.6673.05.06	33939	100%	28.30%	212	0	0.00%	1	0	0	0.00%	0.00%	0.47%	60	0	4	0.00%	1.89%	28.30%	143	67.45%	166	78.30%
28	Mission	Central Plant	Rudolph & Sletten, Inc.	30%	34M.5402.02.01	33896	75%	28.11%	249	4	1.61%	15	0	1	0.00%	0.40%	6.02%	70	0	5	0.00%	2.01%	28.11%	148	59.44%	171	68.67%
29	Valley	New Central Plant - Energy Infrastructure Improvements	Southland Industries	35%	38V.5845.03	33934	70%	24.36%	156	1	0.64%	2	0	0	0.00%	0.00%	1.28%	38	0	0	0.00%	0.00%	24.36%	89	57.05%	113	72.44%
30	Valley	Allied Health & Science Center - Weatherization & Caulking Repairs of Existing Facade	Access Pacific, Inc.	35%	08V.6803.02.01	34024	50%	21.65%	38	0	0.00%	2	0	0	0.00%	0.00%	5.26%	8	0	0	0.00%	0.00%	21.65%	27	71.05%	33	86.84%
31	Pierce	Central Plant Expansion West Central Plant	Harper Construction	35%	35P.5544.03.05	34005	78D	0.00%	2	0	0.00%	0	0	0	0.00%	0.00%	0.00%	0	0	0	0.00%	0.00%	0.00%	2	100.00%	2	100.00%
<b>Project Grand Total</b>									<b>7270</b>	<b>33</b>	<b>0.45%</b>	<b>352</b>	<b>2</b>	<b>41</b>	<b>0.03%</b>	<b>0.56%</b>	<b>4.84%</b>	<b>2552</b>	<b>8</b>	<b>224</b>	<b>0.11%</b>	<b>3.08%</b>	<b>35.10%</b>	<b>4841</b>	<b>66.59%</b>	<b>5481</b>	<b>75.39%</b>

\* Project in punchlist (substantial completion)  
 \*\* Commissioning (substantially complete)  
 \*\*\* Project currently on hold  
 Project is complete waiting for Notice of Completion (NOC) or final Certified Payroll Report (CPR)