



### Local Worker Hiring Performance by PLA Covered Active Project as of February 15, 2016

Total % Local Workers Key		
Meets or exceeds 10% goal	Within 5% of 10% goal	Not meeting 10% goal

Rank	Campus	Project Name	Prime Contractor	Project Number	Contract Number	Veterans									Local to College							Local to District			
						Total # of Workers on Campus	Total # of Local Veterans	Total % of Local Veterans	# of Workers	# of Veterans	# of Disadvantaged Workers	Veterans %	Disadvantaged Worker %	Local Worker %	# of Workers	# of Veterans	# of Disadvantaged Workers	Veterans %	Disadvantaged Worker %	Local Workers %					
1	Pierce	Parking Lot 8 ADA Corrective Work	GMZ Engineering	35P.5544.03.03	33863	7	0	0	0	0	0	0%	0%	0%	4	0	0	0%	0%	57%					
2	Pierce	Performing Arts Takeover	GMZ Engineering	35P.5518.03.04	33882	12	0	0	0	0	0	0%	0%	0%	6	0	0	0%	0%	50%					
3	Mission	Campus Modernization - Ph I	Masters Contracting, Inc.	34M.5419.03	32529	322	0	0	47	0	2	0%	1%	15%	148	0	13	0%	4%	46%					
4	Mission	Campus Modernization - Ph II	Masters Contracting, Inc.	34M.5420.03	32879	156	0	0	20	0	1	0%	1%	13%	70	0	3	0%	2%	45%					
5	Pierce	Phase 1A and 1B	Balfour Beatty Construction	35P.5544.03.04	33859	293	0	0	16	0	0	0%	0%	5%	122	0	12	0%	4%	42%					
6	Pierce	Stadium ADA Improvements*	Balfour Beatty Construction	35P.5537.03	33864	297	0	0	13	0	0	0%	0%	4%	123	0	14	0%	5%	41%					
7	Harbor	S.A.I.L.S***	Bernard Brothers	33H.5350.02.01, 33H.5350.02.02, 33H.5350.02.03, 33H.5350.02.07	33064	479	0	0	33	0	10	0%	2%	7%	200	0	19	0%	4%	42%					
8	City	RWGPL Red Line Pedestrian Corridor (DOB)	Masters Contracting, Inc.	11C.6173.05.03	33850	65	0	0	3	0	0	0%	0%	5%	26	0	0	0%	0%	40%					
9	Trade Tech	Learning Assistance Center/ Library Renovation*	Suffolk Construction Inc.	17T.7702.03.01/37T.5702.03.01	33009	1044	0	0	51	0	10	0%	1%	5%	389	0	33	0%	3%	37%					
10	City	Clausen Hall Mod*	Sage Associates, Inc.	31C.5107.03	33357	959	0	0	51	0	9	0%	1%	5%	343	0	45	0%	5%	36%					
11	Pierce	Campus Wide Telecommunications Upgrade	Balfour Beatty Construction	35P.5544.03.04	33861	47	0	0	6	0	0	0%	0%	13%	17	0	0	0%	0%	36%					
12	Southwest	DB-2 Little Theater Upgrade, Cox Building Upgrade, Lecture Laboratory Building - Modernization, Campus-Wide Storm water Collection System, Fitness and Wellness Center and Northeast Quadrant Parking Structure project.**	Hensel Phelps Construction Co	36S.5607.03.09,36S.5607.03.10,36S.5618.03.01, 36S.5663.03.02,36S.5667.03,36S.5668.02	33063	2343	0	0	109	0	4	0%	0%	5%	801	0	54	0%	2%	34%					
13	City	Life Sciences & Chemistry Buildings Modernization and New Construction of Health, Fitness & PE Bldg.*	Woodcliff Corporation	31C.5150.03/ 31C.5151.03/ 11C.7115.02	33149	831	0	0	35	0	5	0%	1%	4%	285	0	33	0%	4%	34%					
14	Mission	Media Arts Center	Kemp Brothers	34M.5405.02 (aka 04M.6405.02)	32594	677	0	0	57	0	10	0%	1%	8%	233	0	15	0%	2%	34%					
15	Trade Tech	Construction Technology Building & East Parking Structure	Bernard Brothers	37T.5720.02.01 / 37T.5714.02.02	33148	562	0	0	36	0	6	0%	1%	6%	193	0	15	0%	3%	34%					
16	City	Student Services Center and Holmes Hall Modernization	Harper Construction Company Inc.	11C.7134.05/31C.5134.02/31C.5134.05C/01C.6110.03/11C.7110.03/31C.5110.03	33741	904	0	0	32	0	11	0%	1%	4%	301	0	11	0%	1%	33%					
17	East	Science Career and Mathematics Building	Harper Construction Company Inc.	32E.5222.02.03/32E.5222.02.04/ 32E.5222.02.05/32E.5222.02.06	33801	686	0	0	72	0	3	0%	0%	10%	226	0	7	0%	1%	33%					
18	Trade Tech	Campus Wide Improvements Phase III*	KPRS Construction Services, Inc.	37T.5779.03.13	33376	419	0	0	19	0	2	0%	0%	5%	137	0	8	0%	2%	33%					
19	Valley	Athletic Training Facility (LLB)	Clark Construction	38V.5837.02	33833	893	3	0%	43	0	0	0%	0%	5%	272	0	47	0%	5%	30%					
20	East	Student Success and Retention Center	Pinner Construction Company, Inc.	32E.5234.02	32975	1619	0	0	195	0	8	0%	0%	12%	475	0	20	0%	1%	29%					

21	Valley	Monarch Center & Parking Structure	McCarthy Building Company	38V.5842.02/08V.684.02.02	33349	1451	0	0	49	0	0	0%	0%	3%	417	0	7	0%	0%	29%
22	Valley	Community Workforce & Omega Center	Charles Pankow Builders	38V.5836.02	33436	818	0	0	24	0	1	0%	0%	3%	240	0	4	0%	0%	29%
23	Valley	Multi-Purpose Community Ctr	Charles Pankow Builders	38V.5839.02/08V.6837.02.01	33388	835	0	0	15	0	0	0%	0%	2%	227	0	11	0%	1%	27%
24	Southwest	DB-1 Pump House Project	Harper Construction Company Inc.	36S.5679.02.08	32881	677	0	0	52	0	1	0%	0%	8%	184	0	1	0%	0%	27%
25	Mission	Campus Mod. - Ph 3 DSEO***	Johnson Controls	14M.7486.05	32252	59	0	0	2	0	0	0%	0%	3%	16	0	0	0%	0%	27%
26	City	Physical Plant (M&O Building) & Tennis Courts	Charles Pankow Builders	31C.5146.02/31C.5152.02	33648	465	0	0	7	0	0	0%	0%	2%	122	0	1	0%	0%	26%
27	Southwest	School of Behavioral & Social Science (SoBSS) HVAC Upgrade	Climatec Building Technologies	36S.5601.03.04	33886	19	0	0	0	0	0	0%	0%	0%	5	0	0	0%	0%	25%
28	East	Campus Student Center and Book Store	Edge Construction, LLC	32E.5231.02	33116	1086	0	0	98	0	4	0%	0%	9%	275	0	8	0%	1%	25%
29	District Wide	Measurement & Demand Response (M&DR)	Climatec Building Technologies	40I.5101.02.02, 40I.5201.02.02, 40I.5301.02.02, 40I.5401.02.02, 40I.5501.02.02, 40I.5701.02.02, 40I.5801.02.02, 40I.5901.02.02, 40I.5601.02.02	33803	30	0	0	0	0	0	0%	0%	0%	6	0	0	0%	0%	20%

<b>Project Grand Total</b>						18055	3	0%	1085	0	87	0%	0%	6%	5863	0	381	0%	2%	32%
----------------------------	--	--	--	--	--	-------	---	----	------	---	----	----	----	----	------	---	-----	----	----	-----

*	Project in punchlist (substantial completion)
**	Commissioning (substantially complete)
***	Project currently on hold



**LOCAL WORKER HIRING PERFORMANCE BY SUBCONTRACTOR**  
**Pierce - Parking Lot 8 ADA Corrective Work**  
**Balfour Beatty**  
**Contract # 33863**  
**Project #**

Project Summary	Total # of Workers	
	7	
	Count	Percentage
District Local	4	57%
District Disadvantaged	0	0%
District Veteran	0	0%
College Local	0	0%
College Disadvantaged	0	0%
College Veteran	0	0%
Total Veterans	0	0%

Company	Total # of Workers	# of Disadvantaged	# of College Local Workers	# of District Local Workers	District Disadvantaged %	College Local %	District Local %	Total # of Veterans	Veteran % of Total Workers	# of District Local Veterans	District Local Veterans %
GMZ Engineering, Inc.	7	0	0	4	0%	0%	57%	0	0%	0	0%
<b>Grand Total</b>	<b>7</b>	<b>0</b>	<b>0</b>	<b>4</b>	<b>0%</b>	<b>0%</b>	<b>57%</b>	<b>0</b>	<b>0%</b>	<b>0</b>	<b>0%</b>