

## Local Worker Hiring Performance by PLA Covered Active Project as of June 15, 2016

Total % Local Workers Key		
Meets or exceeds 30% goal	Within 5% of 30% goal	Not meeting 30% goal

Rank	Campus	Project Name	Prime Contractor	Project Number	Contract Number	Total # of Workers on Campus	Veterans		Local to College					Local to District					Local Workers %	
							Total # of Local Veterans	Total % of Local Veterans	# of Workers	# of Veterans	# of Disadvantaged Workers	Veterans %	Disadvantaged Worker %	Local Worker %	# of Workers	# of Veterans	# of Disadvantaged Workers	Veterans %		Disadvantaged Worker %
1	East	Exterior Transportation & Accessibility Improvements	Access Pacific, Inc.	40J.5202.03.01	33928	7	0	0	2	0	0	0%	0%	29%	4	0	0	0%	0%	57%
2	Mission	Campus Modernization - Ph I	Masters Contracting, Inc.	34M.5419.03	32529	332	0	0	50	0	2	0%	1%	15%	152	0	13	0%	4%	46%
3	Mission	Campus Modernization - Ph II	Masters Contracting, Inc.	34M.5420.03	32879	192	0	0	24	0	1	0%	1%	13%	87	0	3	0%	2%	45%
4	Pierce	Stadium ADA Improvements*	Balfour Beatty Construction	35P.5537.03	33864	301	0	0	14	0	0	0%	0%	5%	129	0	16	0%	5%	43%
5	Harbor	S.A.I.L.S	Bernard Brothers	33H.5350.02.01, 33H.5350.02.02, 33H.5350.02.03, 33H.5350.02.07	33064	498	0	0	33	0	10	0%	2%	7%	206	0	20	0%	4%	41%
6	City	RWGPL Red Line Pedestrian Corridor (DDB)	Masters Contracting, Inc.	11C.6173.05.03	33850	88	0	0	4	0	0	0%	0%	5%	35	0	2	0%	2%	40%
7	Pierce	Phase 1A and 1B	Balfour Beatty Construction	35P.5544.03.04	33859	574	0	0	27	0	0	0%	0%	5%	222	0	26	0%	5%	39%
8	City	Clausen Hall Mod*	Sage Associates, Inc.	31C.5107.03	33357	959	0	0	51	0	9	0%	1%	5%	343	0	45	0%	5%	36%
9	Pierce	Campus Wide Telecommunications Upgrade	Balfour Beatty Construction	35P.5544.03.04	33861	47	0	0	6	0	0	0%	0%	13%	17	0	0	0%	0%	36%
10	City	Life Sciences & Chemistry Buildings Modernization and New Construction of Health, Fitness & PE Bldg.*	Woodcliff Corporation	31C.5150.03/ 31C.5151.03/ 11C.7115.02	33149	831	0	0	35	0	5	0%	1%	4%	285	0	33	0%	4%	34%
11	Mission	Media Arts Center	Kemp Brothers	34M.5405.02 (aka 04M.6405.02)	32594	830	0	0	63	0	10	0%	1%	8%	283	0	16	0%	2%	34%
12	City	Student Services Center and Holmes Hall Modernization	Harper Construction Company Inc.	11C.7134.05/31C.5134.02/31C.5134.05C/01C.6110.03/11C.7110.03/31C.5110.03	33741	1087	0	0	39	0	11	0%	1%	4%	357	0	11	0%	1%	33%
13	East	Science Career and Mathematics Building	Harper Construction Company Inc.	32E.5222.02.03/32E.5222.02.04/32E.5222.02.05/32E.5222.02.06	33801	944	0	0	99	0	3	0%	0%	10%	311	0	15	0%	2%	33%
14	Valley	Monarch Center & Parking Structure	McCarthy Building Company	38V.5842.02/08V.684.02.02	33349	1618	0	0	58	0	0	0%	0%	4%	494	0	7	0%	0%	31%
15	Trade Tech	Construction Technology Building & East Parking Structure	Bernard Brothers	37T.5720.02.01 / 37T.5714.02.02	33148	835	0	0	51	0	6	0%	1%	6%	263	0	22	0%	3%	31%
16	Valley	Athletic Training Facility (LLB)	Clark Construction	38V.5837.02	33833	934	3	0%	44	0	0	0%	0%	5%	282	0	56	0%	6%	30%
17	East	Performing Arts Center	Knightcare, Inc.	02E.6207.02	33885	10	0	0	0	0	0	0%	0%	0%	3	0	0	0%	0%	30%

18	East	Student Success and Retention Center	Pinner Construction Company, Inc.	32E.5234.02	32975	1750	0	0	210	0	7	0%	0%	12%	511	0	18	0%	1%	29%
19	Valley	Community Workforce & Omega Center	Charles Pankow Builders	38V.5836.02	33436	1019	0	0	29	0	1	0%	0%	3%	299	0	7	0%	1%	29%
20	Valley	Multi-Purpose Community Ctr	Charles Pankow Builders	38V.5839.02/08V.6837.02.01	33388	865	0	0	16	0	0	0%	0%	2%	247	0	11	0%	1%	29%
21	Southwest	DB-1 Pump House Project	Harper Construction Company Inc.	36S.5679.02.08	32881	718	0	0	52	0	1	0%	0%	7%	192	0	1	0%	0%	27%
22	Mission	Campus Mod. - Ph 3 DSEO***	Johnson Controls	14M.7486.05	32252	59	0	0	2	0	0	0%	0%	3%	16	0	0	0%	0%	27%

<b>Project Grand Total</b>						14491	3	0%	907	0	66	0%	0%	6%	4734	0	322	0%	2%	
----------------------------	--	--	--	--	--	-------	---	----	-----	---	----	----	----	----	------	---	-----	----	----	--

*	Project in punchlist (substantial completion)
**	Commissioning (substantially complete)
***	Project currently on hold



**LOCAL WORKER HIRING PERFORMANCE BY SUBCONTRACTOR**  
**Southwest - DB-1 Pump House Project**  
**Harper Construction**  
**Contract # 32881**  
**Project # 36S.5679.02.08**

Project Summary	Total # of Workers	
	718	
	Count	Percentage
District Local	192	27%
District Disadvantaged	1	0%
District Veteran	0	0%
College Local	52	7%
College Disadvantaged	1	0%
College Veteran	0	0%
Total Veterans	0	0%

Company	Total # of Workers	# of Disadvantaged	# of College Local Workers	# of District Local Workers	District Disadvantaged %	College Local %	District Local %	Total # of Veterans	Veteran % of Total Workers	# of District Local Veterans	District Local Veterans %
ACCO Engineered Systems	18	0	1	6	0%	6%	33%	0	0%	0	0%
Ace Fence	4	0	0	1	0%	0%	25%	0	0%	0	0%
Advance Cable Solutions	17	0	1	8	0%	6%	47%	0	0%	0	0%
Air Balance Co.	5	0	0	0	0%	0%	0%	0	0%	0	0%
Anning Johnson Company	21	0	0	3	0%	0%	14%	0	0%	0	0%
Athena Engineering, Inc.	1	0	0	0	0%	0%	0%	0	0%	0	0%
Baker Electric	8	0	0	3	0%	0%	38%	0	0%	0	0%
Baron Services Company	3	0	0	0	0%	0%	0%	0	0%	0	0%
Bill Carr Surveys, Inc.	6	0	0	2	0%	0%	33%	0	0%	0	0%
Bill Petty's Backhoe Service	4	0	0	0	0%	0%	0%	0	0%	0	0%
Bird Solutions International	2	0	0	0	0%	0%	0%	0	0%	0	0%
Boer Backhoe, Inc.	4	0	0	1	0%	0%	25%	0	0%	0	0%
California Crane	1	0	0	1	0%	0%	100%	0	0%	0	0%
Charles McCandless Tile Contractor Inc.	9	0	0	0	0%	0%	0%	0	0%	0	0%
Church & Larsen, Inc.	30	0	0	3	0%	0%	10%	0	0%	0	0%
Climatec	6	0	0	2	0%	0%	33%	0	0%	0	0%
Coast Waterproofing	3	0	0	0	0%	0%	0%	0	0%	0	0%
Commercial Scaffolding of CA, Inc.	17	0	3	9	0%	18%	53%	0	0%	0	0%
Concrete Cutting International	4	0	0	1	0%	0%	25%	0	0%	0	0%

Curtis Drilling Company	2	0	0	1	0%	0%	50%	0	0%	0	0%
DeYoung Power Systems, Inc.	2	0	0	0	0%	0%	0%	0	0%	0	0%
Doty Bros. Equipment Company	2	0	0	0	0%	0%	0%	0	0%	0	0%
Farwest Insulation Contracting	5	0	0	0	0%	0%	0%	0	0%	0	0%
Ferrell Construction, Inc.	72	1	15	33	1%	21%	46%	0	0%	0	0%
First Responder Fire Protection	5	0	0	2	0%	0%	40%	0	0%	0	0%
Harper Equipment Rental	1	0	0	0	0%	0%	0%	0	0%	0	0%
Heritage Window Coverings	6	0	0	0	0%	0%	0%	0	0%	0	0%
Hill Crane Services	2	0	0	0	0%	0%	0%	0	0%	0	0%
Inland Pacific Electrical	5	0	2	2	0%	40%	40%	0	0%	0	0%
Institutional Casework Installations	5	0	1	1	0%	20%	20%	0	0%	0	0%
Institutional Casework Installations, Inc.	5	0	0	0	0%	0%	0%	0	0%	0	0%
JLS Concrete Pumping	8	0	1	3	0%	13%	38%	0	0%	0	0%
Karcher Interior Systems, Inc.	4	0	0	0	0%	0%	0%	0	0%	0	0%
Kennedy Floor Covering	6	0	0	0	0%	0%	0%	0	0%	0	0%
Letner Roofing	25	0	3	11	0%	12%	44%	0	0%	0	0%
M.A.C. Steel, Inc.	20	0	1	5	0%	5%	25%	0	0%	0	0%
Marco Crane & Rigging	1	0	0	0	0%	0%	0%	0	0%	0	0%
Marne Construction, Inc.	50	0	1	14	0%	2%	28%	0	0%	0	0%
Masonry Concepts, Inc.	8	0	0	2	0%	0%	25%	0	0%	0	0%
Mike Zarp, Inc.	4	0	0	0	0%	0%	0%	0	0%	0	0%
Mitsubishi Electric	13	0	0	3	0%	0%	23%	0	0%	0	0%
Neal Electric Corporation	40	0	4	13	0%	10%	33%	0	0%	0	0%
Nevell Group, Inc.	33	0	2	5	0%	6%	15%	0	0%	0	0%
Nicholas Construction Service, Inc.	24	0	1	9	0%	4%	38%	0	0%	0	0%
Nold's Equipment, Inc.	2	0	0	1	0%	0%	50%	0	0%	0	0%
Penhall Company	5	0	0	0	0%	0%	0%	0	0%	0	0%
Perfection Glass, Inc.	15	0	0	1	0%	0%	7%	0	0%	0	0%
Performance Contracting Inc.	14	0	0	1	0%	0%	7%	0	0%	0	0%
Preferred Landscape, Inc.	14	0	2	2	0%	14%	14%	0	0%	0	0%
Pro Finish Painting, Inc	17	0	1	8	0%	6%	47%	0	0%	0	0%
Proulx Contracting, Inc.	13	0	4	6	0%	31%	46%	0	0%	0	0%
Quality Rebar, Inc.	13	0	0	2	0%	0%	15%	0	0%	0	0%
Quality Rebar, Inc.	8	0	0	1	0%	0%	13%	0	0%	0	0%
R. R. Leonardo Co.	5	0	0	0	0%	0%	0%	0	0%	0	0%
Sign Age Identity Systems, Inc.	5	0	0	0	0%	0%	0%	0	0%	0	0%
SimplexGrinnell	7	0	1	3	0%	14%	43%	0	0%	0	0%
Southcoast Acoustical Interiors	15	0	0	2	0%	0%	13%	0	0%	0	0%
Stumbaugh & Associates, Inc.	2	0	0	0	0%	0%	0%	0	0%	0	0%
Temecula Valley Drywall, Inc.	6	0	0	0	0%	0%	0%	0	0%	0	0%
Universal Mechanical & Engineering	45	0	8	15	0%	18%	33%	0	0%	0	0%
Viking Insulation Co.	6	0	0	3	0%	0%	50%	0	0%	0	0%
Western Paving Contractors, Inc.	15	0	0	3	0%	0%	20%	0	0%	0	0%

<b>Grand Total</b>	<b>718</b>	<b>1</b>	<b>52</b>	<b>192</b>	<b>0%</b>	<b>7%</b>	<b>27%</b>	<b>0</b>	<b>0%</b>	<b>0</b>	<b>0%</b>
--------------------	------------	----------	-----------	------------	-----------	-----------	------------	----------	-----------	----------	-----------