

Total % Local Workers Key	
Meets or exceeds 30% goal	
Within 3% of 30% goal	
Not meeting 30% goal	

Local Worker Hiring Performance by PLA Covered Active Project

Rank	Campus	Project Name	Prime Contractor	Contract Provision	Project Number	Contract Number	Project Completion %	Total # of Workers on Campus	Veterans		Local to College					Local to District						
									Total # of Local Veterans	Total % of Local Veterans	# of Workers	# of Veterans	# of Disadvantaged Workers	Veterans %	Disadvantaged Worker %	Local Worker %	# of Workers	# of Veterans	# of Disadvantaged Workers	Veterans %	Disadvantaged Worker %	Local Workers %
1	West	West LA College Amphitheater (Slope Stabilization)	GMZ Engineering	LCP Tracker		39W.5916.03	100%	10	0	0%	0	0	0	0%	0%	0%	7	0	0	0%	0%	70%
2	Pierce	Horticulture Demolition	Fredrick Towers, Inc	New PLA		33954-02PCS	TBD	26	0	0%	1	0	0	0%	0%	4%	16	0	0	0%	0%	62%
3	Pierce	NOM Community Services/Agriculture Science Building	Balfour Beatty Construction	LCP Tracker		32862	TBD	24	0	0%	3	0	0	0%	0%	13%	14	0	2	0%	8%	58%
3	West	P.E. & Dance Renovation	Masters Construction Corp.	LCP Tracker	33960-03WCS	33960		24	0	0%	0	0	0	0%	0%	0%	14	0	0	0%	0%	58%
5	East	ELAC - Exterior Transportation & Accessibility Improvements	Access Pacific, Inc.	New PLA	40J.5202.03.01	33970		60	1	2%	15	1		2%	0%	25%	34	1	0	2%	0%	57%
6	East	East LA College - Performing and Fine Arts Center Exterior	Knightcare, Inc.	New PLA	02E.6207.02	33929	63%	9	0	0%	0	0	0	0%	0%	0%	5	0	0	0%	0%	56%
7	City	RWGPL Red Line Pedestrian Corridor (DDB)	Masters Contracting, Inc.	LCP Tracker	11C.6173.05.03	33850	5%	116	0	0%	7	0	0	0%	0%	6%	53	0	2	0%	2%	46%
8	Southwest	Southwest College - Exterior Transportation & Accessibility Improvements	Access Pacific, Inc.	New PLA		33949		45	0	0%	6	0	0	0%	0%	13%	20	0	0	0%	0%	44%
9	Pierce	Stadium ADA Improvements*	Balfour Beatty Construction	LCP Tracker	35P.5537.03	33864	40%	301	0	0%	15	0	0	0%	0%	5%	130	0	16	0%	5%	43%
10	Harbor	S.A.I.L.S	Bernard Brothers	Legacy	33H.5350.02.01, 33H.5350.02.02, 33H.5350.02.03, 33H.5350.02.07	33064	82%	527	0	0%	34	0	20	0%	4%	6%	218	0	20	0%	4%	41%
11	Pierce	Phase 1A and 1B	Balfour Beatty Construction	LCP Tracker	35P.5544.03.04	33864	TBD	744	0	0%	39	0	3	0%	0%	5%	295	0	30	0%	4%	40%
12	Valley	Academic and Cultural Center	Pinner Construction	LCP Tracker		33894		29	0	0%	3	0	0	0%	0%	10%	10	0	0	0%	0%	34%
12	Mission	Media Arts Center	Kemp Brothers	Legacy	34M.5405.02 (aka 04M.6405.02)	32594	40%	976	0	0%	68	0	25	0%	3%	7%	330	0	17	0%	2%	34%
12	East	Science Career and Mathematics Building	Harper Construction Company Inc.	Legacy	32E.5222.02.03/32E.5222.02.04/32E.5222.02.05/32E.5222.02.06	33801	82%	1270	0	0%	147	0	3	0%	0%	12%	428	0	12	0%	1%	34%
15	Trade Tech	Construction Technology Building & East Parking Structure	Bernard Brothers	Legacy	37T.5720.02.01 / 37T.5714.02.02	33148		1321	2	0%	72	0	6	0%	0%	5%	432	2	32	0%	2%	33%
15	West	Central Plant Ph. 2	United Mechanical Contractors, Inc.	New PLA		39W-5979.03.04		3	0	0%		0		0%	0%	0%	1	0		0%	0%	33%
17	City	Student Services Center and Holmes Hall Modernization	Harper Construction Company Inc.	Legacy	11C.7134.05/31C.5134.02/31C.5134.05C/01C.6110.03/11C.7110.03/31C.5110.03	33741	56%	1247	0	0%	40	0	11	0%	1%	3%	405	0	11	0%	1%	32%
18	Valley	Monarch Center & Parking Structure	McCarthy Building Company	Legacy	38V.5842.02/08V.684.02.02	33349	63%	1623	0	0%	60	0	0	0%	0%	4%	495	0	8	0%	0%	30%
18	Valley	Athletic Training Facility (LLB)	Clark Construction	LCP Tracker	38V.5837.02	33833	46%	964	1	0%	45	0	13	0%	1%	5%	292	1	54	0%	6%	30%
18	Valley	Community Workforce & Omega Center	Charles Pankow Builders	Legacy	38V.5836.02	33436	32%	1308	0	0%	36	0	1	0%	0%	3%	394	0	7	0%	1%	30%
21	East	Student Success and Retention Center	Pinner Construction Company, Inc.	Legacy	32E.5234.02	32975	94%	1769	0	0%	210	0	7	0%	0%	12%	513	0	18	0%	1%	29%
21	Valley	Multi-Purpose Community Ctr	Charles Pankow Builders	Legacy	38V.5839.02/08V.6837.02.01	33388	85%	953	0	0%	18	0	0	0%	0%	2%	276	0	11	0%	1%	29%

Project Grand Total								10627	3	0%	591	0	82	0%	1%	6%	3593	3	211	0%	2%	34%
----------------------------	--	--	--	--	--	--	--	--------------	----------	-----------	------------	----------	-----------	-----------	-----------	-----------	-------------	----------	------------	-----------	-----------	------------

*	Project in punchlist (substantial completion)
**	Commissioning (substantially complete)
***	Project currently on hold