



Local Worker Hiring Performance by PLA Covered Active Project - October 30, 2018

Rank	Campus	Project Name	Prime Contractor	Contract Provision	Project Number	Contract Number	Project Completion %	Veterans			Local to College					Local to District						
								Total # of Workers on Campus	Total # of Local Veterans	Total % of Local Veterans	# of Workers	# of Veterans	# of Disadvantaged Workers	Veterans %	Disadvantaged Worker %	Local Worker %	# of Workers	# of Veterans	# of Disadvantaged Workers	Veterans %	Disadvantaged Worker %	Local Workers %
1	Mission	Student Services Admin Swing Space	TIS, Inc.	35%	54M.4406.02.01	33966-10M8	TBD	10	0	0.00%	3	0	0	0.00%	0.00%	30.00%	9	0	0	0.00%	0.00%	90.00%
2	City	Transportation and Accessibility Improvements Phase 1	TIS, Inc.	35%	40J.5102.03.01	33966 TO22CC	25%	19	0	0.00%	3	0	0	0.00%	0.00%	15.79%	15	0	1	0.00%	5.26%	78.95%
3	Pierce	Technology and Security Upgrade	Securitas Electronic Security	30%	39W.5979.03.35; 40J.5905.33	33917	42%	20	0	0.00%	2	0	0	0.00%	0.00%	10.00%	13	0	0	0.00%	0.00%	65.00%
4	Trade Technical	Construction Technology Yard and Storage Building Phase 2	TIS, Inc.	35%	37T.5714.02.06	33966 TO#1917	7%	42	0	0.00%	3	0	1	0.00%	2.38%	7.14%	21	0	2	0.00%	4.76%	50.00%
4	West	Technology Learning Center 2	Harper Construction	35%	39W.5951.02.01; 39W.5981.01.05; 40J.5902.03.04	33996	0%	4	0	0.00%	0	0	0	0.00%	0.00%	0.00%	2	0	0	0.00%	0.00%	50.00%
4	West	Technology and Security Upgrade	Securitas Electronic Security	30%	39W.5979.03.35; 40J.5905.33	33917	50%	22	0	0.00%	3	0	0	0.00%	0.00%	13.64%	11	0	0	0.00%	0.00%	50.00%
7	Trade Technical	Transportation and Accessibility Improvements	GMZ Engineering	35%	40J.5702.03.01	33980	100%	153	0	0.00%	6	0	1	0.00%	0.65%	3.92%	71	0	12	0.00%	7.84%	46.41%
8	Pierce	Roadways and Storm Water CIP	GMZ Engineering	35%	05P-543.03; 05P-543	34016	58%	72	0	0.00%	2	0	0	0.00%	0.00%	2.78%	31	0	4	0.00%	5.56%	43.06%
9	Pierce	NOM Community Services/Agriculture Science Building*	Balfour Beatty Construction	30%	35P.5535.03.05	33862	99%	308	0	0.00%	19	0	1	0.00%	0.32%	6.17%	130	0	26	0.00%	8.44%	42.21%
10	Mission	Central Plant	Rudolph & Sletten, Inc.	35%	34M.5402.02.01	33896	15%	32	0	0.00%	3	0	1	0.00%	3.13%	9.38%	13	0	1	0.00%	3.13%	40.63%
11	Trade Technical	Art & Culinary Arts Building Phase 2	Harper Construction	35%	37T.5779.03.17	3000	4%	46	0	0.00%	2	0	0	0.00%	0.00%	4.35%	18	0	3	0.00%	6.52%	39.13%
12	City	Da Vinci Hall Modernization	S.J. Amoroso Construction	35%	31C.5108.03; B1C.510	33981	65%	487	2	0.41%	21	0	2	0.00%	0.41%	4.31%	169	2	10	0.41%	2.05%	34.70%
13	Mission	Media Arts Center*	Kemp Brothers	30%	34M.5405.02 (aka 04M.6405.02)	32594	100%	1376	1	0.07%	86	0	10	0.00%	0.73%	6.25%	474	1	31	0.07%	2.25%	34.45%
14	Harbor	Campus Wide ADA Transition & Access Compliance	Davis Reed Construction	30%	13H.7338.02.01	33785	95%	387	1	0.26%	28	0	2	0.00%	0.52%	7.24%	133	1	6	0.26%	1.55%	34.37%
15	Valley	Academic and Cultural Center	Pinner Construction	30%	B8V.5801.02; 08V.6801.02; 38V.5838.02	33894	42%	582	0	0.00%	29	0	4	0.00%	0.69%	4.98%	200	0	12	0.00%	2.06%	34.36%
16	Southwest	School of Science	Harper Construction	35%	36S.5618.03.01	33948	42%	225	1	0.44%	15	1	0	0.44%	0.00%	6.67%	75	1	13	0.44%	5.78%	33.33%
17	Harbor	S.A.I.L.S	Bernards Brothers	30%	33H.5350.02.01, 33H.5350.02.02, 33H.5350.02.03, 33H.5350.02.07	33064	92%	1386	1	0.07%	60	1	10	0.07%	0.72%	4.33%	455	1	29	0.07%	2.09%	32.83%
18	East	Science Career and Mathematics Building*	Harper Construction	30%	32E.5222.02.03/32E.5222.02.04/32E.5222.02.05/32E.5222.02.06	33801	99%	1767	4	0.00%	198	2	3	0.11%	0.17%	11.21%	579	4	18	0.23%	1.02%	32.77%
19	Trade Technical	Grand Ave. Enhancement / Blue Line Extension	Balfour Beatty Construction	35%	17T.7773.05.05; 07T.6673.05.06	33939	62%	119	0	0.00%	1	0	0	0.00%	0.00%	0.84%	37	0	4	0.00%	3.36%	31.09%
20	East	Site Restorations at Bungalow Complexes	GMZ Engineering	35%	32E.5222.02.07	33955-12E8	15%	10	0	0.00%	1	0	1	0.00%	10.00%	10.00%	3	0	2	0.00%	20.00%	30.00%
21	Harbor	Teacher Prep Academy	Harper Construction Company Inc.	30%	CS-014-15-H-RFP	80000	99%	917	4	0.44%	57	0	4	0.00%	0.44%	6.22%	257	4	34	0.44%	3.71%	28.03%
22	Valley	Transportation And Accessibility Improvements	Access Pacific, Inc.	35%	40J.5802.03.01; 18V.7825.03.01; 08V.6803.02.01	34022	11%	15	0	0.00%	0	0	0	0.00%	0.00%	0.00%	4	0	1	0.00%	6.67%	26.67%
22	Pierce	Performing Arts Building Improvements - Cheek Walls***	Valle Grande Construction	35%	35P.5518.03.04	33968-06P8	50%	30	0	0.00%	2	0	0	0.00%	0.00%	6.67%	8	0	0	0.00%	0.00%	26.67%
24	West	Plant Facilities Center and Storm Water Ph 2 Pave Lot 7	McCarthy Building Companies	30%	09W.6949.02/19W.7949.02	32144	97%	220	0	0.00%	2	0	0	0.00%	0.00%	0.91%	55	0	1	0.00%	0.45%	25.00%
25	Harbor	Relocation of Power and Phone Switch	Baker Electric	35%	13H.7329.03.01; 33H.5329.03.01	8025-03H8	98%	34	0	0.00%	1	0	0	0.00%	0.00%	2.94%	8	0	0	0.00%	0.00%	23.53%
26	Valley	Gym Complex Phase 2	Access Pacific, Inc.	35%	18V.7825.03.01; 08V.6825.03.01	34023	15%	14	0	0.00%	0	0	0	0.00%	0.00%	0.00%	3	0	0	0.00%	0.00%	21.43%
Project Grand Total								8297	14	0.17%	547	4	40	0.05%	0.48%	6.59%	2794	14	210	0.17%	2.53%	33.67%

* Project in punchlist (substantial completion)
 ** Commissioning (substantially complete)

***	Project currently on hold
	Project is complete waiting for Notice of Completion (NOC)