



Total % Local Workers Key			
Meets or exceeds 30% goal	Within 3% of 30% goal	Within 3% of 30% goal	Not meeting 30% goal

Local Worker Hiring Performance by PLA Covered Active Project as of November 15, 2015

Rank	Campus	Project Name	Prime Contractor	Contract Provision	Project Number	Contract Number	Veterans			Local to College					Local to District						
							Total # of Workers on Campus	Total # of Veterans	Total % of Veterans	Local College Workers	Veterans Local to College	Local College Disadvantaged Workers	Veterans Local to College %	College Local Disadvantaged %	Project Local %	Local District Workers	Veterans Local to District	Local District Disadvantaged Workers	Veterans Local to District %	Project Disadvantaged %	Total % Local Workers
1	Pierce	Phase 1A and 1B	Balfour Beatty Construction	LCP Tracker	35P.5544.03.04	33859	95	0	0%	6	0	0	0%	0%	6%	50	0	8	0%	8%	53%
2	Pierce	Performing Arts Takeover	GMZ Engineering	LCP Tracker	35P.5518.03.04	32882	12	0	0%	0	0	0	0%	0%	0%	6	0	0	0%	0%	50%
3	Mission	Campus Modernization - Ph I	Masters Contracting, Inc.	Legacy	34M.5419.03	32529	288	0	0%	41	0	2	0%	1%	14%	132	0	13	0%	5%	46%
4	Mission	Campus Modernization - Ph II	Masters Contracting, Inc.	Legacy	34M.5420.03	32879	148	0	0%	19	0	1	0%	1%	13%	67	0	3	0%	2%	45%
5	Pierce	Stadium ADA Improvements	Balfour Beatty Construction	LCP Tracker	35P.5537.03	33864	284	0	0%	13	0	0	0%	0%	5%	118	0	9	0%	3%	42%
6	Harbor	S.A.I.L.S***	Bernard Brothers	Legacy	33H.5350.02.01, 33H.5350.02.02, 33H.5350.02.03, 33H.5350.02.07	33064	457	0	0%	28	0	10	0%	2%	6%	188	0	19	0%	4%	41%
7	Trade Tech	Learning Assistance Center/ Library Renovation*	Suffolk Construction Inc.	Legacy	17T.7702.03.01/37T.5702.03.01	33009	1044	0	0%	51	0	10	0%	1%	5%	389	0	33	0%	3%	37%
8	Trade Tech	Construction Technology Building & East Parking Structure	Bernard Brothers	Legacy	37T.5720.02.01 / 37T.5714.02.02	33148	396	0	0%	34	0	6	0%	2%	9%	147	0	14	0%	4%	37%
9	City	Clausen Hall Mod*	Sage Associates, Inc.	Legacy	31C.5107.03	33357	959	0	0%	51	0	9	0%	1%	5%	343	0	45	0%	5%	36%
10	Mission	Media Arts Center	Kemp Brothers	Legacy	34M.5405.02 (aka 04M.6405.02)	32594	618	0	0%	55	0	9	0%	1%	9%	220	0	14	0%	2%	36%
11	Pierce	Campus Wide Telecommunications Upgrade	Balfour Beatty Construction	LCP Tracker	35P.5544.03.04	33861	47	0	0%	6	0	0	0%	0%	13%	17	0	2	0%	4%	36%
12	East	Science Career and Mathematics Building	Harper Construction Company Inc.	Legacy	32E.5222.02.03/32E.5222.02.04/32E.5222.02.05/32E.5222.02.06	33801	557	0	0%	59	0	3	0%	0%	11%	194	0	9	0%	2%	35%
13	Southwest	DB-2 Little Theater Upgrade, Cox Building Upgrade, Lecture Laboratory Building - Modernization, Campus-Wide Storm water Collection System, Fitness and Wellness Center and Northeast Quadrant Parking Structure project.**	Hensel Phelps Construction Co	Legacy	36S.5607.03.09,36S.5607.03.10,36S.5618.03.01, 36S.5663.03.02,36S.5667.03,36S.5668.02	33063	2343	0	0%	109	0	4	0%	0%	5%	801	0	54	0%	2%	34%
14	City	Life Sciences & Chemistry Buildings Modernization and New Construction of Health, Fitness & PE Bldg.*	Woodcliff Corporation	Legacy	31C.5150.03/ 31C.5151.03/ 11C.7115.02	33149	831	0	0%	35	0	5	0%	1%	4%	285	0	33	0%	4%	34%
15	Trade Tech	Demolition of Bldgs Elm & Aloe and Removal of Swing Space Trailers**	GGG Demolition	LCP Tracker	07T-7.2-6701.01	33846	184	1	1%	12	0	0	0%	0%	7%	62	0	1	0%	1%	34%
16	City	Student Services Center and Holmes Hall Modernization	Harper Construction Company Inc.	Legacy	11C.7134.05/31C.5134.02/31C.5134.05C/01C.6110.03/11C.7110.03/31C.5110.03	33741	797	0	0%	29	0	8	0%	1%	4%	262	0	8	0%	1%	33%
17	Trade Tech	Campus Wide Improvements Phase III*	KPRS Construction Services, Inc.	Legacy	37T.5779.03.13	33376	414	0	0%	19	0	2	0%	0%	5%	136	0	8	0%	2%	33%
18	City	RWGPI Red Line Pedestrian Corridor (DDB)	Masters Contracting, Inc.	LCP Tracker	11C.6173.05.03	33850	58	0	0%	2	0	0	0%	0%	3%	19	0	0	0%	0%	33%
19	Valley	Athletic Training Facility (LLB)	Clark Construction	LCP Tracker	38V.5837.02	33833	751	2	0%	40	0	0	0%	0%	5%	232	0	20	0%	5%	31%
20	East	Student Success and Retention Center	Pinner Construction Company, Inc.	Legacy	32E.5234.02	32975	1571	0	0%	189	0	8	0%	1%	12%	462	0	20	0%	1%	29%
21	Valley	Community Workforce & Omega Center	Charles Pankow Builders	Legacy	38V.5836.02	33436	678	0	0%	22	0	1	0%	0%	3%	194	0	3	0%	0%	29%
22	Valley	Monarch Center & Parking Structure	McCarthy Building Company	Legacy	38V.5842.02/08V.684.02.02	33349	1267	0	0%	35	0	0	0%	0%	3%	357	0	6	0%	0%	28%
23	Valley	Multi-Purpose Community Ctr	Charles Pankow Builders	Legacy	38V.5839.02/08V.6837.02.01	33388	832	0	0%	14	0	0	0%	0%	2%	226	0	11	0%	1%	27%
24	Southwest	DB-1 Pump House Project	Harper Construction Company Inc.	Legacy	36S.5679.02.08	32881	659	0	0%	50	0	1	0%	0%	8%	175	0	1	0%	0%	27%
25	Mission	Campus Mod. - Ph 3 DSEO***	Johnson Controls	Legacy	14M.7486.05	32252	59	0	0%	2	0	0	0%	0%	3%	16	0	0	0%	0%	27%
26	City	Physical Plant (M&O Building) & Tennis Courts	Charles Pankow Builders	Legacy	31C.5146.02/31C.5152.02	33648	451	0	0%	7	0	0	0%	0%	2%	118	0	0	0%	0%	26%
27	Southwest	School of Behavioral & Social Science (SoBSS) HVAC Upgrade	Climatec Building Technologies	LCP Tracker	36S.5601.03.04	33886	19	0	0%	0	0	0	0%	0%	0%	5	0	0	0%	0%	26%
28	East	Campus Student Center and Book Store	Edge Construction, LLC	Legacy	32E.5231.02	33116	944	0	0%	85	0	4	0%	0%	9%	245	0	8	0%	1%	26%
29	District Wide	Measurement & Demand Response (M&DR)	Climatec Building Technologies	Legacy	40I.5101.02.02, 40I.5201.02.02, 40I.5301.02.02, 40I.5401.02.02, 40I.5501.02.02, 40I.5701.02.02, 40I.5801.02.02, 40I.5901.02.02, 40I.5601.02.02	33803	30	0	0%	0	0	0	0%	0%	0%	6	0	0	0%	0%	20%

Project Grand Total							16793	3	1%	1013	0	83	0%	0%	6%	5472	0	342	0%	2%	33%
----------------------------	--	--	--	--	--	--	-------	---	----	------	---	----	----	----	----	------	---	-----	----	----	-----

*	Project in punchlist (substantial completion)
**	Commissioning (substantially complete)
***	Project currently on hold