



Local Worker Hiring Performance by PLA Covered Active Project as of June 30, 2016

Total % Local Workers Key		
Meets or exceeds 30% goal		
Within 3% of 30% goal		
Not meeting 30% goal		

Rank	Campus	Project Name	Prime Contractor	Project Number	Contract Number	Veterans			Local to College						Local to District					
						Total # of Workers on Campus	Total # of Local Veterans	Total % of Local Veterans	# of Workers	# of Veterans	# of Disadvantaged Workers	Veterans %	Disadvantaged Worker %	Local Worker %	# of Workers	# of Veterans	# of Disadvantaged Workers	Veterans %	Disadvantaged Worker %	Local Workers %
1	East	Exterior Transportation & Accessibility Improvements	Access Pacific, Inc.	401.5202.03.01	33928	9	0	0	2	0	0	0%	0%	22%	5	0	0	0%	0%	56%
2	Mission	Campus Modernization - Ph I	Masters Contracting, Inc.	34M.5419.03	32529	337	0	0	50	0	2	0%	1%	15%	155	0	13	0%	4%	46%
3	Mission	Campus Modernization - Ph II	Masters Contracting, Inc.	34M.5420.03	32879	196	0	0	24	0	1	0%	1%	12%	87	0	3	0%	2%	44%
4	Pierce	Stadium ADA Improvements*	Balfour Beatty Construction	35P.5537.03	33864	301	0	0	14	0	0	0%	0%	5%	129	0	16	0%	5%	43%
5	City	RWGPL Red Line Pedestrian Corridor (DDB)	Masters Contracting, Inc.	11C.6173.05.03	33850	94	0	0	4	0	0	0%	0%	4%	40	0	2	0%	2%	43%
6	Harbor	S.A.I.L.S	Bernard Brothers	33H.5350.02.01, 33H.5350.02.02, 33H.5350.02.03, 33H.5350.02.07	33064	502	0	0	33	0	10	0%	2%	7%	208	0	20	0%	4%	41%
7	Pierce	Phase 1A and 1B	Balfour Beatty Construction	35P.5544.03.04	33859	613	0	0	32	0	0	0%	0%	5%	238	0	28	0%	5%	39%
8	City	Clausen Hall Mod*	Sage Associates, Inc.	31C.5107.03	33357	959	0	0	51	0	9	0%	1%	5%	343	0	45	0%	5%	36%
9	Pierce	Campus Wide Telecommunications Upgrade	Balfour Beatty Construction	35P.5544.03.04	33861	47	0	0	6	0	0	0%	0%	13%	17	0	0	0%	0%	36%
10	Mission	Media Arts Center	Kemp Brothers	34M.5405.02 (aka 04M.6405.02)	32594	913	0	0	66	0	10	0%	1%	7%	314	0	17	0%	2%	34%
11	City	Life Sciences & Chemistry Buildings Modernization and New Construction of Health, Fitness & PE Bldg.*	Woodcliff Corporation	31C.5150.03/ 31C.5151.03/ 11C.7115.02	33149	831	0	0	35	0	5	0%	1%	4%	285	0	33	0%	4%	34%
12	City	Student Services Center and Holmes Hall Modernization	Harper Construction Company Inc.	11C.7134.05/31C.5134.02/31C.5134.05C/01 C.6110.03/11C.7110.03/31C.5110.03	33741	1087	0	0	39	0	11	0%	1%	4%	357	0	11	0%	1%	33%
13	East	Science Career and Mathematics Building	Harper Construction Company Inc.	32E.5222.02.03/32E.5222.02.04/ 32E.5222.02.05/32E.5222.02.06	33801	985	0	0	109	0	3	0%	0%	11%	328	0	15	0%	2%	33%
14	Trade Tech	Construction Technology Building & East Parking Structure	Bernard Brothers	37T.5720.02.01 / 37T.5714.02.02	33148	878	0	0	51	0	6	0%	1%	6%	281	0	24	0%	3%	32%
15	Valley	Monarch Center & Parking Structure	McCarthy Building Company	38V.5842.02/08V.684.02.02	33349	1618	0	0	58	0	0	0%	0%	4%	494	0	7	0%	0%	31%
16	Valley	Athletic Training Facility (LLB)	Clark Construction	38V.5837.02	33833	942	3	0%	45	0	0	0%	0%	5%	287	0	56	0%	6%	30%

17	East	Performing & Fine Arts Center Exterior Stucco Surface Repair & Coating Building S-1	Knightcare, Inc.	02E.6207.02	33885	10	0	0	0	0	0	0%	0%	0%	3	0	0	0%	0%	30%
18	East	Student Success and Retention Center	Pinner Construction Company, Inc.	32E.5234.02	32975	1753	0	0	210	0	7	0%	0%	12%	512	0	18	0%	1%	29%
19	Valley	Community Workforce & Omega Center	Charles Pankow Builders	38V.5836.02	33436	1020	0	0	29	0	1	0%	0%	3%	299	0	7	0%	1%	29%
20	Valley	Multi-Purpose Community Ctr	Charles Pankow Builders	38V.5839.02/08V.6837.02.01	33388	865	0	0	16	0	0	0%	0%	2%	247	0	11	0%	1%	29%
21	Southwest	DB-1 Pump House Project	Harper Construction Company Inc.	36S.5679.02.08	32881	718	0	0	52	0	1	0%	0%	7%	192	0	1	0%	0%	27%
22	Mission	Campus Mod. - Ph 3 DSEO***	Johnson Controls	14M.7486.05	32252	59	0	0	2	0	0	0%	0%	3%	16	0	0	0%	0%	27%

Project Grand Total						14737	3	0%	928	0	66	0%	0%	6%	4837	0	327	0%	2%	33%
----------------------------	--	--	--	--	--	--------------	----------	-----------	------------	----------	-----------	-----------	-----------	-----------	-------------	----------	------------	-----------	-----------	------------

*	Project in punchlist (substantial completion)
**	Commissioning (substantially complete)
***	Project currently on hold



LOCAL WORKER HIRING PERFORMANCE BY SUBCONTRACTOR

City - Clausen Hall Modernization

Sage Associates, Inc.

Contract # 33357

Project # 31C.5107.03

Project Summary	Total # of Workers	
	959	
	Count	Percentage
District Local	343	36%
District Disadvantaged	45	5%
District Veteran	0	0%
College Local	51	5%
College Disadvantaged	9	1%
College Veteran	0	0%
Total Veterans	0	0%

Company	Total # of Workers	# of Disadvantaged	# of College Local Workers	# of District Local Workers	District Disadvantaged %	College Local %	District Local %	Total # of Veterans	Veteran % of Total Workers	# of District Local Veterans	District Local Veterans %
Accurate Concrete Sawing, Inc.	10	0	1	5	0%	10%	50%	0	0%	0	0%
Alert Insulation Company	19	0	0	2	0%	0%	11%	0	0%	0	0%
Beacon Site Developers	46	1	7	26	2%	15%	57%	0	0%	0	0%
Bell Benoit, Inc.	10	0	0	7	0%	0%	70%	0	0%	0	0%
Best Contracting Services, Inc.	39	4	1	25	10%	3%	64%	0	0%	0	0%
Bragg Investment Company	60	3	1	9	5%	2%	15%	0	0%	0	0%
CA Signs	3	0	0	3	0%	0%	100%	0	0%	0	0%
California Comfort Heating & Cooling	24	3	3	7	13%	13%	29%	0	0%	0	0%
CIE	2	0	0	0	0%	0%	0%	0	0%	0	0%
Commercial Scaffolding of CA, Inc.	29	0	0	10	0%	0%	34%	0	0%	0	0%
Concrete Coring Co.	10	0	0	2	0%	0%	20%	0	0%	0	0%
Contech Services, Inc.	5	0	1	1	0%	20%	20%	0	0%	0	0%
Conti Tech	18	0	0	3	0%	0%	17%	0	0%	0	0%
Continental Marble & Tile Co.	12	0	0	4	0%	0%	33%	0	0%	0	0%
Contractors and Builders	4	0	0	2	0%	0%	50%	0	0%	0	0%
Couts Heating & Cooling	65	0	7	20	0%	11%	31%	0	0%	0	0%
CP Systems	14	0	0	9	0%	0%	64%	0	0%	0	0%
Crowner Sheet Metal Products, Inc.	5	0	0	0	0%	0%	0%	0	0%	0	0%
Custom Metal Fabricators	13	1	0	2	8%	0%	15%	0	0%	0	0%
D&M Painting	12	0	0	5	0%	0%	42%	0	0%	0	0%
Digital Technologies, Inc.	7	0	0	0	0%	0%	0%	0	0%	0	0%
Dittemore Insulation	12	0	0	0	0%	0%	0%	0	0%	0	0%
Electric Service and Supply Co.	26	7	5	13	27%	19%	50%	0	0%	0	0%
F.E. Services, Inc	10	1	2	5	10%	20%	50%	0	0%	0	0%
Fast Forward Concrete	1	0	0	1	0%	0%	100%	0	0%	0	0%
Gormley Specialties	4	0	0	1	0%	0%	25%	0	0%	0	0%
Harbor Construction Co. Inc.	4	0	0	0	0%	0%	0%	0	0%	0	0%
Hayward Baker, Inc.	10	1	2	4	10%	20%	40%	0	0%	0	0%



LOCAL WORKER HIRING PERFORMANCE BY SUBCONTRACTOR

City - Clausen Hall Modernization

Sage Associates, Inc.

Contract # 33357

Project # 31C.5107.03

Project Summary	Total # of Workers	
	959	
	Count	Percentage
District Local	343	36%
District Disadvantaged	45	5%
District Veteran	0	0%
College Local	51	5%
College Disadvantaged	9	1%
College Veteran	0	0%
Total Veterans	0	0%

Company	Total # of Workers	# of Disadvantaged	# of College Local Workers	# of District Local Workers	District Disadvantaged %	College Local %	District Local %	Total # of Veterans	Veteran % of Total Workers	# of District Local Veterans	District Local Veterans %
Hill Crane Services	1	0	0	0	0%	0%	0%	0	0%	0	0%
Hur Flooring Co.	25	0	0	7	0%	0%	28%	0	0%	0	0%
Janus Corporation	41	9	1	17	22%	2%	41%	0	0%	0	0%
JF Construction Corp.	6	3	1	4	50%	17%	67%	0	0%	0	0%
K&Z Cabinet Co., Inc.	13	0	0	3	0%	0%	23%	0	0%	0	0%
Karcher Firestopping, Inc.	4	0	0	0	0%	0%	0%	0	0%	0	0%
Karcher Insulation, Inc.	5	0	0	1	0%	0%	20%	0	0%	0	0%
Marina Landscape, Inc.	11	0	0	1	0%	0%	9%	0	0%	0	0%
N Vision	13	0	0	3	0%	0%	23%	0	0%	0	0%
Orange County Scaffold, Inc.	5	0	1	1	0%	20%	20%	0	0%	0	0%
Paul Wolff Co.	3	0	0	0	0%	0%	0%	0	0%	0	0%
Penhall Company	21	0	0	9	0%	0%	43%	0	0%	0	0%
Precision Air Balance	4	0	0	0	0%	0%	0%	0	0%	0	0%
Quality Electric & Engr.	5	0	0	2	0%	0%	40%	0	0%	0	0%
Quality Reinforcing Inc.	10	1	2	2	10%	20%	20%	0	0%	0	0%
R&F Protections & Plumbing	17	1	5	14	6%	29%	82%	0	0%	0	0%
Recom	11	2	4	6	18%	36%	55%	0	0%	0	0%
Safway Services, Inc.	26	0	0	12	0%	0%	46%	0	0%	0	0%
Santa Clarita Concrete	41	0	1	24	0%	2%	59%	0	0%	0	0%
Schmitt Contracting, Inc.	126	6	5	33	5%	4%	26%	0	0%	0	0%
Superior Gunite Company	53	0	0	28	0%	0%	53%	0	0%	0	0%
Surf City Steel, Inc.	6	0	0	1	0%	0%	17%	0	0%	0	0%
The Nvision Co.	13	0	0	3	0%	0%	23%	0	0%	0	0%
Virgil Vasquez Property Maintenance	3	0	1	1	0%	33%	33%	0	0%	0	0%
Winegardner Masonry, Inc.	22	2	0	5	9%	0%	23%	0	0%	0	0%

Grand Total	959	45	51	343	5%	5%	36%	0	0%	0	0%
--------------------	------------	-----------	-----------	------------	-----------	-----------	------------	----------	-----------	----------	-----------