



# Local Worker Hiring Performance by PLA Covered Active Project as of November 15, 2015

| Total % Local Workers Key |                           |  |
|---------------------------|---------------------------|--|
| ■                         | Meets or exceeds 30% goal |  |
| ■                         | Within 3% of 30% goal     |  |
| ■                         | Not meeting 30% goal      |  |

| Rank | Campus     | Project Name   | Prime Contractor                 | Contract Provision | Project Number  | Contract Number | Veterans                     |                     |                     | Local to College      |                           |                                     |                             |                               | Local to District |                        |                            |                                      |                              |                         |                       |
|------|------------|--|----------------------------------|--------------------|---|-----------------|------------------------------|---------------------|---------------------|-----------------------|---------------------------|-------------------------------------|-----------------------------|-------------------------------|-------------------|------------------------|----------------------------|--------------------------------------|------------------------------|-------------------------|-----------------------|
|      |            |  |                                  |                    |   |                 | Total # of Workers on Campus | Total # of Veterans | Total % of Veterans | Local College Workers | Veterans Local to College | Local College Disadvantaged Workers | Veterans Local to College % | College Local Disadvantaged % | Project Local %   | Local District Workers | Veterans Local to District | Local District Disadvantaged Workers | Veterans Local to District % | Project Disadvantaged % | Total % Local Workers |
| 1    | Pierce     | Phase 1A and 1B  | Balfour Beatty Construction      | LCP Tracker        | 35P.5544.03.04  | 33859           | 95                           | 0                   | 0%                  | 6                     | 0                         | 0                                   | 0%                          | 0%                            | 6%                | 50                     | 0                          | 8                                    | 0%                           | 8%                      | 53%                   |
| 2    | Pierce     | Performing Arts Takeover   | GM2 Engineering                  | LCP Tracker        | 35P.5518.03.04  | 32882           | 12                           | 0                   | 0%                  | 0                     | 0                         | 0                                   | 0%                          | 0%                            | 6                 | 0                      | 0                          | 0%                                   | 0%                           | 50%                     |                       |
| 3    | Mission    | Campus Modernization - Ph I  | Masters Contracting, Inc.        | Legacy             | 34M.5419.03   | 32529           | 288                          | 0                   | 0%                  | 41                    | 0                         | 2                                   | 0%                          | 1%                            | 14%               | 132                    | 0                          | 13                                   | 0%                           | 5%                      | 46%                   |
| 4    | Mission    | Campus Modernization - Ph II   | Masters Contracting, Inc.        | Legacy             | 34M.5420.03   | 32879           | 148                          | 0                   | 0%                  | 19                    | 0                         | 1                                   | 0%                          | 1%                            | 13%               | 67                     | 0                          | 3                                    | 0%                           | 2%                      | 45%                   |
| 5    | Pierce     | Stadium ADA Improvements   | Balfour Beatty Construction      | LCP Tracker        | 35P.5537.03   | 33864           | 284                          | 0                   | 0%                  | 13                    | 0                         | 0                                   | 0%                          | 0%                            | 5%                | 118                    | 0                          | 9                                    | 0%                           | 3%                      | 42%                   |
| 6    | Harbor     | S.A.I.L.S****  | Bernard Brothers                 | Legacy             | 33H.5350.02.01, 33H.5350.02.02, 33H.5350.02.03, 33H.5350.02.07                      | 33064           | 457                          | 0                   | 0%                  | 28                    | 0                         | 10                                  | 0%                          | 2%                            | 6%                | 188                    | 0                          | 19                                   | 0%                           | 4%                      | 41%                   |
| 7    | Trade Tech | Learning Assistance Center/ Library Renovation*  | Suffolk Construction Inc.        | Legacy             | 17T.7702.03.01/37T.5702.03.01   | 33009           | 1044                         | 0                   | 0%                  | 51                    | 0                         | 10                                  | 0%                          | 1%                            | 5%                | 389                    | 0                          | 33                                   | 0%                           | 3%                      | 37%                   |
| 8    | Trade Tech | Construction Technology Building & East Parking Structure  | Bernard Brothers                 | Legacy             | 37T.5720.02.01 / 37T.5714.02.02   | 33148           | 396                          | 0                   | 0%                  | 34                    | 0                         | 6                                   | 0%                          | 2%                            | 9%                | 147                    | 0                          | 14                                   | 0%                           | 4%                      | 37%                   |
| 9    | City       | Clausen Hall Mod*  | Sage Associates, Inc.            | Legacy             | 31C.5107.03   | 33357           | 959                          | 0                   | 0%                  | 51                    | 0                         | 9                                   | 0%                          | 1%                            | 5%                | 343                    | 0                          | 45                                   | 0%                           | 5%                      | 36%                   |
| 10   | Mission    | Media Arts Center  | Kemp Brothers                    | Legacy             | 34M.5405.02 (aka 04M.6405.02)   | 32594           | 618                          | 0                   | 0%                  | 55                    | 0                         | 9                                   | 0%                          | 1%                            | 9%                | 220                    | 0                          | 14                                   | 0%                           | 2%                      | 36%                   |
| 11   | Pierce     | Campus Wide Telecommunications Upgrade   | Balfour Beatty Construction      | LCP Tracker        | 35P.5544.03.04  | 33861           | 47                           | 0                   | 0%                  | 6                     | 0                         | 0                                   | 0%                          | 0%                            | 13%               | 17                     | 0                          | 2                                    | 0%                           | 4%                      | 36%                   |
| 12   | East       | Science Career and Mathematics Building  | Harper Construction Company Inc. | Legacy             | 32E.5222.02.03/32E.5222.02.04/32E.5222.02.05/32E.5222.02.06                         | 33801           | 557                          | 0                   | 0%                  | 59                    | 0                         | 3                                   | 0%                          | 0%                            | 11%               | 194                    | 0                          | 9                                    | 0%                           | 2%                      | 35%                   |
| 13   | Southwest  | DB-2 Little Theater Upgrade, Cox Building Upgrade, Lecture Laboratory Building - Modernization, Campus-Wide Storm water Collection System, Fitness and Wellness Center and Northeast Quadrant Parking Structure project.** | Hensel Phelps Construction Co    | Legacy             | 36S.5607.03.09,36S.5607.03.10,36S.5618.03.01,36S.5663.03.02,36S.5667.03,36S.5668.02 | 33063           | 2343                         | 0                   | 0%                  | 109                   | 0                         | 4                                   | 0%                          | 0%                            | 5%                | 801                    | 0                          | 54                                   | 0%                           | 2%                      | 34%                   |
| 14   | City       | Life Sciences & Chemistry Buildings Modernization and New Construction of Health, Fitness & PE Bldg.*  | Woodcliff Corporation            | Legacy             | 31C.5150.03/ 31C.5151.03/ 11C.7115.02   | 33149           | 831                          | 0                   | 0%                  | 35                    | 0                         | 5                                   | 0%                          | 1%                            | 4%                | 285                    | 0                          | 33                                   | 0%                           | 4%                      | 34%                   |
| 15   | Trade Tech | Demolition of Bldgs Elm & Aloe and Removal of Swing Space Trailers**   | GGG Demolition                   | LCP Tracker        | 07T-7.2-6701.01   | 33846           | 184                          | 1                   | 1%                  | 12                    | 0                         | 0                                   | 0%                          | 0%                            | 7%                | 62                     | 0                          | 1                                    | 0%                           | 1%                      | 34%                   |
| 16   | City       | Student Services Center and Holmes Hall Modernization  | Harper Construction Company Inc. | Legacy             | 11C.7134.05/31C.5134.02/31C.5134.05C/01C.6110.03/11C.7110.03/31C.5110.03            | 33741           | 797                          | 0                   | 0%                  | 29                    | 0                         | 8                                   | 0%                          | 1%                            | 4%                | 262                    | 0                          | 8                                    | 0%                           | 1%                      | 33%                   |
| 17   | Trade Tech | Campus Wide Improvements Phase III*  | KPRS Construction Services, Inc. | Legacy             | 37T.5779.03.13  | 33376           | 414                          | 0                   | 0%                  | 19                    | 0                         | 2                                   | 0%                          | 0%                            | 5%                | 136                    | 0                          | 8                                    | 0%                           | 2%                      | 33%                   |
| 18   | City       | RWGPL Red Line Pedestrian Corridor (DDB)   | Masters Contracting, Inc.        | LCP Tracker        | 11C.6173.05.03  | 33850           | 58                           | 0                   | 0%                  | 2                     | 0                         | 0                                   | 0%                          | 0%                            | 3%                | 19                     | 0                          | 0                                    | 0%                           | 0%                      | 33%                   |

|    |               |  |                                   |             |  |       |      |   |    |     |   |   |    |    |     |     |   |    |    |    |     |
|----|---------------|--|-----------------------------------|-------------|--|-------|------|---|----|-----|---|---|----|----|-----|-----|---|----|----|----|-----|
| 19 | Valley        | Athletic Training Facility (LLB)                           | Clark Construction                | LCP Tracker | 38V.5837.02  | 33833 | 751  | 2 | 0% | 40  | 0 | 0 | 0% | 0% | 5%  | 232 | 0 | 20 | 0% | 5% | 31% |
| 20 | East          | Student Success and Retention Center                       | Pinner Construction Company, Inc. | Legacy      | 32E.5234.02  | 32975 | 1571 | 0 | 0  | 189 | 0 | 8 | 0% | 1% | 12% | 462 | 0 | 20 | 0% | 1% | 29% |
| 21 | Valley        | Community Workforce & Omega Center                         | Charles Pankow Builders           | Legacy      | 38V.5836.02  | 33436 | 678  | 0 | 0  | 22  | 0 | 1 | 0% | 0% | 3%  | 194 | 0 | 3  | 0% | 0% | 29% |
| 22 | Valley        | Monarch Center & Parking Structure                         | McCarthy Building Company         | Legacy      | 38V.5842.02/08V.684.02.02  | 33349 | 1267 | 0 | 0  | 35  | 0 | 0 | 0% | 0% | 3%  | 357 | 0 | 6  | 0% | 0% | 28% |
| 23 | Valley        | Multi-Purpose Community Ctr                                | Charles Pankow Builders           | Legacy      | 38V.5839.02/08V.6837.02.01   | 33388 | 832  | 0 | 0  | 14  | 0 | 0 | 0% | 0% | 2%  | 226 | 0 | 11 | 0% | 1% | 27% |
| 24 | Southwest     | DB-1 Pump House Project                                    | Harper Construction Company Inc.  | Legacy      | 36S.5679.02.08   | 32881 | 659  | 0 | 0  | 50  | 0 | 1 | 0% | 0% | 8%  | 175 | 0 | 1  | 0% | 0% | 27% |
| 25 | Mission       | Campus Mod. - Ph 3 DSEO***                                 | Johnson Controls                  | Legacy      | 14M.7486.05  | 32252 | 59   | 0 | 0  | 2   | 0 | 0 | 0% | 0% | 3%  | 16  | 0 | 0  | 0% | 0% | 27% |
| 26 | City          | Physical Plant (M&O Building) & Tennis Courts              | Charles Pankow Builders           | Legacy      | 31C.5146.02/31C.5152.02  | 33648 | 451  | 0 | 0  | 7   | 0 | 0 | 0% | 0% | 2%  | 118 | 0 | 0  | 0% | 0% | 26% |
| 27 | Southwest     | School of Behavioral & Social Science (SoBSS) HVAC Upgrade | Climatec Building Technologies    | LCP Tracker | 36S.5601.03.04   | 33886 | 19   | 0 | 0  | 0   | 0 | 0 | 0% | 0% | 0%  | 5   | 0 | 0  | 0% | 0% | 26% |
| 28 | East          | Campus Student Center and Book Store                       | Edge Construction, LLC            | Legacy      | 32E.5231.02  | 33116 | 944  | 0 | 0  | 85  | 0 | 4 | 0% | 0% | 9%  | 245 | 0 | 8  | 0% | 1% | 26% |
| 29 | District Wide | Measurement & Demand Response (M&DR)                       | Climatec Building Technologies    | Legacy      | 40J.5101.02.02, 40J.5201.02.02, 40J.5301.02.02, 40J.5401.02.02, 40J.5501.02.02, 40J.5701.02.02, 40J.5801.02.02, 40J.5901.02.02, 40J.5601.02.02 | 33803 | 30   | 0 | 0  | 0   | 0 | 0 | 0% | 0% | 0%  | 6   | 0 | 0  | 0% | 0% | 20% |

|                            |  |  |  |  |  |  |       |   |    |      |   |    |    |    |    |      |   |     |    |    |     |
|----------------------------|--|--|--|--|--|--|-------|---|----|------|---|----|----|----|----|------|---|-----|----|----|-----|
| <b>Project Grand Total</b> |  |  |  |  |  |  | 16793 | 3 | 1% | 1013 | 0 | 83 | 0% | 0% | 6% | 5472 | 0 | 342 | 0% | 2% | 33% |
|----------------------------|--|--|--|--|--|--|-------|---|----|------|---|----|----|----|----|------|---|-----|----|----|-----|

|     |   |
|-----|---|
| *   | Project in punchlist (substantial completion) |
| **  | Commissioning (substantially complete)        |
| *** | Project currently on hold                     |



## LOCAL WORKER HIRING PERFORMANCE BY SUBCONTRACTOR

City - Student Services Center

& Holmes Hall Modernization

Harper Construction

Contract # 33741

Project # 11C.7134.05/31C.5134.02/31C.5134.05C/01C.6110.03/11C.7110.03/31C.5110.03

| Project Summary        | Total # of Workers |            |
|------------------------|--------------------|------------|
|                        | 797                |            |
|                        | Count              | Percentage |
| District Local         | 262                | 33%        |
| District Disadvantaged | 8                  | 1%         |
| District Veteran       | 0                  | 0%         |
| College Local          | 29                 | 4%         |
| College Disadvantaged  | 8                  | 1%         |
| College Veteran        | 0                  | 0%         |
| Total Veterans         | 0                  | 0%         |

| Company                            | Total # of Workers | # of Disadvantaged | # of College Local Workers | # of District Local Workers | District Disadvantaged % | College Local % | District Local % | Total # of Veterans | Veteran % of Total Workers | # of District Local Veterans | District Local Veterans % |
|------------------------------------|--------------------|--------------------|----------------------------|-----------------------------|--------------------------|-----------------|------------------|---------------------|----------------------------|------------------------------|---------------------------|
| Action Sheet Metal, Inc.           | 8                  | 1                  | 0                          | 5                           | 13%                      | 0%              | 63%              | 0                   | 0%                         | 0                            | 0%                        |
| Alert Insulation Company           | 12                 | 0                  | 0                          | 3                           | 0%                       | 0%              | 25%              | 0                   | 0%                         | 0                            | 0%                        |
| Anning Johnson Company             | 42                 | 0                  | 1                          | 11                          | 0%                       | 2%              | 26%              | 0                   | 0%                         | 0                            | 0%                        |
| B&I Equipment Rental               | 2                  | 0                  | 0                          | 0                           | 0%                       | 0%              | 0%               | 0                   | 0%                         | 0                            | 0%                        |
| B&J Tree Service                   | 9                  | 0                  | 0                          | 0                           | 0%                       | 0%              | 0%               | 0                   | 0%                         | 0                            | 0%                        |
| Boer Backhoe, Inc.                 | 4                  | 0                  | 0                          | 0                           | 0%                       | 0%              | 0%               | 0                   | 0%                         | 0                            | 0%                        |
| Cabrinha Hearn & Associates        | 2                  | 0                  | 0                          | 0                           | 0%                       | 0%              | 0%               | 0                   | 0%                         | 0                            | 0%                        |
| Cal Tech Services                  | 9                  | 0                  | 0                          | 3                           | 0%                       | 0%              | 33%              | 0                   | 0%                         | 0                            | 0%                        |
| Centerline Concrete Cutting, Inc.  | 2                  | 0                  | 0                          | 1                           | 0%                       | 0%              | 50%              | 0                   | 0%                         | 0                            | 0%                        |
| Certified Air Balance              | 3                  | 0                  | 0                          | 0                           | 0%                       | 0%              | 0%               | 0                   | 0%                         | 0                            | 0%                        |
| Church & Larsen, Inc.              | 75                 | 2                  | 2                          | 22                          | 3%                       | 3%              | 29%              | 0                   | 0%                         | 0                            | 0%                        |
| Comet Electric, Inc.               | 47                 | 1                  | 4                          | 19                          | 2%                       | 9%              | 40%              | 0                   | 0%                         | 0                            | 0%                        |
| Commercial Scaffolding of CA, Inc. | 13                 | 0                  | 0                          | 3                           | 0%                       | 0%              | 23%              | 0                   | 0%                         | 0                            | 0%                        |
| Conco Pumping, Inc.                | 11                 | 0                  | 0                          | 2                           | 0%                       | 0%              | 18%              | 0                   | 0%                         | 0                            | 0%                        |
| Concrete Cutting International     | 3                  | 0                  | 0                          | 1                           | 0%                       | 0%              | 33%              | 0                   | 0%                         | 0                            | 0%                        |
| Core Fiber Optics                  | 1                  | 0                  | 0                          | 1                           | 0%                       | 0%              | 100%             | 0                   | 0%                         | 0                            | 0%                        |
| Crane Rental Service, Inc.         | 3                  | 0                  | 0                          | 0                           | 0%                       | 0%              | 0%               | 0                   | 0%                         | 0                            | 0%                        |

|                                     |            |          |           |            |           |           |            |          |           |          |           |
|-------------------------------------|------------|----------|-----------|------------|-----------|-----------|------------|----------|-----------|----------|-----------|
| Curtis Drilling Company             | 2          | 0        | 0         | 0          | 0%        | 0%        | 0%         | 0        | 0%        | 0        | 0%        |
| Davidson Concrete Cutting, Inc.     | 1          | 0        | 0         | 0          | 0%        | 0%        | 0%         | 0        | 0%        | 0        | 0%        |
| G&A Fire Protection                 | 11         | 0        | 0         | 8          | 0%        | 0%        | 73%        | 0        | 0%        | 0        | 0%        |
| Gerdau Reinforcing Steel            | 28         | 0        | 0         | 9          | 0%        | 0%        | 32%        | 0        | 0%        | 0        | 0%        |
| GGG Demolition                      | 87         | 2        | 3         | 37         | 2%        | 3%        | 43%        | 0        | 0%        | 0        | 0%        |
| Harper Backhoe Services             | 3          | 0        | 0         | 0          | 0%        | 0%        | 0%         | 0        | 0%        | 0        | 0%        |
| Harwood Construction, Inc.          | 3          | 0        | 0         | 0          | 0%        | 0%        | 0%         | 0        | 0%        | 0        | 0%        |
| J&E Welding                         | 2          | 0        | 0         | 0          | 0%        | 0%        | 0%         | 0        | 0%        | 0        | 0%        |
| Karcher Interior Systems, Inc.      | 3          | 0        | 0         | 0          | 0%        | 0%        | 0%         | 0        | 0%        | 0        | 0%        |
| Letner Roofing                      | 6          | 0        | 0         | 3          | 0%        | 0%        | 50%        | 0        | 0%        | 0        | 0%        |
| Marco Crane/ Mardian Equipment      | 13         | 0        | 0         | 1          | 0%        | 0%        | 8%         | 0        | 0%        | 0        | 0%        |
| Masonry Concepts, Inc.              | 4          | 0        | 0         | 1          | 0%        | 0%        | 25%        | 0        | 0%        | 0        | 0%        |
| Matrix Environmental                | 26         | 0        | 0         | 13         | 0%        | 0%        | 50%        | 0        | 0%        | 0        | 0%        |
| McGuire Contracting, Inc.           | 103        | 1        | 7         | 42         | 1%        | 7%        | 41%        | 0        | 0%        | 0        | 0%        |
| Midwest Roofing Co., Inc.           | 22         | 0        | 1         | 13         | 0%        | 5%        | 59%        | 0        | 0%        | 0        | 0%        |
| Mitsubishi Electric                 | 6          | 0        | 0         | 2          | 0%        | 0%        | 33%        | 0        | 0%        | 0        | 0%        |
| Nicholas Construction Service, Inc. | 9          | 0        | 5         | 5          | 0%        | 56%       | 56%        | 0        | 0%        | 0        | 0%        |
| Optima Door & Frame, Inc.           | 3          | 0        | 0         | 1          | 0%        | 0%        | 33%        | 0        | 0%        | 0        | 0%        |
| Penhall Company                     | 6          | 0        | 0         | 1          | 0%        | 0%        | 17%        | 0        | 0%        | 0        | 0%        |
| Perfection Glass, Inc.              | 7          | 0        | 0         | 0          | 0%        | 0%        | 0%         | 0        | 0%        | 0        | 0%        |
| Performance Contracting, Inc.       | 16         | 0        | 0         | 4          | 0%        | 0%        | 25%        | 0        | 0%        | 0        | 0%        |
| Preferred Landscape, inc.           | 4          | 0        | 0         | 1          | 0%        | 0%        | 25%        | 0        | 0%        | 0        | 0%        |
| Proulx Contracting, Inc.            | 12         | 0        | 2         | 6          | 0%        | 17%       | 50%        | 0        | 0%        | 0        | 0%        |
| Southcoast Acoustical Interiors     | 4          | 0        | 1         | 1          | 0%        | 25%       | 25%        | 0        | 0%        | 0        | 0%        |
| Southern California Grading         | 18         | 0        | 0         | 4          | 0%        | 0%        | 22%        | 0        | 0%        | 0        | 0%        |
| Spates Excavation                   | 5          | 0        | 0         | 0          | 0%        | 0%        | 0%         | 0        | 0%        | 0        | 0%        |
| Superior Grounding Systems          | 1          | 0        | 0         | 0          | 0%        | 0%        | 0%         | 0        | 0%        | 0        | 0%        |
| Theisen Steel, Inc.                 | 72         | 0        | 2         | 19         | 0%        | 3%        | 26%        | 0        | 0%        | 0        | 0%        |
| Truimph Painting                    | 11         | 0        | 0         | 6          | 0%        | 0%        | 55%        | 0        | 0%        | 0        | 0%        |
| Universal Mechanical & Engineering  | 44         | 1        | 1         | 12         | 2%        | 2%        | 27%        | 0        | 0%        | 0        | 0%        |
| Vertical Access, Inc.               | 16         | 0        | 0         | 1          | 0%        | 0%        | 6%         | 0        | 0%        | 0        | 0%        |
| Viking Insulation Co.               | 3          | 0        | 0         | 1          | 0%        | 0%        | 33%        | 0        | 0%        | 0        | 0%        |
| <b>Grand Total</b>                  | <b>797</b> | <b>8</b> | <b>29</b> | <b>262</b> | <b>1%</b> | <b>4%</b> | <b>33%</b> | <b>0</b> | <b>0%</b> | <b>0</b> | <b>0%</b> |