



## Local Worker Hiring Performance by PLA Covered Active Project as of May 15, 2016

Total % Local Workers Key		
Meets or exceeds 30% goal	Meets 3% of 30% goal	Not meeting 30% goal

Rank	Campus	Project Name	Prime Contractor	Project Number	Contract Number	Veterans		Local to College					Local to District							
						Total # of Workers on Campus	Total # of Local Veterans	Total % of Local Veterans	# of Workers	# of Veterans	# of Disadvantaged Workers	Veterans %	Disadvantaged Worker %	Local Worker %	# of Workers	# of Veterans	# of Disadvantaged Workers	Veterans %	Disadvantaged Worker %	Local Workers %
1	Mission	Campus Modernization - Ph I	Masters Contracting, Inc.	34M.5419.03	32529	329	0	0%	49	0	2	0%	1%	15%	150	0	13	0%	4%	46%
2	Mission	Campus Modernization - Ph II	Masters Contracting, Inc.	34M.5420.03	32879	192	0	0%	24	0	1	0%	1%	13%	87	0	3	0%	2%	45%
3	Pierce	Stadium ADA Improvements*	Balfour Beatty Construction	35P.5537.03	33864	301	0	0%	14	0	0	0%	0%	5%	128	0	16	0%	5%	43%
4	Harbor	S.A.I.L.S	Bernard Brothers	33H.5350.02.01, 33H.5350.02.02, 33H.5350.02.03, 33H.5350.02.07	33064	491	0	0%	33	0	10	0%	2%	7%	202	0	20	0%	4%	41%
5	City	RWGPL Red Line Pedestrian Corridor (DDB)	Masters Contracting, Inc.	11C.6173.05.03	33850	80	0	0%	4	0	0	0%	0%	5%	33	0	2	0%	3%	41%
6	Pierce	Phase 1A and 1B	Balfour Beatty Construction	35P.5544.03.04	33859	468	0	0%	25	0	0	0%	0%	5%	189	0	22	0%	5%	40%
7	City	Clausen Hall Mod*	Sage Associates, Inc.	31C.5107.03	33357	959	0	0%	51	0	9	0%	1%	5%	343	0	45	0%	5%	36%
8	Pierce	Campus Wide Telecommunications Upgrade	Balfour Beatty Construction	35P.5544.03.04	33861	47	0	0%	6	0	0	0%	0%	13%	17	0	0	0%	0%	36%
9	City	Life Sciences & Chemistry Buildings Modernization and New Construction of Health, Fitness & PE Bldg.*	Woodcliff Corporation	31C.5150.03/ 31C.5151.03/ 11C.7115.02	33149	831	0	0%	35	0	5	0%	1%	4%	285	0	33	0%	4%	34%
10	Mission	Media Arts Center	Kemp Brothers	34M.5405.02 (aka 04M.6405.02)	32594	777	0	0%	62	0	10	0%	1%	8%	267	0	16	0%	2%	34%
11	City	Student Services Center and Holmes Hall Modernization	Harper Construction Company Inc.	11C.7134.05/31C.5134.02/31C.5134.05C/01C.6110.03/11C.7110.03/31C.5110.03	33741	1027	0	0%	36	0	11	0%	1%	4%	342	0	11	0%	1%	33%
12	East	Science Career and Mathematics Building	Harper Construction Company Inc.	32E.5222.02.03/32E.5222.02.04/ 32E.5222.02.05/32E.5222.02.06	33801	864	0	0%	89	0	3	0%	0%	10%	281	0	12	0%	1%	33%
13	Valley	Monarch Center & Parking Structure	McCarthy Building Company	38V.5842.02/08V.684.02.02	33349	1614	0	0%	58	0	0	0%	0%	4%	493	0	7	0%	0%	31%
14	Trade Tech	Construction Technology Building & East Parking Structure	Bernard Brothers	37T.5720.02.01 / 37T.5714.02.02	33148	751	0	0%	46	0	6	0%	1%	6%	231	0	21	0%	3%	31%
15	Valley	Community Workforce & Omega Center	Charles Pankow Builders	38V.5836.02	33436	969	0	0%	27	0	1	0%	0%	3%	289	0	4	0%	0%	30%
16	Valley	Athletic Training Facility (LLB)	Clark Construction	38V.5837.02	33833	931	3	0%	44	0	0	0%	0%	5%	281	0	56	0%	6%	30%
17	East	Performing Arts Center	Knightcare, Inc.	02E.6207.02	33885	10	0	0%	0	0	0	0%	0%	0%	3	0	0	0%	0%	30%

18	East	Student Success and Retention Center	Pinner Construction Company, Inc.	32E.5234.02	32975	1723	0	0	207	0	7	0%	0%	12%	503	0	18	0%	1%	29%
19	Valley	Multi-Purpose Community Ctr	Charles Pankow Builders	38V.5839.02/08V.6837.02.01	33388	865	0	0	16	0	0	0%	0%	2%	247	0	11	0%	1%	29%
20	Southwest	DB-1 Pump House Project	Harper Construction Company Inc.	36S.5679.02.08	32881	709	0	0	52	0	1	0%	0%	7%	190	0	1	0%	0%	27%
21	Mission	Campus Mod. - Ph 3 DSEO***	Johnson Controls	14M.7486.05	32252	59	0	0	2	0	0	0%	0%	3%	16	0	0	0%	0%	27%
22	City	Physical Plant (M&O Building) & Tennis Courts	Charles Pankow Builders	31C.5146.02/31C.5152.02	33648	508	0	0	7	0	0	0%	0%	1%	131	0	1	0%	0%	26%
23	East	Campus Student Center and Book Store	Edge Construction, LLC	32E.5231.02	33116	1109	0	0	98	0	4	0%	0%	9%	280	0	8	0%	1%	25%

<b>Project Grand Total</b>						15614	3	0%	985	0	70	0%	0%	6%	4988	0	320	0%	2%	32%
----------------------------	--	--	--	--	--	-------	---	----	-----	---	----	----	----	----	------	---	-----	----	----	-----

*	Project in punchlist (substantial completion)
**	Commissioning (substantially complete)
***	Project currently on hold



**LOCAL WORKER HIRING PERFORMANCE BY SUBCONTRACTOR**  
**City - Life Science Modernization**  
**Woodcliff Corporation**  
**Contract # 33149**  
**Project # 31C.5150.03/ 31C.5151.03/ 11C.7115.02**

Project Summary	Total # of Workers	
	831	
	Count	Percentage
District Local	285	34%
District Disadvantaged	33	4%
District Veteran	0	0%
College Local	35	4%
College Disadvantaged	5	1%
College Veteran	0	0%
Total Veterans	0	0%

Company	Total # of Workers	# of Disadvantaged	# of College Local Workers	# of District Local Workers	District Disadvantaged %	College Local %	District Local %	Total # of Veterans	Veteran % of Total Workers	# of District Local Veterans	District Local Veterans %
A. Lopez & Sons, Inc.	15	0	0	2	0%	0%	13%	0	0%	0	0%
ABC Resources, Inc.	14	0	0	2	0%	0%	14%	0	0%	0	0%
Ace Fence Co.	3	0	0	3	0%	0%	100%	0	0%	0	0%
Adantage Demolition & Grading, Inc	16	0	0	9	0%	0%	56%	0	0%	0	0%
Aesthetic Maintenance	7	0	4	7	0%	57%	100%	0	0%	0	0%
Alert Insulation Company	9	0	0	0	0%	0%	0%	0	0%	0	0%
Alexander- Buggy Corp	2	0	0	0	0%	0%	0%	0	0%	0	0%
Angelus Waterproofing & Restoration	6	0	0	3	0%	0%	50%	0	0%	0	0%
Best Contracting Services, Inc.	38	1	1	20	3%	3%	53%	0	0%	0	0%
CA Commercial Pools, Inc.	28	3	0	7	11%	0%	25%	0	0%	0	0%
Cal Steel	15	0	0	3	0%	0%	20%	0	0%	0	0%
Comet Electric, Inc.	73	7	4	30	10%	5%	41%	0	0%	0	0%
Construction Contractors	32	0	2	14	0%	6%	44%	0	0%	0	0%
Continental Flooring Inc.	16	0	0	2	0%	0%	13%	0	0%	0	0%
Continental Marble & Tile Co.	14	0	0	3	0%	0%	21%	0	0%	0	0%
Craftsman Concrete Cutting	21	1	1	13	5%	5%	62%	0	0%	0	0%
Curtis Drilling Company	6	0	1	1	0%	17%	17%	0	0%	0	0%
D&M Painting	14	2	0	5	14%	0%	36%	0	0%	0	0%
Darracq Concrete	27	0	0	6	0%	0%	22%	0	0%	0	0%

Electrology Mfg., Inc.	13	2	0	3	15%	0%	23%	0	0%	0	0%
Enko Systems, Inc.	2	0	0	0	0%	0%	0%	0	0%	0	0%
First Fire Systems, Inc.	32	0	0	13	0%	0%	41%	0	0%	0	0%
Gypsum Enterprises, Inc.	73	6	4	23	8%	5%	32%	0	0%	0	0%
Harris Rebar Southern California	38	0	1	6	0%	3%	16%	0	0%	0	0%
Industrial High Voltage	8	0	0	1	0%	0%	13%	0	0%	0	0%
Inter-sky, Inc.	14	0	0	1	0%	0%	7%	0	0%	0	0%
J Kel Painting	8	0	0	4	0%	0%	50%	0	0%	0	0%
JLS Concrete Pumping	15	0	0	2	0%	0%	13%	0	0%	0	0%
Karcher Firestopping, Inc.	2	0	0	0	0%	0%	0%	0	0%	0	0%
Karcher Insulation, Inc.	18	3	0	7	17%	0%	39%	0	0%	0	0%
Kendall Sign, Inc.	4	0	0	3	0%	0%	75%	0	0%	0	0%
Kone, Inc.	9	0	0	1	0%	0%	11%	0	0%	0	0%
Liberty Climate Control	25	0	0	8	0%	0%	32%	0	0%	0	0%
M.D. Insulation	7	0	0	0	0%	0%	0%	0	0%	0	0%
Mitsubishi Electric	8	0	0	1	0%	0%	13%	0	0%	0	0%
Precision Air Balance	6	0	0	1	0%	0%	17%	0	0%	0	0%
Preferred Ceiling, Inc.	19	2	5	10	11%	26%	53%	0	0%	0	0%
R & J Sheet Metal	12	0	0	5	0%	0%	42%	0	0%	0	0%
Robert L Reeves Construction	54	1	1	19	2%	2%	35%	0	0%	0	0%
Southern Counties Quality	14	3	1	7	21%	7%	50%	0	0%	0	0%
Spates Excavation	10	0	1	9	0%	10%	90%	0	0%	0	0%
Statewide Glass, Inc.	10	0	0	0	0%	0%	0%	0	0%	0	0%
Statewide Glass, Inc./Sashco	10	0	0	1	0%	0%	10%	0	0%	0	0%
Stillson Company	19	1	5	12	5%	26%	63%	0	0%	0	0%
Systems Waterproofing	15	0	0	1	0%	0%	7%	0	0%	0	0%
Trade Fire Protection	11	1	1	4	9%	9%	36%	0	0%	0	0%
TSJ Electrical & Communication, Inc. dba M	5	0	0	2	0%	0%	40%	0	0%	0	0%
Umico	10	0	1	8	0%	10%	80%	0	0%	0	0%
West Coast Firestopping	4	0	2	3	0%	50%	75%	0	0%	0	0%

<b>Grand Total</b>	<b>831</b>	<b>33</b>	<b>35</b>	<b>285</b>	<b>4%</b>	<b>4%</b>	<b>34%</b>	<b>0</b>	<b>0%</b>	<b>0</b>	<b>0%</b>
--------------------	------------	-----------	-----------	------------	-----------	-----------	------------	----------	-----------	----------	-----------