



Local Worker Hiring Performance by PLA Covered Active Project as of January 30, 2016

Total % Local Workers Key
■ Meets or exceeds 30% goal
■ Within 5% of 30% goal
■ Not meeting 30% goal

| Rank | Campus | Project Name | Prime Contractor | Contract Provision | Project Number | Contract Number | Veterans | | | Local to College | | | | | Local to District | | | | | | |
|------|------------|--|----------------------------------|--------------------|---|-----------------|------------------------------|---------------------------|---------------------------|------------------|---------------|----------------------------|------------|------------------------|-------------------|--------------|---------------|----------------------------|------------|------------------------|-----------------|
| | | | | | | | Total # of Workers on Campus | Total # of Local Veterans | Total % of Local Veterans | # of Workers | # of Veterans | # of Disadvantaged Workers | Veterans % | Disadvantaged Worker % | Local Worker % | # of Workers | # of Veterans | # of Disadvantaged Workers | Veterans % | Disadvantaged Worker % | Local Workers % |
| 1 | Pierce | Performing Arts Takeover | GMZ Engineering | LCP Tracker | 35P.5518.03.04 | 32882 | 12 | 0 | 0 | 0 | 0 | 0 | 0% | 0% | 0% | 6 | 0 | 0 | 0% | 0% | 50% |
| 2 | Mission | Campus Modernization - Ph I | Masters Contracting, Inc. | Legacy | 34M.5419.03 | 32529 | 322 | 0 | 0 | 47 | 0 | 2 | 0% | 1% | 15% | 148 | 0 | 13 | 0% | 4% | 46% |
| 3 | Mission | Campus Modernization - Ph II | Masters Contracting, Inc. | Legacy | 34M.5420.03 | 32879 | 156 | 0 | 0 | 20 | 0 | 1 | 0% | 1% | 13% | 70 | 0 | 3 | 0% | 2% | 45% |
| 5 | Pierce | Stadium ADA Improvements* | Balfour Beatty Construction | LCP Tracker | 35P.5537.03 | 33864 | 297 | 0 | 0 | 13 | 0 | 0 | 0% | 0% | 4% | 123 | 0 | 9 | 0% | 3% | 41% |
| 6 | Harbor | S.A.I.L.S*** | Bernard Brothers | Legacy | 33H.5350.02.01, 33H.5350.02.02, 33H.5350.02.03, 33H.5350.02.07 | 33064 | 469 | 0 | 0 | 29 | 0 | 10 | 0% | 2% | 6% | 189 | 0 | 19 | 0% | 4% | 40% |
| 4 | Pierce | Phase 1A and 1B | Balfour Beatty Construction | LCP Tracker | 35P.5544.03.04 | 33859 | 266 | 0 | 0 | 14 | 0 | 0 | 0% | 0% | 5% | 107 | 0 | 12 | 0% | 5% | 40% |
| 7 | City | RWGPL Red Line Pedestrian Corridor (DDB) | Masters Contracting, Inc. | LCP Tracker | 11C.6173.05.03 | 33850 | 65 | 0 | 0 | 3 | 0 | 0 | 0% | 0% | 5% | 26 | 0 | 0 | 0% | 0% | 40% |
| 8 | Trade Tech | Learning Assistance Center/ Library Renovation* | Suffolk Construction Inc. | Legacy | 17T.7702.03.01/37T.5702.03.01 | 33009 | 1044 | 0 | 0 | 51 | 0 | 10 | 0% | 1% | 5% | 389 | 0 | 33 | 0% | 3% | 37% |
| 9 | City | Clausen Hall Mod* | Sage Associates, Inc. | Legacy | 31C.5107.03 | 33357 | 959 | 0 | 0 | 51 | 0 | 9 | 0% | 1% | 5% | 343 | 0 | 45 | 0% | 5% | 36% |
| 10 | Pierce | Campus Wide Telecommunications Upgrade | Balfour Beatty Construction | LCP Tracker | 35P.5544.03.04 | 33861 | 47 | 0 | 0 | 6 | 0 | 0 | 0% | 0% | 13% | 17 | 0 | 0 | 0% | 0% | 36% |
| 11 | Mission | Media Arts Center | Kemp Brothers | Legacy | 34M.5405.02 (aka 04M.6405.02) | 32594 | 656 | 0 | 0 | 56 | 0 | 9 | 0% | 1% | 9% | 230 | 0 | 14 | 0% | 2% | 35% |
| 12 | Southwest | DB-2 Little Theater Upgrade, Cox Building Upgrade, Lecture Laboratory Building - Modernization, Campus-Wide Storm water Collection System, Fitness and Wellness Center and Northeast Quadrant Parking Structure project.** | Hensel Phelps Construction Co | Legacy | 36S.5607.03.09,36S.5607.03.10,36S.5618.03.01,36S.5663.03.02,36S.5667.03,36S.5668.02 | 33063 | 2343 | 0 | 0 | 109 | 0 | 4 | 0% | 0% | 5% | 801 | 0 | 54 | 0% | 2% | 34% |
| 13 | City | Life Sciences & Chemistry Buildings Modernization and New Construction of Health, Fitness & PE Bldg.* | Woodcliff Corporation | Legacy | 31C.5150.03/31C.5151.03/11C.7115.02 | 33149 | 831 | 0 | 0 | 35 | 0 | 5 | 0% | 1% | 4% | 285 | 0 | 33 | 0% | 4% | 34% |
| 14 | Trade Tech | Construction Technology Building & East Parking Structure | Bernard Brothers | Legacy | 37T.5720.02.01 / 37T.5714.02.02 | 33148 | 512 | 0 | 0 | 36 | 0 | 6 | 0% | 1% | 7% | 176 | 0 | 14 | 0% | 3% | 34% |
| 15 | City | Student Services Center and Holmes Hall Modernization | Harper Construction Company Inc. | Legacy | 11C.7134.05/31C.5134.02/31C.5134.05C/01C.6110.03/11C.7110.03/31C.5110.03 | 33741 | 860 | 0 | 0 | 30 | 0 | 11 | 0% | 1% | 3% | 288 | 0 | 11 | 0% | 1% | 33% |
| 16 | East | Science Career and Mathematics Building | Harper Construction Company Inc. | Legacy | 32E.5222.02.03/32E.5222.02.04/32E.5222.02.05/32E.5222.02.06 | 33801 | 656 | 0 | 0 | 68 | 0 | 3 | 0% | 0% | 10% | 214 | 0 | 7 | 0% | 1% | 33% |
| 17 | Trade Tech | Campus Wide Improvements Phase III* | KPRS Construction Services, Inc. | Legacy | 37T.5779.03.13 | 33376 | 419 | 0 | 0 | 19 | 0 | 2 | 0% | 0% | 5% | 137 | 0 | 8 | 0% | 2% | 33% |
| 18 | Valley | Athletic Training Facility (LLB) | Clark Construction | LCP Tracker | 38V.5837.02 | 33833 | 861 | 2 | 0% | 40 | 0 | 0 | 0% | 0% | 5% | 262 | 0 | 24 | 0% | 3% | 30% |

| | | | | | | | | | | | | | | | | | | | | | |
|----|---------------|--|-----------------------------------|-------------|--|-------|------|---|---|-----|---|---|----|----|-----|-----|---|----|----|----|-----|
| 19 | East | Student Success and Retention Center | Pinner Construction Company, Inc. | Legacy | 32E.5234.02 | 32975 | 1619 | 0 | 0 | 195 | 0 | 8 | 0% | 0% | 12% | 475 | 0 | 20 | 0% | 1% | 29% |
| 20 | Valley | Monarch Center & Parking Structure | McCarthy Building Company | Legacy | 38V.5842.02/08V.684.02.02 | 33349 | 1450 | 0 | 0 | 49 | 0 | 0 | 0% | 0% | 3% | 416 | 0 | 7 | 0% | 0% | 29% |
| 21 | Valley | Community Workforce & Omega Center | Charles Pankow Builders | Legacy | 38V.5836.02 | 33436 | 780 | 0 | 0 | 24 | 0 | 1 | 0% | 0% | 3% | 228 | 0 | 4 | 0% | 1% | 29% |
| 22 | Valley | Multi-Purpose Community Ctr | Charles Pankow Builders | Legacy | 38V.5839.02/08V.6837.02.01 | 33388 | 835 | 0 | 0 | 15 | 0 | 0 | 0% | 0% | 2% | 227 | 0 | 11 | 0% | 1% | 27% |
| 23 | Southwest | DB-1 Pump House Project | Harper Construction Company Inc. | Legacy | 36S.5679.02.08 | 32881 | 677 | 0 | 0 | 52 | 0 | 1 | 0% | 0% | 8% | 184 | 0 | 1 | 0% | 0% | 27% |
| 24 | Mission | Campus Mod. - Ph 3 DSEO*** | Johnson Controls | Legacy | 14M.7486.05 | 32252 | 59 | 0 | 0 | 2 | 0 | 0 | 0% | 0% | 3% | 16 | 0 | 0 | 0% | 0% | 27% |
| 25 | City | Physical Plant (M&O Building) & Tennis Courts | Charles Pankow Builders | Legacy | 31C.5146.02/31C.5152.02 | 33648 | 465 | 0 | 0 | 7 | 0 | 0 | 0% | 0% | 2% | 122 | 0 | 1 | 0% | 0% | 26% |
| 26 | Southwest | School of Behavioral & Social Science (SoBSS) HVAC Upgrade | Climatec Building Technologies | LCP Tracker | 36S.5601.03.04 | 33886 | 19 | 0 | 0 | 0 | 0 | 0 | 0% | 0% | 0% | 5 | 0 | 0 | 0% | 0% | 26% |
| 27 | East | Campus Student Center and Book Store | Edge Construction, LLC | Legacy | 32E.5231.02 | 33116 | 1058 | 0 | 0 | 90 | 0 | 4 | 0% | 0% | 9% | 267 | 0 | 8 | 0% | 1% | 25% |
| 28 | District Wide | Measurement & Demand Response (M&DR) | Climatec Building Technologies | Legacy | 40I.5101.02.02, 40I.5201.02.02, 40I.5301.02.02, 40I.5401.02.02, 40I.5501.02.02, 40I.5701.02.02, 40I.5801.02.02, 40I.5901.02.02, 40I.5601.02.02 | 33803 | 30 | 0 | 0 | 0 | 0 | 0 | 0% | 0% | 0% | 6 | 0 | 0 | 0% | 0% | 20% |

| | | | | | | | | | | | | | | | | | | | | | |
|----------------------------|--|--|--|--|--|--|--------------|----------|-----------|-------------|----------|-----------|-----------|-----------|-----------|-------------|----------|------------|-----------|-----------|------------|
| Project Grand Total | | | | | | | 17767 | 2 | 0% | 1061 | 0 | 86 | 0% | 0% | 6% | 5757 | 0 | 351 | 0% | 2% | 32% |
|----------------------------|--|--|--|--|--|--|--------------|----------|-----------|-------------|----------|-----------|-----------|-----------|-----------|-------------|----------|------------|-----------|-----------|------------|

| | |
|-----|---|
| * | Project in punchlist (substantial completion) |
| ** | Commissioning (substantially complete) |
| *** | Project currently on hold |



LOCAL WORKER HIRING PERFORMANCE BY SUBCONTRACTOR
City - RWGPL Red Line Pedestrian Corridor
Masters Contracting Corp.
Contract # 33850
Project # 11C.6173.05.03

| Project Summary | Total # of Workers | |
|------------------------|--------------------|------------|
| | 65 | |
| | Count | Percentage |
| District Local | 26 | 40% |
| District Disadvantaged | 0 | 0% |
| District Veteran | 0 | 0% |
| College Local | 3 | 5% |
| College Disadvantaged | 0 | 0% |
| College Veteran | 0 | 0% |
| Total Veterans | 0 | 0% |

| Company | Total # of Workers | # of Disadvantaged | # of College Local Workers | # of District Local Workers | District Disadvantaged % | College Local % | District Local % | Total # of Veterans | Veteran % of Total Workers | # of District Local Veterans | District Local Veterans % |
|-----------------------------|--------------------|--------------------|----------------------------|-----------------------------|--------------------------|-----------------|------------------|---------------------|----------------------------|------------------------------|---------------------------|
| Century Fence | 6 | 0 | 0 | 3 | 0 | 0% | 50% | 0 | 0% | 0 | 0% |
| DM Contracting, Inc. | 17 | 0 | 0 | 2 | 0 | 0% | 12% | 0 | 0% | 0 | 0% |
| J&B Engineers, Surveyors | 2 | 0 | 0 | 0 | 0 | 0% | 0% | 0 | 0% | 0 | 0% |
| LCP Paving Company | 4 | 0 | 1 | 3 | 0 | 25% | 75% | 0 | 0% | 0 | 0% |
| Masters Contracting Corp. | 8 | 0 | 2 | 6 | 0 | 25% | 75% | 0 | 0% | 0 | 0% |
| Melco Engineering | 6 | 0 | 0 | 2 | 0 | 0% | 33% | 0 | 0% | 0 | 0% |
| New Generation Landscape | 5 | 0 | 0 | 5 | 0 | 0% | 100% | 0 | 0% | 0 | 0% |
| Noriega Engineering Inc. | 2 | 0 | 0 | 0 | 0 | 0% | 0% | 0 | 0% | 0 | 0% |
| Norfolk, Inc. | 3 | 0 | 0 | 0 | 0 | 0% | 0% | 0 | 0% | 0 | 0% |
| Precision Contractors, Inc. | 6 | 0 | 0 | 2 | 0 | 0% | 33% | 0 | 0% | 0 | 0% |
| SNN Electric, Inc. | 6 | 0 | 0 | 3 | 0 | 0% | 50% | 0 | 0% | 0 | 0% |
| Grand Total | 65 | 0 | 3 | 26 | 0 | 5% | 40% | 0 | 0% | 0 | 0% |