



## Local Worker Hiring Performance by PLA Covered Active Project as of November 15, 2015

Total % Local Workers Key		
Meets or exceeds 30% goal	Within 5% of 30% goal	Not meeting 30% goal

Rank	Campus	Project Name	Prime Contractor	Contract Provision	Project Number	Contract Number	Total # of Workers on Campus	Veterans		Local to College					Local to District						
								Total # of Veterans	Total % of Veterans	Local College Workers	Veterans Local to College	Local College Disadvantaged Workers	Veterans Local to College %	College Local Disadvantaged %	Project Local %	Local District Workers	Veterans Local to District	Local District Disadvantaged Workers	Veterans Local to District %	Project Disadvantaged %	Total % Local Workers
1	Pierce	Phase 1A and 1B	Balfour Beatty Construction	LCP Tracker	35P.5544.03.04	33859	95	0	0	6	0	0	0%	0%	6%	50	0	8	0%	8%	53%
2	Pierce	Performing Arts Takeover	GM2 Engineering	LCP Tracker	35P.5518.03.04	32882	12	0	0	0	0	0	0%	0%	0%	6	0	0	0%	0%	50%
3	Mission	Campus Modernization - Ph I	Masters Contracting, Inc.	Legacy	34M.5419.03	32529	288	0	0	41	0	2	0%	1%	14%	132	0	13	0%	5%	46%
4	Mission	Campus Modernization - Ph II	Masters Contracting, Inc.	Legacy	34M.5420.03	32879	148	0	0	19	0	1	0%	1%	13%	67	0	3	0%	2%	45%
5	Pierce	Stadium ADA Improvements	Balfour Beatty Construction	LCP Tracker	35P.5537.03	33864	284	0	0	13	0	0	0%	0%	5%	118	0	9	0%	3%	42%
6	Harbor	S.A.I.L.S***	Bernard Brothers	Legacy	33H.5350.02.01, 33H.5350.02.02, 33H.5350.02.03, 33H.5350.02.07	33064	457	0	0	28	0	10	0%	2%	6%	188	0	19	0%	4%	41%
7	Trade Tech	Learning Assistance Center/ Library Renovation*	Suffolk Construction Inc.	Legacy	17T.7702.03.01/37T.5702.03.01	33009	1044	0	0	51	0	10	0%	1%	5%	389	0	33	0%	3%	37%
8	Trade Tech	Construction Technology Building & East Parking Structure	Bernard Brothers	Legacy	37T.5720.02.01 / 37T.5714.02.02	33148	396	0	0	34	0	6	0%	2%	9%	147	0	14	0%	4%	37%
9	City	Clausen Hall Mod*	Sage Associates, Inc.	Legacy	31C.5107.03	33357	959	0	0	51	0	9	0%	1%	5%	343	0	45	0%	5%	36%
10	Mission	Media Arts Center	Kemp Brothers	Legacy	34M.5405.02 (aka 04M.6405.02)	32594	618	0	0	55	0	9	0%	1%	9%	220	0	14	0%	2%	36%
11	Pierce	Campus Wide Telecommunications Upgrade	Balfour Beatty Construction	LCP Tracker	35P.5544.03.04	33861	47	0	0	6	0	0	0%	0%	13%	17	0	2	0%	4%	36%
12	East	Science Career and Mathematics Building	Harper Construction Company Inc.	Legacy	32E.5222.02.03/32E.5222.02.04/32E.5222.02.05/32E.5222.02.06	33801	557	0	0	59	0	3	0%	0%	11%	194	0	9	0%	2%	35%
13	Southwest	DB-2 Little Theater Upgrade, Cox Building Upgrade, Lecture Laboratory Building - Modernization, Campus-Wide Storm water Collection System, Fitness and Wellness Center and Northeast Quadrant Parking Structure project.**	Hensel Phelps Construction Co	Legacy	36S.5607.03.09,36S.5607.03.10,36S.5618.03.01,36S.5663.03.02,36S.5667.03,36S.5668.02	33063	2343	0	0	109	0	4	0%	0%	5%	801	0	54	0%	2%	34%
14	City	Life Sciences & Chemistry Buildings Modernization and New Construction of Health, Fitness & PE Bldg.*	Woodcliff Corporation	Legacy	31C.5150.03/31C.5151.03/11C.7115.02	33149	831	0	0	35	0	5	0%	1%	4%	285	0	33	0%	4%	34%
15	Trade Tech	Demolition of Bldgs Elm & Aloe and Removal of Swing Space Trailers**	GGG Demolition	LCP Tracker	07T-7.2-6701.01	33846	184	1	1%	12	0	0	0%	0%	7%	62	0	1	0%	1%	34%
16	City	Student Services Center and Holmes Hall Modernization	Harper Construction Company Inc.	Legacy	11C.7134.05/31C.5134.02/31C.5134.05C/01C.6110.03/11C.7110.03/31C.5110.03	33741	797	0	0	29	0	8	0%	1%	4%	262	0	8	0%	1%	33%
17	Trade Tech	Campus Wide Improvements Phase III*	KPRS Construction Services, Inc.	Legacy	37T.5779.03.13	33376	414	0	0	19	0	2	0%	0%	5%	136	0	8	0%	2%	33%
18	City	RWGPL Red Line Pedestrian Corridor (DOB)	Masters Contracting, Inc.	LCP Tracker	11C.6173.05.03	33850	58	0	0	2	0	0	0%	0%	3%	19	0	0	0%	0%	33%
19	Valley	Athletic Training Facility (LLB)	Clark Construction	LCP Tracker	38V.5837.02	33833	751	2	0%	40	0	0	0%	0%	5%	232	0	20	0%	5%	31%
20	East	Student Success and Retention Center	Pinner Construction Company, Inc.	Legacy	32E.5234.02	32975	1571	0	0	189	0	8	0%	1%	12%	462	0	20	0%	1%	29%
21	Valley	Community Workforce & Omega Center	Charles Pankow Builders	Legacy	38V.5836.02	33436	678	0	0	22	0	1	0%	0%	3%	194	0	3	0%	0%	29%
22	Valley	Monarch Center & Parking Structure	McCarthy Building Company	Legacy	38V.5842.02/08V.684.02.02	33349	1267	0	0	35	0	0	0%	0%	3%	357	0	6	0%	0%	28%
23	Valley	Multi-Purpose Community Ctr	Charles Pankow Builders	Legacy	38V.5839.02/08V.6837.02.01	33388	832	0	0	14	0	0	0%	0%	2%	226	0	11	0%	1%	27%

24	Southwest	DB-1 Pump House Project	Harper Construction Company Inc.	Legacy	365.5679.02.08	32881	659	0	0	0	50	0	1	0%	0%	8%	175	0	1	0%	0%	27%
25	Mission	Campus Mod. - Ph 3 DSEQ***	Johnson Controls	Legacy	14M.7486.05	32252	59	0	0	2	0	0	0%	0%	0%	3%	16	0	0	0%	0%	27%
26	City	Physical Plant (M&O Building) & Tennis Courts	Charles Pankow Builders	Legacy	31C.5146.02/31C.5152.02	33648	451	0	0	7	0	0	0%	0%	0%	2%	118	0	0	0%	0%	26%
27	Southwest	School of Behavioral & Social Science (SoBS) HVAC Upgrade	Climatec Building Technologies	LCP Tracker	365.5601.03.04	33886	19	0	0	0	0	0	0%	0%	0%	0%	5	0	0	0%	0%	26%
28	East	Campus Student Center and Book Store	Edge Construction, LLC	Legacy	32E.5231.02	33116	944	0	0	85	0	4	0%	0%	0%	9%	245	0	8	0%	1%	28%
29	District Wide	Measurement & Demand Response (M&DR)	Climatec Building Technologies	Legacy	40I.5101.02.02, 40I.5301.02.02, 40I.5301.02.02, 40I.5401.02.02, 40I.5501.02.02, 40I.5701.02.02, 40I.5801.02.02, 40I.5901.02.02, 40I.5601.02.02	33803	30	0	0	0	0	0	0%	0%	0%	0%	6	0	0	0%	0%	20%

<b>Project Grand Total</b>							16793	3	1%	1013	0	83	0%	0%	6%	5472	0	342	0%	2%	33%
----------------------------	--	--	--	--	--	--	-------	---	----	------	---	----	----	----	----	------	---	-----	----	----	-----

*	Project in punchlist (substantial completion)
**	Commissioning (substantially complete)
***	Project currently on hold



**LOCAL WORKER HIRING PERFORMANCE BY SUBCONTRACTOR**  
**East - Campus Center & Bookstore**  
**Edge Construction**  
**Contract # 33116**  
**Project # 32E.5231.02**

Project Summary	Total # of Workers	
	944	
	Count	Percentage
District Local	245	26%
District Disadvantaged	8	1%
District Veteran	0	0%
College Local	85	9%
College Disadvantaged	4	0%
College Veteran	0	0%
Total Veterans	0	0%

Company	Total # of Workers	# of Disadvantaged	# of College Local Workers	# of District Local Workers	District Disadvantaged %	College Local %	District Local %	Total # of Veterans	Veteran % of Total Workers	# of District Local Veterans	District Local Veterans %
A & H Communications, Inc.	22	0	1	5	0%	5%	23%	0	0%	0	0%
Alcal Specialty Contracting, Inc.	18	0	1	2	0%	6%	11%	0	0%	0	0%
All Area Plumbing	25	0	3	5	0%	12%	20%	0	0%	0	0%
American Tile & Brick Veneer, Inc.	24	0	3	12	0%	13%	50%	0	0%	0	0%
Anderson & Howard Electric, Inc.	44	0	2	12	0%	5%	27%	0	0%	0	0%
Anning Johnson Company	39	0	5	8	0%	13%	21%	0	0%	0	0%
Asbestos Control Testing	14	0	1	7	0%	7%	50%	0	0%	0	0%
Bali Construction, Inc.	37	0	4	13	0%	11%	35%	0	0%	0	0%
Best Interiors, Inc.	112	0	18	32	0%	16%	29%	0	0%	0	0%
Borbon, Inc.	14	1	2	6	7%	14%	43%	0	0%	0	0%
C. M. Peich, Inc.	2	0	0	0	0%	0%	0%	0	0%	0	0%
Conco Pumping, Inc.	2	0	0	0	0%	0%	0%	0	0%	0	0%
Concrete Placement, Inc	2	0	0	0	0%	0%	0%	0	0%	0	0%
Continental Marble & Tile Co.	18	0	0	10	0%	0%	56%	0	0%	0	0%
Couts Heating & Cooling	39	0	3	9	0%	8%	23%	0	0%	0	0%
Crane Rental Service, Inc.	3	0	0	0	0%	0%	0%	0	0%	0	0%
Crowner Sheet Metal Products, Inc.	16	0	1	4	0%	6%	25%	0	0%	0	0%
CSI Electrical Contractors	10	0	1	4	0%	10%	40%	0	0%	0	0%
Diversified Metal Works	58	0	0	3	0%	0%	5%	0	0%	0	0%

Diversified Window Coverings, Inc.	3	0	0	0	0%	0%	0%	0	0%	0	0%
DJM Construction Co.	3	0	1	3	0%	33%	100%	0	0%	0	0%
Doja Inc.	13	2	7	8	15%	54%	62%	0	0%	0	0%
Elite Earthworks & Engineering	24	2	5	16	8%	21%	67%	0	0%	0	0%
Elljay Acoustics, Inc.	16	0	1	5	0%	6%	31%	0	0%	0	0%
First Fire Systems, Inc.	11	0	3	4	0%	27%	36%	0	0%	0	0%
Green Vista Landscape	11	0	0	3	0%	0%	27%	0	0%	0	0%
Harper Backhoe Services	1	0	0	0	0%	0%	0%	0	0%	0	0%
Huntington Glazing, Inc.	14	1	3	12	7%	21%	86%	0	0%	0	0%
Industrial High Voltage	10	0	0	2	0%	0%	20%	0	0%	0	0%
John Jory Corporation	25	0	1	2	0%	4%	8%	0	0%	0	0%
K.A.R Construction, Inc.	88	1	4	17	1%	5%	19%	0	0%	0	0%
Karcher Firestopping, Inc.	4	0	1	1	0%	25%	25%	0	0%	0	0%
Karcher Insulation, Inc.	2	0	0	0	0%	0%	0%	0	0%	0	0%
Karcher Interior Systems, Inc.	6	0	0	0	0%	0%	0%	0	0%	0	0%
Magnesite Specialties	5	0	0	0	0%	0%	0%	0	0%	0	0%
Marco Crane & Rigging	8	0	0	1	0%	0%	13%	0	0%	0	0%
Marina Landscape, Inc.	9	0	0	2	0%	0%	22%	0	0%	0	0%
McKernan, Inc	8	0	0	0	0%	0%	0%	0	0%	0	0%
McLaren-Simpson Co., Inc.	2	0	0	0	0%	0%	0%	0	0%	0	0%
Merli Concrete Pumping	4	0	0	0	0%	0%	0%	0	0%	0	0%
P&E Insulation	9	0	0	1	0%	0%	11%	0	0%	0	0%
P&R Constultants/XYZ Consulting	1	0	0	0	0%	0%	0%	0	0%	0	0%
Pasco Doors	3	0	1	1	0%	33%	33%	0	0%	0	0%
Penhall Company	2	0	0	0	0%	0%	0%	0	0%	0	0%
Power Plus	2	0	1	1	0%	50%	50%	0	0%	0	0%
Quality Reinforcing Inc.	38	0	1	3	0%	3%	8%	0	0%	0	0%
R.J. Allen	1	0	0	0	0%	0%	0%	0	0%	0	0%
RJ&J Construction, Inc.	16	0	2	5	0%	13%	31%	0	0%	0	0%
SKC Company	6	0	0	3	0%	0%	50%	0	0%	0	0%
Smoke Guard CA, Inc.	3	0	0	0	0%	0%	0%	0	0%	0	0%
South Coast Industrial Door, Inc.	1	0	0	1	0%	0%	100%	0	0%	0	0%
Stillson Company	5	1	0	2	20%	0%	40%	0	0%	0	0%
Stumbaugh & Associates, Inc.	2	0	1	2	0%	50%	100%	0	0%	0	0%
Symmetry Co.	6	0	0	0	0%	0%	0%	0	0%	0	0%
T.L Shields & Associates	3	0	0	1	0%	0%	33%	0	0%	0	0%
TB Installation & Equipment, Inc.	4	0	0	1	0%	0%	25%	0	0%	0	0%
Team Finish	49	0	4	11	0%	8%	22%	0	0%	0	0%
Terry Earthmoving	1	0	0	0	0%	0%	0%	0	0%	0	0%
Universal Fire	2	0	0	0	0%	0%	0%	0	0%	0	0%
V Fire Systems, Inc.	2	0	0	0	0%	0%	0%	0	0%	0	0%
Western Paving Contractors, Inc.	22	0	4	5	0%	18%	23%	0	0%	0	0%

<b>Grand Total</b>	<b>944</b>	<b>8</b>	<b>85</b>	<b>245</b>	<b>1%</b>	<b>9%</b>	<b>26%</b>	<b>0</b>	<b>0%</b>	<b>0</b>	<b>0%</b>
--------------------	------------	----------	-----------	------------	-----------	-----------	------------	----------	-----------	----------	-----------