



Local Worker Hiring Performance by PLA Covered Active Project as of December 30, 2015

Total % Local Workers Key			
Meets or exceeds 30% goal	Within 3% of 30% goal	Not meeting 30% goal	

Rank	Campus	Project Name	Prime Contractor	Project Number	Contract Number	Veterans		Local to College						Local to District						
						Total # of Workers on Campus	Total # of Local Veterans	Total % of Local Veterans	# of Workers	# of Veterans	# of Disadvantaged Workers	Veterans %	Disadvantaged Worker %	Local Worker %	# of Workers	# of Veterans	# of Disadvantaged Workers	Veterans %	Disadvantaged Worker %	Local Workers %
1	Pierce	Performing Arts Takeover	GMZ Engineering	35P.5518.03.04	32882	12	0	0	0	0	0	0%	0%	0%	6	0	0	0%	0%	50%
2	Mission	Campus Modernization - Ph I	Masters Contracting, Inc.	34M.5419.03	32529	305	0	0	45	0	2	0%	1%	15%	144	0	13	0%	4%	47%
3	Mission	Campus Modernization - Ph II	Masters Contracting, Inc.	34M.5420.03	32879	151	0	0	20	0	1	0%	1%	13%	68	0	3	0%	2%	45%
4	Pierce	Phase 1A and 1B	Balfour Beatty Construction	35P.5544.03.04	33859	214	0	0	13	0	0	0%	0%	6%	92	0	8	0%	4%	43%
5	Pierce	Stadium ADA Improvements*	Balfour Beatty Construction	35P.5537.03	33864	294	0	0	13	0	0	0%	0%	4%	122	0	9	0%	3%	41%
6	Harbor	S.A.I.L.S***	Bernard Brothers	33H.5350.02.01, 33H.5350.02.02, 33H.5350.02.03, 33H.5350.02.07	33064	469	0	0	29	0	10	0%	2%	6%	189	0	19	0%	4%	40%
7	City	RWGPL Red Line Pedestrian Corridor (DDB)	Masters Contracting, Inc.	11C.6173.05.03	33850	64	0	0	3	0	0	0%	0%	5%	25	0	0	0%	0%	39%
8	Trade Tech	Learning Assistance Center/ Library Renovation*	Suffolk Construction Inc.	17T.7702.03.01/37T.5702.03.01	33009	1044	0	0	51	0	10	0%	1%	5%	389	0	33	0%	3%	37%
9	City	Clausen Hall Mod*	Sage Associates, Inc.	31C.5107.03	33357	959	0	0	51	0	9	0%	1%	5%	343	0	45	0%	5%	36%
10	Mission	Media Arts Center	Kemp Brothers	34M.5405.02 (aka 04M.6405.02)	32594	638	0	0	55	0	9	0%	1%	9%	228	0	14	0%	2%	36%
11	Trade Tech	Construction Technology Building & East Parking Structure	Bernard Brothers	37T.5720.02.01 / 37T.5714.02.02	33148	478	0	0	36	0	6	0%	1%	8%	170	0	14	0%	3%	36%
12	Pierce	Campus Wide Telecommunications Upgrade	Balfour Beatty Construction	35P.5544.03.04	33861	47	0	0	6	0	0	0%	0%	13%	17	0	0	0%	0%	36%
13	Southwest	DB-2 Little Theater Upgrade, Cox Building Upgrade, Lecture Laboratory Building - Modernization, Campus Wide Storm water Collection System, Fitness and Wellness Center and Northeast Quadrant Parking Structure project.**	Hensel Phelps Construction Co	36S.5607.03.09, 36S.5607.03.10, 36S.5618.03.01, 36S.5663.03.02, 36S.5667.03, 36S.5668.02	33063	2343	0	0	109	0	4	0%	0%	5%	801	0	54	0%	2%	34%
14	City	Life Sciences & Chemistry Buildings Modernization and New Construction of Health, Fitness & PE Bldg.*	Woodcliff Corporation	31C.5150.03/ 31C.5151.03/ 11C.7115.02	33149	831	0	0	35	0	5	0%	1%	4%	285	0	33	0%	4%	34%
15	City	Student Services Center and Holmes Hall Modernization	Harper Construction Company Inc.	11C.7134.05/31C.5134.02/31C.5134.05C/01C.6110.03/11C.7110.03/31C.5110.03	33741	830	0	0	29	0	11	0%	1%	3%	274	0	11	0%	1%	33%
16	Trade Tech	Campus Wide Improvements Phase III*	KPRS Construction Services, Inc.	37T.5779.03.13	33376	419	0	0	19	0	2	0%	0%	5%	137	0	8	0%	2%	33%
17	East	Science Career and Mathematics Building	Harper Construction Company Inc.	32E.5222.02.03/32E.5222.02.04/ 32E.5222.02.05/32E.5222.02.06	33801	615	0	0	60	0	3	0%	0%	10%	199	0	9	0%	1%	32%
18	Valley	Athletic Training Facility (LLB)	Clark Construction	38V.5837.02	33833	822	2	0%	39	0	0	0%	0%	5%	248	0	22	0%	3%	30%
19	East	Student Success and Retention Center	Pinner Construction Company, Inc.	32E.5234.02	32975	1609	0	0	192	0	8	0%	0%	12%	470	0	20	0%	1%	29%
20	Valley	Community Workforce & Omega Center	Charles Pankow Builders	38V.5836.02	33436	687	0	0	23	0	1	0%	0%	3%	197	0	3	0%	0%	29%
21	Valley	Monarch Center & Parking Structure	McCarthy Building Company	38V.5842.02/08V.684.02.02	33349	1274	0	0	35	0	0	0%	0%	3%	358	0	6	0%	0%	28%
22	Valley	Multi-Purpose Community Ctr	Charles Pankow Builders	38V.5839.02/08V.6837.02.01	33388	834	0	0	14	0	0	0%	0%	2%	226	0	11	0%	1%	27%
23	Southwest	DB-1 Pump House Project	Harper Construction Company Inc.	36S.5679.02.08	32881	659	0	0	50	0	1	0%	0%	8%	175	0	1	0%	0%	27%

24	Mission	Campus Mod. - Ph 3 DSEO***	Johnson Controls	14M.7486.05	32252	59	0	0	2	0	0	0%	0%	3%	16	0	0	0%	0%	27%
25	City	Physical Plant (M&O Building) & Tennis Courts	Charles Pankow Builders	31C.5146.02/31C.5152.02	33648	460	0	0	7	0	0	0%	0%	2%	119	0	1	0%	0%	26%
26	Southwest	School of Behavioral & Social Science (SoBSS) HVAC Upgrade	Climatec Building Technologies	36S.5601.03.04	33886	19	0	0	0	0	0	0%	0%	0%	5	0	0	0%	0%	26%
27	East	Campus Student Center and Book Store	Edge Construction, LLC	32E.5231.02	33116	1032	0	0	90	0	4	0%	0%	9%	263	0	8	0%	1%	25%
28	District Wide	Measurement & Demand Response (M&DR)	Climatec Building Technologies	40I.5101.02.02, 40I.5201.02.02, 40I.5301.02.02, 40I.5401.02.02	33803	30	0	0	0	0	0	0%	0%	0%	6	0	0	0%	0%	20%
Project Grand Total						17198	2	0%	1026	0	86	0%	1%	6%	5572	0	345	0%	2%	32%

*	Project in punchlist (substantial completion)
**	Commissioning (substantially complete)
***	Project currently on hold



LOCAL WORKER HIRING PERFORMANCE BY SUBCONTRACTOR
East - Campus Center & Bookstore
Edge Construction
Contract # 33116
Project # 32E.5231.02

Project Summary	Total # of Workers	
	1032	
	Count	Percentage
District Local	263	25%
District Disadvantaged	8	1%
District Veteran	0	0%
College Local	90	9%
College Disadvantaged	4	0%
College Veteran	0	0%
Total Veterans	0	0%

Company	Total # of Workers	# of Disadvantaged	# of College Local Workers	# of District Local Workers	District Disadvantaged %	College Local %	District Local %	Total # of Veterans	Veteran % of Total Workers	# of District Local Veterans	District Local Veterans %
A & H Communications, Inc.	23	0	1	5	0%	4%	22%	0	0%	0	0%
Alcal Specialty Contracting, Inc.	18	0	1	2	0%	6%	11%	0	0%	0	0%
All Area Plumbing	26	0	3	5	0%	12%	19%	0	0%	0	0%
American Air Balance Co.	2	0	0	1	0%	0%	50%	0	0%	0	0%
American Tile & Brick Veneer, Inc.	24	0	3	12	0%	13%	50%	0	0%	0	0%
Anderson & Howard Electric, Inc.	45	0	2	12	0%	4%	27%	0	0%	0	0%
Anning Johnson Company	40	0	5	8	0%	13%	20%	0	0%	0	0%
Asbestos Control Testing	14	0	1	7	0%	7%	50%	0	0%	0	0%
Bali Construction, Inc.	37	0	4	13	0%	11%	35%	0	0%	0	0%
Best Interiors, Inc.	112	0	17	31	0%	15%	28%	0	0%	0	0%
Borbon, Inc.	20	1	5	11	5%	25%	55%	0	0%	0	0%
C. M. Peich, Inc.	2	0	0	0	0%	0%	0%	0	0%	0	0%
Conco Pumping, Inc.	2	0	0	0	0%	0%	0%	0	0%	0	0%
Concrete Placement, Inc	2	0	0	0	0%	0%	0%	0	0%	0	0%
Continental Flooring Inc.	9	0	0	1	0%	0%	11%	0	0%	0	0%
Continental Marble & Tile Co.	19	0	0	10	0%	0%	53%	0	0%	0	0%
Couts Heating & Cooling	41	0	3	9	0%	7%	22%	0	0%	0	0%
Crane Rental Service, Inc.	3	0	0	0	0%	0%	0%	0	0%	0	0%
Crowner Sheet Metal Products, Inc.	16	0	1	4	0%	6%	25%	0	0%	0	0%

CSI Electrical Contractors	10	0	1	4	0%	10%	40%	0	0%	0	0%
Diversified Metal Works	59	0	0	3	0%	0%	5%	0	0%	0	0%
Diversified Window Coverings, Inc.	3	0	0	0	0%	0%	0%	0	0%	0	0%
DJM Construction Co.	3	0	1	3	0%	33%	100%	0	0%	0	0%
Doja Inc.	13	2	7	8	15%	54%	62%	0	0%	0	0%
Elite Earthworks & Engineering	24	2	5	16	8%	21%	67%	0	0%	0	0%
Elljay Accoustics, Inc.	16	0	1	5	0%	6%	31%	0	0%	0	0%
First Fire Systems, Inc.	14	0	5	6	0%	36%	43%	0	0%	0	0%
Green Vista Landscape	11	0	0	3	0%	0%	27%	0	0%	0	0%
Harper Backhoe Services	1	0	0	0	0%	0%	0%	0	0%	0	0%
Huntington Glazing, Inc.	25	1	4	17	4%	16%	68%	0	0%	0	0%
Industrial High Voltage	10	0	0	2	0%	0%	20%	0	0%	0	0%
John Jory Corporation	25	0	1	2	0%	4%	8%	0	0%	0	0%
K.A.R Construction, Inc.	93	1	4	20	1%	4%	22%	0	0%	0	0%
Kahuna Construction	4	0	0	0	0%	0%	0%	0	0%	0	0%
Karcher Firestopping, Inc.	4	0	1	1	0%	25%	25%	0	0%	0	0%
Karcher Insulation, Inc.	2	0	0	0	0%	0%	0%	0	0%	0	0%
Karcher Interior Systems, Inc.	6	0	0	0	0%	0%	0%	0	0%	0	0%
L2 Specialties, Inc.	3	0	0	0	0%	0%	0%	0	0%	0	0%
Magnesite Specialties	8	0	0	0	0%	0%	0%	0	0%	0	0%
Marco Crane & Rigging	8	0	0	1	0%	0%	13%	0	0%	0	0%
Marina Landscape, Inc.	16	0	0	2	0%	0%	13%	0	0%	0	0%
McKernan, Inc	8	0	0	0	0%	0%	0%	0	0%	0	0%
McLaren-Simpson Co., Inc.	2	0	0	0	0%	0%	0%	0	0%	0	0%
McMurray Stern, Inc.	4	0	0	1	0%	0%	25%	0	0%	0	0%

Merli Concrete Pumping	4	0	0	0	0%	0%	0%	0	0%	0	0%
New Century Concept	4	0	0	0	0%	0%	0%	0	0%	0	0%
Ollivier Corp.	3	0	0	0	0%	0%	0%	0	0%	0	0%
Otis Elevator Co.	8	0	0	0	0%	0%	0%	0	0%	0	0%
P&E Insulation	9	0	0	1	0%	0%	11%	0	0%	0	0%
P&R Constultants/XYZ Consulting	1	0	0	0	0%	0%	0%	0	0%	0	0%
Pasco Doors	3	0	1	1	0%	33%	33%	0	0%	0	0%
Penhall Company	2	0	0	0	0%	0%	0%	0	0%	0	0%
Power Plus	2	0	1	1	0%	50%	50%	0	0%	0	0%
Quality Reinforcing Inc.	38	0	1	3	0%	3%	8%	0	0%	0	0%
R.J. Allen	1	0	0	0	0%	0%	0%	0	0%	0	0%
RJ&J Construction, Inc.	15	0	2	5	0%	13%	33%	0	0%	0	0%
SKC Company	6	0	0	3	0%	0%	50%	0	0%	0	0%
Smoke Guard CA, Inc.	3	0	0	0	0%	0%	0%	0	0%	0	0%
South Coast Industrial Door, Inc.	1	0	0	1	0%	0%	100%	0	0%	0	0%
Specialty Stainless Installations	5	0	0	0	0%	0%	0%	0	0%	0	0%
Stillson Company	5	1	0	2	20%	0%	40%	0	0%	0	0%
Stumbaugh & Associates, Inc.	4	0	1	3	0%	25%	75%	0	0%	0	0%
Symmetry Co.	7	0	0	0	0%	0%	0%	0	0%	0	0%
T.L Shields & Associates	3	0	0	1	0%	0%	33%	0	0%	0	0%
TB Installation & Equipment, Inc.	4	0	0	1	0%	0%	25%	0	0%	0	0%
Team Finish	48	0	4	11	0%	8%	23%	0	0%	0	0%
Terry Earthmoving	1	0	0	0	0%	0%	0%	0	0%	0	0%
Universal Fire	2	0	0	0	0%	0%	0%	0	0%	0	0%
V Fire Systems, Inc.	4	0	0	0	0%	0%	0%	0	0%	0	0%
Western Paving Contractors, Inc.	22	0	4	5	0%	18%	23%	0	0%	0	0%

Grand Total	1032	8	90	263	1%	9%	25%	0	0%	0	0%
--------------------	-------------	----------	-----------	------------	-----------	-----------	------------	----------	-----------	----------	-----------