

Local Worker Hiring Performance by PLA Covered Active Project as of May 30, 2016

Total % Local Workers Key		
Meets or exceeds 30% goal	Within 1% of 30% goal	Not meeting 30% goal

Rank	Campus	Project Name	Prime Contractor	Project Number	Contract Number	Veterans			Local to College				Local to District							
						Total # of Workers on Campus	Total # of Local Veterans	Total % of Local Veterans	# of Workers	# of Veterans	# of Disadvantaged Workers	Veterans %	Disadvantaged Worker %	Local Worker %	# of Workers	# of Veterans	# of Disadvantaged Workers	Veterans %	Disadvantaged Worker %	Local Workers %
1	Mission	Campus Modernization - Ph I	Masters Contracting, Inc.	34M.5419.03	32529	329	0	0%	49	0	2	0%	1%	15%	150	0	13	0%	4%	46%
2	Mission	Campus Modernization - Ph II	Masters Contracting, Inc.	34M.5420.03	32879	192	0	0%	24	0	1	0%	1%	13%	87	0	3	0%	2%	45%
3	Pierce	Stadium ADA Improvements*	Balfour Beatty Construction	35P.5537.03	33864	301	0	0%	14	0	0	0%	0%	5%	129	0	16	0%	5%	43%
4	Harbor	S.A.I.L.S	Bernard Brothers	33H.5350.02.01, 33H.5350.02.02, 33H.5350.02.03, 33H.5350.02.07	33064	497	0	0%	33	0	10	0%	2%	7%	206	0	20	0%	4%	41%
5	Pierce	Phase 1A and 1B	Balfour Beatty Construction	35P.5544.03.04	33859	501	0	0%	27	0	0	0%	0%	5%	199	0	23	0%	5%	40%
6	City	RWGPL Red Line Pedestrian Corridor (DDB)	Masters Contracting, Inc.	11C.6173.05.03	33850	84	0	0%	4	0	0	0%	0%	5%	34	0	2	0%	2%	40%
7	City	Clausen Hall Mod*	Sage Associates, Inc.	31C.5107.03	33357	959	0	0%	51	0	9	0%	1%	5%	343	0	45	0%	5%	36%
8	Pierce	Campus Wide Telecommunications Upgrade	Balfour Beatty Construction	35P.5544.03.04	33861	47	0	0%	6	0	0	0%	0%	13%	17	0	0	0%	0%	36%
9	City	Life Sciences & Chemistry Buildings Modernization and New Construction of Health, Fitness & PE Bldg.*	Woodcliff Corporation	31C.5150.03/31C.5151.03/11C.7115.02	33149	831	0	0%	35	0	5	0%	1%	4%	285	0	33	0%	4%	34%
10	Mission	Media Arts Center	Kemp Brothers	34M.5405.02 (aka 04M.6405.02)	32594	777	0	0%	62	0	10	0%	1%	8%	267	0	16	0%	2%	34%
11	City	Student Services Center and Holmes Hall Modernization	Harper Construction Company Inc.	11C.7134.05/31C.5134.02/31C.5134.05C/01C.6110.03/11C.7110.03/31C.5110.03	33741	1074	0	0%	38	0	11	0%	1%	4%	351	0	11	0%	1%	33%
12	East	Science Career and Mathematics Building	Harper Construction Company Inc.	32E.5222.02.03/32E.5222.02.04/32E.5222.02.05/32E.5222.02.06	33801	902	0	0%	94	0	3	0%	0%	10%	297	0	15	0%	2%	33%
13	Valley	Monarch Center & Parking Structure	McCarthy Building Company	38V.5842.02/08V.684.02.02	33349	1614	0	0%	58	0	0	0%	0%	4%	493	0	7	0%	0%	31%
14	Trade Tech	Construction Technology Building & East Parking Structure	Bernard Brothers	37T.5720.02.01 / 37T.5714.02.02	33148	786	0	0%	47	0	6	0%	1%	6%	244	0	22	0%	3%	31%
15	Valley	Community Workforce & Omega Center	Charles Pankow Builders	38V.5836.02	33436	969	0	0%	27	0	1	0%	0%	3%	289	0	7	0%	1%	30%
16	Valley	Athletic Training Facility (LLB)	Clark Construction	38V.5837.02	33833	932	3	0%	44	0	0	0%	0%	5%	282	0	56	0%	6%	30%
17	East	Performing Arts Center	Knightcare, Inc.	02E.6207.02	33885	10	0	0%	0	0	0	0%	0%	0%	3	0	0	0%	0%	30%

18	East	Student Success and Retention Center	Pinner Construction Company, Inc.	32E.5234.02	32975	1723	0	0	207	0	7	0%	0%	12%	503	0	18	0%	1%	29%
19	Valley	Multi-Purpose Community Ctr	Charles Pankow Builders	38V.5839.02/08V.6837.02.01	33388	865	0	0	16	0	0	0%	0%	2%	247	0	11	0%	1%	29%
20	Southwest	DB-1 Pump House Project	Harper Construction Company Inc.	36S.5679.02.08	32881	718	0	0	52	0	1	0%	0%	7%	192	0	1	0%	0%	27%
21	Mission	Campus Mod. - Ph 3 DSEO***	Johnson Controls	14M.7486.05	32252	59	0	0	2	0	0	0%	0%	3%	16	0	0	0%	0%	27%

Project Grand Total					14170	3	0%	890	0	66	0%	0%	6%	4634	0	319	0%	2%	33%
----------------------------	--	--	--	--	--------------	----------	-----------	------------	----------	-----------	-----------	-----------	-----------	-------------	----------	------------	-----------	-----------	------------

*	Project in punchlist (substantial completion)
**	Commissioning (substantially complete)
***	Project currently on hold



LOCAL WORKER HIRING PERFORMANCE BY SUBCONTRACTOR

Mission - Media Arts

Kemp Brothers Construction

Contract # 32594

Project # 34M.5405.02 (aka 04M.6405.02)

Project Summary	Total # of Workers	
	777	
	Count	Percentage
District Local	267	34%
District Disadvantaged*	16	2%
District Veteran	0	0%
College Local	62	8%
College Disadvantaged	10	1%
College Veteran	0	0%
Total Veterans	0	0%

Company	Total # of Workers	# of Disadvantaged	# of College Local Workers	# of District Local Workers	District Disadvantaged %	College Local %	District Local %	Total # of Veterans	Veteran % of Total Workers	# of District Local Veterans	District Local Veterans %
A & S Cement Contractors	29	1	3	8	3%	10%	28%	0	0%	0	0%
A.L. MacIntosh Company	4	0	0	0	0%	0%	0%	0	0%	0	0%
Advanced Landscape 2000, Inc.	2	0	1	2	0%	50%	100%	0	0%	0	0%
AG Constructors	4	0	0	0	0%	0%	0%	0	0%	0	0%
Alert Insulation Company	10	0	0	3	0%	0%	30%	0	0%	0	0%
American Demolition	3	0	0	0	0%	0%	0%	0	0%	0	0%
AVIG Corp.	2	0	0	2	0%	0%	100%	0	0%	0	0%
Baker Electric, Inc.	7	0	1	2	0%	14%	29%	0	0%	0	0%
Best Contracting Services, Inc.	2	0	0	1	0%	0%	50%	0	0%	0	0%
Blue Fields Electric	10	0	2	4	0%	20%	40%	0	0%	0	0%
Cal Iron Works, Inc.	28	0	1	4	0%	4%	14%	0	0%	0	0%
Columbia Fabricating Co.	16	0	1	12	0%	6%	75%	0	0%	0	0%
Commercial Scaffolding of CA, Inc.	37	0	2	14	0%	5%	38%	0	0%	0	0%
Couts Heating & Cooling, Inc.	9	0	1	1	0%	11%	11%	0	0%	0	0%
Craftsman	9	0	4	6	0%	44%	67%	0	0%	0	0%
Craftsman Concrete Cutting	2	2	2	2	100%	100%	100%	0	0%	0	0%
Cramer Painting, Inc.	5	0	0	1	0%	0%	20%	0	0%	0	0%
Dugan Engineering	5	0	1	1	0%	20%	20%	0	0%	0	0%
F.W. Brady Development	7	0	1	1	0%	14%	14%	0	0%	0	0%
FEI Enterprises	7	0	0	6	0%	0%	86%	0	0%	0	0%
HL Moe Co., Inc.	29	0	4	14	0%	14%	48%	0	0%	0	0%
Hulk Enterprises	12	0	2	4	0%	17%	33%	0	0%	0	0%
Hulk Enterprises	16	1	0	4	6%	0%	25%	0	0%	0	0%

Hulk Enterprises /SMC	6	0	0	1	0%	0%	17%	0	0%	0	0%
Infinity Metals, Inc.	17	0	0	2	0%	0%	12%	0	0%	0	0%
JLS Concrete Pumping	11	0	2	2	0%	18%	18%	0	0%	0	0%
Junior Steel Co.	8	0	1	1	0%	13%	13%	0	0%	0	0%
Karcher Insulation, Inc.	3	0	0	0	0%	0%	0%	0	0%	0	0%
Kemp Brothers Const.	28	1	0	7	4%	0%	25%	0	0%	0	0%
KONE, Inc.	2	0	0	0	0%	0%	0%	0	0%	0	0%
Koppl Pipeline Services, Inc.	1	0	0	0	0%	0%	0%	0	0%	0	0%
LPC Paving Co., Inc.	4	0	1	3	0%	25%	75%	0	0%	0	0%
Marc Anthony Glazing Contractor	3	0	0	0	0%	0%	0%	0	0%	0	0%
Mark Beamish Waterproofing	14	0	0	4	0%	0%	29%	0	0%	0	0%
MVE-Civil Solutions	15	0	0	2	0%	0%	13%	0	0%	0	0%
Neubauer Electric, Inc.	14	0	1	4	0%	7%	29%	0	0%	0	0%
Oceans One Interior Drywall, Inc.	11	0	1	3	0%	9%	27%	0	0%	0	0%
Olivas Foundation Drilling	4	0	0	1	0%	0%	25%	0	0%	0	0%
Padilla	10	5	6	9	50%	60%	90%	0	0%	0	0%
Palmcast Steel Fabrication	29	0	0	5	0%	0%	17%	0	0%	0	0%
Platinum Construction, Inc.	13	0	1	11	0%	8%	85%	0	0%	0	0%
Pro-Craft Construction, Inc.	11	0	3	4	0%	27%	36%	0	0%	0	0%
Protech Theatrical Services, Inc.	1	0	0	0	0%	0%	0%	0	0%	0	0%
Proulx Contracting, Inc.	8	0	0	3	0%	0%	38%	0	0%	0	0%
R & J Sheet Metal	1	0	0	0	0%	0%	0%	0	0%	0	0%
R. R. Leonardo Co.	14	0	0	2	0%	0%	14%	0	0%	0	0%
Roger Proulx & Co.	13	0	0	6	0%	0%	46%	0	0%	0	0%
Safeco Fire Protection, Inc.	3	0	0	1	0%	0%	33%	0	0%	0	0%
Sage Electric Company	16	0	3	8	0%	19%	50%	0	0%	0	0%
Schmitt Contracting, Inc.	113	2	10	33	2%	9%	29%	0	0%	0	0%
SMC Construcion Co.	78	11	6	33	14%	8%	42%	0	0%	0	0%
Toro Enterprises, Inc.	1	0	0	0	0%	0%	0%	0	0%	0	0%
Waco Scaffold & Equipment	19	0	0	13	0%	0%	68%	0	0%	0	0%
Weiss Sheet Metal Company	7	0	0	1	0%	0%	14%	0	0%	0	0%
West Coast Firestopping	2	0	0	0	0%	0%	0%	0	0%	0	0%
Westland Heating & Air Conditioning, Inc.	21	0	1	4	0%	5%	19%	0	0%	0	0%
Winegardner Masonry, Inc.	21	0	0	12	0%	0%	57%	0	0%	0	0%
Grand Total	777	23	62	267	3%	8%	34%	0	0%	0	0%

* Only verifiable Disadvantaged Local Workers (DLW) will count towards the achievement of the 6% DLW participation goal