



## Local Worker Hiring Performance by PLA Covered Active Project as of September 30, 2015

| Total % Local Workers Key |                       |                      |  |
|---------------------------|-----------------------|----------------------|--|
| Meets or exceeds 30% goal | Within 3% of 30% goal | Not meeting 30% goal |  |

| Rank | Campus     | Project Name   | Prime Contractor                  | Contract Provision | Project Number  | Contract Number | Veterans              |                     | Local to College    |                       |                           |                                     |                             | Local to District             |                 |                        |                            |                                      |                              |                         |
|------|------------|--|-----------------------------------|--------------------|---|-----------------|-----------------------|---------------------|---------------------|-----------------------|---------------------------|-------------------------------------|-----------------------------|-------------------------------|-----------------|------------------------|----------------------------|--------------------------------------|------------------------------|-------------------------|
|      |            |  |                                   |                    |   |                 | Total # of Workers on | Total # of Veterans | Total % of Veterans | Local College Workers | Veterans Local to College | Local College Disadvantaged Workers | Veterans Local to College % | College Local Disadvantaged % | Project Local % | Local District Workers | Veterans Local to District | Local District Disadvantaged Workers | Veterans Local to District % | Project Disadvantaged % |
| 1    | Pierce     | Phase 1A and 1B  | Balfour Beatty Construction       | LCP Tracker        | 35P.5544.03.04  | 33859           | 20                    | 0                   | 0%                  | 0                     | 0                         | 0%                                  | 0%                          | 0%                            | 14              | 0                      | 0                          | 0%                                   | 0%                           | 70%                     |
| 2    | Pierce     | Performing Arts Takeover   | GMZ Engineering                   | LCP Tracker        | 35P.5518.03.04  | 32882           | 10                    | 0                   | 0%                  | 0                     | 0                         | 0%                                  | 0%                          | 0%                            | 6               | 0                      | 0                          | 0%                                   | 0%                           | 60%                     |
| 3    | Pierce     | Campus Wide Telecommunications Upgrade   | Balfour Beatty Construction       | LCP Tracker        | 35P.5544.03.04  | 33861           | 24                    | 0                   | 0%                  | 5                     | 0                         | 0%                                  | 0%                          | 21%                           | 11              | 0                      | 1                          | 0%                                   | 4%                           | 46%                     |
| 4    | Mission    | Campus Modernization - Ph I  | Masters Contracting, Inc.         | Legacy             | 34M.5419.03   | 32529           | 281                   | 0                   | 0%                  | 40                    | 0                         | 2                                   | 0%                          | 1%                            | 127             | 0                      | 13                         | 0%                                   | 5%                           | 45%                     |
| 5    | Pierce     | Stadium ADA Improvements   | Gmz Engineering                   | LCP Tracker        | 35P.5537.03   | 33864           | 259                   | 0                   | 0%                  | 13                    | 0                         | 0                                   | 0%                          | 0%                            | 114             | 0                      | 2                          | 0%                                   | 1%                           | 44%                     |
| 6    | Mission    | Campus Modernization - Ph II   | Masters Contracting, Inc.         | Legacy             | 34M.5420.03   | 32879           | 134                   | 0                   | 0%                  | 14                    | 0                         | 1                                   | 0%                          | 1%                            | 56              | 0                      | 3                          | 0%                                   | 2%                           | 42%                     |
| 7    | Harbor     | S.A.I.L.S***   | Bernard Brothers                  | Legacy             | 33H.5350.02.01, 33H.5350.02.02, 33H.5350.02.03, 33H.5350.02.07                      | 33064           | 414                   | 0                   | 0%                  | 27                    | 0                         | 10                                  | 0%                          | 2%                            | 168             | 0                      | 16                         | 0%                                   | 4%                           | 41%                     |
| 8    | Trade Tech | Construction Technology Building & East Parking Structure  | Bernard Brothers                  | Legacy             | 37T.5720.02.01 / 37T.5714.02.02   | 33148           | 313                   | 0                   | 0%                  | 29                    | 0                         | 6                                   | 0%                          | 2%                            | 119             | 0                      | 14                         | 0%                                   | 4%                           | 38%                     |
| 9    | Trade Tech | Learning Assistance Center/ Library Renovation*  | Suffolk Construction Inc.         | Legacy             | 17T.7702.03.01/37T.5702.03.01   | 33009           | 1044                  | 0                   | 0%                  | 51                    | 0                         | 10                                  | 0%                          | 1%                            | 389             | 0                      | 33                         | 0%                                   | 3%                           | 37%                     |
| 10   | City       | Clausen Hall Mod*  | Sage Associates, Inc.             | Legacy             | 31C.5107.03   | 33357           | 959                   | 0                   | 0%                  | 51                    | 0                         | 9                                   | 0%                          | 1%                            | 343             | 0                      | 45                         | 0%                                   | 5%                           | 36%                     |
| 11   | Mission    | Media Arts Center  | Kemp Brothers                     | Legacy             | 34M.5405.02 (aka 04M.6405.02)   | 32594           | 597                   | 0                   | 0%                  | 52                    | 0                         | 8                                   | 0%                          | 1%                            | 216             | 0                      | 13                         | 0%                                   | 2%                           | 36%                     |
| 12   | East       | Science Career and Mathematics Building  | Harper Construction Company Inc.  | Legacy             | 32E.5222.02.03/32E.5222.02.04/32E.5222.02.05/32E.5222.02.06                         | 33801           | 512                   | 0                   | 0%                  | 56                    | 0                         | 3                                   | 0%                          | 0%                            | 183             | 0                      | 7                          | 0%                                   | 1%                           | 36%                     |
| 13   | Southwest  | DB-2 Little Theater Upgrade, Cox Building Upgrade, Lecture Laboratory Building – Modernization, Campus-Wide Storm water Collection System, Fitness and Wellness Center and Northeast Quadrant Parking Structure project.** | Hensel Phelps Construction Co     | Legacy             | 36S.5607.03.09,36S.5607.03.10,36S.5618.03.01,36S.5663.03.02,36S.5667.03,36S.5668.02 | 33063           | 2339                  | 0                   | 0%                  | 109                   | 0                         | 4                                   | 0%                          | 0%                            | 800             | 0                      | 54                         | 0%                                   | 2%                           | 34%                     |
| 14   | City       | Life Sciences & Chemistry Buildings Modernization and New Construction of Health, Fitness & PE Bldg.*  | Woodcliff Corporation             | Legacy             | 31C.5150.03/31C.5151.03/11C.7115.02   | 33149           | 831                   | 0                   | 0%                  | 35                    | 0                         | 5                                   | 0%                          | 1%                            | 285             | 0                      | 33                         | 0%                                   | 4%                           | 34%                     |
| 15   | Trade Tech | Demolition of Bldgs Elm & Aloe and Removal of Swing Space Trailers**   | GGG Demolition                    | LCP Tracker        | 07T.7-2-6701.01   | 33846           | 184                   | 1                   | 1%                  | 12                    | 0                         | 0                                   | 0%                          | 0%                            | 62              | 0                      | 1                          | 0%                                   | 1%                           | 34%                     |
| 16   | City       | Student Services Center and Holmes Hall Modernization  | Harper Construction Company Inc.  | Legacy             | 11C.7134.05/31C.5134.02/31C.5134.05C/01C.6110.03/11C.7110.03/31C.5110.03            | 33741           | 735                   | 0                   | 0%                  | 25                    | 0                         | 8                                   | 0%                          | 1%                            | 241             | 0                      | 8                          | 0%                                   | 1%                           | 33%                     |
| 17   | Trade Tech | Campus Wide Improvements Phase III*  | KPRS Construction Services, Inc.  | Legacy             | 37T.5779.03.13  | 33376           | 414                   | 0                   | 0%                  | 19                    | 0                         | 2                                   | 0%                          | 0%                            | 136             | 0                      | 8                          | 0%                                   | 2%                           | 33%                     |
| 18   | Valley     | Athletic Training Facility (LTB)   | Clark Construction                | LCP Tracker        | 38V.5837.02   | 33833           | 655                   | 2                   | 0%                  | 39                    | 0                         | 0                                   | 0%                          | 0%                            | 208             | 0                      | 0                          | 0%                                   | 0%                           | 32%                     |
| 19   | East       | Student Success and Retention Center   | Pinner Construction Company, Inc. | Legacy             | 32E.5234.02   | 32975           | 1477                  | 0                   | 0%                  | 180                   | 0                         | 6                                   | 0%                          | 0%                            | 428             | 0                      | 17                         | 0%                                   | 1%                           | 29%                     |
| 20   | Valley     | Community Workforce & Omega Center   | Charles Pankow Builders           | Legacy             | 38V.5836.02   | 33436           | 645                   | 0                   | 0%                  | 22                    | 0                         | 0                                   | 0%                          | 0%                            | 184             | 0                      | 0                          | 0%                                   | 0%                           | 29%                     |
| 21   | Valley     | Monarch Center & Parking Structure   | McCarthy Building Company         | Legacy             | 38V.5842.02/08V.684.02.02   | 33349           | 1165                  | 0                   | 0%                  | 30                    | 0                         | 0                                   | 0%                          | 0%                            | 323             | 0                      | 5                          | 0%                                   | 0%                           | 28%                     |
| 22   | Valley     | Multi-Purpose Community Ctr  | Charles Pankow Builders           | Legacy             | 38V.5839.02/08V.6837.02.01  | 33388           | 831                   | 0                   | 0%                  | 14                    | 0                         | 0                                   | 0%                          | 0%                            | 226             | 0                      | 11                         | 0%                                   | 1%                           | 27%                     |
| 23   | Southwest  | DB-1 Pump House Project  | Harper Construction Company Inc.  | Legacy             | 36S.5679.02.08  | 32881           | 659                   | 0                   | 0%                  | 50                    | 0                         | 1                                   | 0%                          | 0%                            | 175             | 0                      | 1                          | 0%                                   | 0%                           | 27%                     |
| 24   | City       | Physical Plant (M&O Building) & Tennis Courts  | Charles Pankow Builders           | Legacy             | 31C.5146.02/31C.5152.02   | 33648           | 429                   | 0                   | 0%                  | 6                     | 0                         | 0                                   | 0%                          | 0%                            | 114             | 0                      | 0                          | 0%                                   | 0%                           | 27%                     |
| 25   | Mission    | Campus Mod. - Ph 3 DSEO**  | Johnson Controls                  | Legacy             | 14M.7486.05   | 32252           | 59                    | 0                   | 0%                  | 2                     | 0                         | 0                                   | 0%                          | 0%                            | 16              | 0                      | 0                          | 0%                                   | 0%                           | 27%                     |

|    |               |  |                                |             |  |       |     |   |   |    |   |   |    |    |    |     |   |   |    |    |     |
|----|---------------|--|--------------------------------|-------------|--|-------|-----|---|---|----|---|---|----|----|----|-----|---|---|----|----|-----|
| 26 | East          | Campus Student Center and Book Store                       | Edge Construction, LLC         | Legacy      | 32E.5231.02  | 33116 | 902 | 0 | 0 | 81 | 0 | 4 | 0% | 0% | 9% | 231 | 0 | 8 | 0% | 1% | 26% |
| 27 | City          | RWGPL Red Line Pedestrian Corridor (DDB)                   | Masters Contracting, Inc.      | LCP Tracker | 11C.6173.05.03   | 33850 | 46  | 0 | 0 | 2  | 0 | 0 | 0% | 0% | 4% | 12  | 0 | 0 | 0% | 0% | 26% |
| 28 | Southwest     | School of Behavioral & Social Science (SoBSS) HVAC Upgrade | Climatec Building Technologies | LCP Tracker | 365.5601.03.04   | 33886 | 17  | 0 | 0 | 0  | 0 | 0 | 0% | 0% | 0% | 4   | 0 | 0 | 0% | 0% | 24% |
| 29 | District Wide | Measurement & Demand Response (M&DR)                       | Climatec Building Technologies | Legacy      | 40J.5101.02.02, 40J.5201.02.02, 40J.5301.02.02, 40J.5401.02.02, 40J.5501.02.02, 40J.5701.02.02, 40J.5801.02.02, 40J.5901.02.02, 40J.5601.02.02 | 33803 | 26  | 0 | 0 | 0  | 0 | 0 | 0% | 0% | 0% | 4   | 0 | 0 | 0% | 0% | 15% |

|                            |  |  |  |  |  |  |       |   |    |     |   |    |    |    |    |      |   |     |    |    |     |
|----------------------------|--|--|--|--|--|--|-------|---|----|-----|---|----|----|----|----|------|---|-----|----|----|-----|
| <b>Project Grand Total</b> |  |  |  |  |  |  | 15981 | 3 | 1% | 964 | 0 | 79 | 0% | 0% | 6% | 5195 | 0 | 293 | 0% | 2% | 33% |
|----------------------------|--|--|--|--|--|--|-------|---|----|-----|---|----|----|----|----|------|---|-----|----|----|-----|

|     |   |
|-----|---|
| *   | Project in punchlist (substantial completion) |
| **  | Commissioning (substantially complete)        |
| *** | Project currently on hold                     |



**LOCAL WORKER HIRING PERFORMANCE BY SUBCONTRACTOR**  
**Mission - Campus Modernization Phase 1**  
**Masters Contracting**  
**Contract # 32529**  
**Project # 34M.5419.03**

| Project Summary        | Total # of Workers |            |
|------------------------|--------------------|------------|
|                        | 281                |            |
|                        | Count              | Percentage |
| District Local         | 127                | 45%        |
| District Disadvantaged | 13                 | 5%         |
| District Veteran       | 0                  | 0%         |
| College Local          | 40                 | 14%        |
| College Disadvantaged  | 2                  | 1%         |
| College Veteran        | 0                  | 0%         |
| Total Veterans         | 0                  | 0%         |

| Company                       | Total # of Workers | # of Disadvantaged | # of College Local Workers | # of District Local Workers | District Disadvantaged % | College Local % | District Local % | Total # of Veterans | Veteran % of Total Workers | # of District Local Veterans | District Local Veterans % |
|-------------------------------|--------------------|--------------------|----------------------------|-----------------------------|--------------------------|-----------------|------------------|---------------------|----------------------------|------------------------------|---------------------------|
| Adkan Engineers               | 6                  | 0                  | 0                          | 0                           | 0%                       | 0%              | 0%               | 0                   | 0%                         | 0                            | 0%                        |
| Aragon Construction, Inc.     | 6                  | 0                  | 0                          | 0                           | 0%                       | 0%              | 0%               | 0                   | 0%                         | 0                            | 0%                        |
| Blue Fields Electric          | 9                  | 0                  | 3                          | 4                           | 0%                       | 33%             | 44%              | 0                   | 0%                         | 0                            | 0%                        |
| Brothers Ironworks            | 6                  | 0                  | 0                          | 5                           | 0%                       | 0%              | 83%              | 0                   | 0%                         | 0                            | 0%                        |
| Built Rite Fence Co.          | 8                  | 0                  | 0                          | 1                           | 0%                       | 0%              | 13%              | 0                   | 0%                         | 0                            | 0%                        |
| CG Chaney Company             | 2                  | 0                  | 0                          | 0                           | 0%                       | 0%              | 0%               | 0                   | 0%                         | 0                            | 0%                        |
| Church & Larsen, Inc.         | 10                 | 0                  | 3                          | 4                           | 0%                       | 30%             | 40%              | 0                   | 0%                         | 0                            | 0%                        |
| Continental Marble & Tile Co. | 18                 | 1                  | 1                          | 6                           | 6%                       | 6%              | 33%              | 0                   | 0%                         | 0                            | 0%                        |
| Cosco Fire Protection, Inc.   | 6                  | 0                  | 2                          | 3                           | 0%                       | 33%             | 50%              | 0                   | 0%                         | 0                            | 0%                        |
| Craftsman Concrete Cutting    | 22                 | 0                  | 8                          | 12                          | 0%                       | 36%             | 55%              | 0                   | 0%                         | 0                            | 0%                        |
| D.C. Rasner Painting          | 4                  | 0                  | 0                          | 2                           | 0%                       | 0%              | 50%              | 0                   | 0%                         | 0                            | 0%                        |
| Duran & Sons Plumbing         | 3                  | 0                  | 3                          | 3                           | 0%                       | 100%            | 100%             | 0                   | 0%                         | 0                            | 0%                        |
| Eastbrook Construction        | 8                  | 0                  | 2                          | 4                           | 0%                       | 25%             | 50%              | 0                   | 0%                         | 0                            | 0%                        |
| Ideal Rolling Door Service    | 6                  | 0                  | 0                          | 0                           | 0%                       | 0%              | 0%               | 0                   | 0%                         | 0                            | 0%                        |
| Ideal Rolling Doors           | 1                  | 0                  | 0                          | 0                           | 0%                       | 0%              | 0%               | 0                   | 0%                         | 0                            | 0%                        |
| K&Z Cabinet Co., Inc.         | 7                  | 0                  | 1                          | 2                           | 0%                       | 14%             | 29%              | 0                   | 0%                         | 0                            | 0%                        |
| KEC Engineering               | 8                  | 2                  | 0                          | 3                           | 25%                      | 0%              | 38%              | 0                   | 0%                         | 0                            | 0%                        |
| Kendall Sign, Inc.            | 1                  | 0                  | 0                          | 1                           | 0%                       | 0%              | 100%             | 0                   | 0%                         | 0                            | 0%                        |
| Kenneth Forness               | 6                  | 0                  | 0                          | 2                           | 0%                       | 0%              | 33%              | 0                   | 0%                         | 0                            | 0%                        |
| Knight Demolition Services    | 10                 | 0                  | 0                          | 6                           | 0%                       | 0%              | 60%              | 0                   | 0%                         | 0                            | 0%                        |
| L Tech Network Services       | 4                  | 0                  | 1                          | 2                           | 0%                       | 25%             | 50%              | 0                   | 0%                         | 0                            | 0%                        |
| LPC Paving Co.                | 8                  | 2                  | 1                          | 8                           | 25%                      | 13%             | 100%             | 0                   | 0%                         | 0                            | 0%                        |

|  |            |           |           |            |           |            |            |          |           |          |           |
|--|------------|-----------|-----------|------------|-----------|------------|------------|----------|-----------|----------|-----------|
| Masters Contracting Corp.                  | 17         | 5         | 1         | 8          | 29%       | 6%         | 47%        | 0        | 0%        | 0        | 0%        |
| McKenna General Eng.                       | 7          | 0         | 0         | 0          | 0%        | 0%         | 0%         | 0        | 0%        | 0        | 0%        |
| McMurray Stern, Inc.                       | 4          | 0         | 0         | 0          | 0%        | 0%         | 0%         | 0        | 0%        | 0        | 0%        |
| Moore Flooring                             | 2          | 0         | 0         | 1          | 0%        | 0%         | 50%        | 0        | 0%        | 0        | 0%        |
| Netelco                                    | 3          | 0         | 0         | 2          | 0%        | 0%         | 67%        | 0        | 0%        | 0        | 0%        |
| New Generation Landscape                   | 8          | 0         | 1         | 6          | 0%        | 13%        | 75%        | 0        | 0%        | 0        | 0%        |
| Piana Construction & Painting, Inc.        | 6          | 0         | 0         | 5          | 0%        | 0%         | 83%        | 0        | 0%        | 0        | 0%        |
| Pro-Line Electric                          | 7          | 0         | 1         | 3          | 0%        | 14%        | 43%        | 0        | 0%        | 0        | 0%        |
| Salco Specialties, Inc.                    | 5          | 0         | 0         | 0          | 0%        | 0%         | 0%         | 0        | 0%        | 0        | 0%        |
| Sistems Fire Protection                    | 3          | 0         | 0         | 2          | 0%        | 0%         | 67%        | 0        | 0%        | 0        | 0%        |
| SNN Electric, Inc.                         | 4          | 0         | 0         | 1          | 0%        | 0%         | 25%        | 0        | 0%        | 0        | 0%        |
| Sterling Corporate Custom Elevator Interio | 2          | 0         | 0         | 2          | 0%        | 0%         | 100%       | 0        | 0%        | 0        | 0%        |
| Stumbaugh & Associates, Inc.               | 8          | 0         | 2         | 3          | 0%        | 25%        | 38%        | 0        | 0%        | 0        | 0%        |
| Suttles Plumbing                           | 43         | 3         | 10        | 24         | 7%        | 23%        | 56%        | 0        | 0%        | 0        | 0%        |
| U.V Costruction                            | 3          | 0         | 0         | 2          | 0%        | 0%         | 67%        | 0        | 0%        | 0        | 0%        |
| <b>Grand Total</b>                         | <b>281</b> | <b>13</b> | <b>40</b> | <b>127</b> | <b>5%</b> | <b>14%</b> | <b>45%</b> | <b>0</b> | <b>0%</b> | <b>0</b> | <b>0%</b> |