



## Local Worker Hiring Performance by PLA Covered Active Project as of April 15, 2016

Total % Local Workers Key		
Meets or exceeds 30% goal	Within 3% of 30% goal	Not meeting 30% goal

Rank	Campus	Project Name	Prime Contractor	Project Number	Contract Number	Veterans			Local to College					Local to District						
						Total # of Workers on Campus	Total # of Local Veterans	Total % of Local Veterans	# of Workers	# of Veterans	# of Disadvantaged Workers	Veterans %	Disadvantaged Worker %	Local Worker %	# of Workers	# of Veterans	# of Disadvantaged Workers	Veterans %	Disadvantaged Worker %	Local Workers %
1	District	Corporate Center	Rosendin Electric	40J.5192.05	33946	42	0	0	10	0	0	0%	0%	24%	26	0	0	0%	0%	62%
2	Mission	Campus Modernization - Ph I	Masters Contracting, Inc.	34M.5419.03	32529	328	0	0	48	0	2	0%	1%	15%	149	0	13	0%	4%	45%
3	City	RWGL Red Line Pedestrian Corridor (DDB)	Masters Contracting, Inc.	11C.6173.05.03	33850	73	0	0	3	0	0	0%	0%	4%	32	0	2	0%	3%	44%
4	Mission	Campus Modernization - Ph II	Masters Contracting, Inc.	34M.5420.03	32879	184	0	0	22	0	1	0%	1%	12%	80	0	3	0%	2%	43%
5	Pierce	Stadium ADA Improvements*	Balfour Beatty Construction	35P.5537.03	33864	301	0	0	14	0	0	0%	0%	5%	127	0	16	0%	5%	42%
6	Harbor	S.A.I.L.S	Bernard Brothers	33H.5350.02.01, 33H.5350.02.02, 33H.5350.02.03, 33H.5350.02.07	33064	491	0	0	33	0	10	0%	2%	7%	202	0	20	0%	4%	41%
7	Pierce	Phase 1A and 1B	Balfour Beatty Construction	35P.5544.03.04	33859	394	0	0	22	0	0	0%	0%	6%	163	0	20	0%	5%	41%
8	City	Clausen Hall Mod*	Sage Associates, Inc.	31C.5107.03	33357	959	0	0	51	0	9	0%	1%	5%	343	0	45	0%	5%	36%
9	Pierce	Campus Wide Telecommunications Upgrade	Balfour Beatty Construction	35P.5544.03.04	33861	47	0	0	6	0	0	0%	0%	13%	17	0	0	0%	0%	36%
10	Mission	Media Arts Center	Kemp Brothers	34M.5405.02 (aka 04M.6405.02)	32594	726	0	0	61	0	10	0%	1%	8%	253	0	16	0%	2%	35%
11	Southwest	DB-2 Little Theater Upgrade, Cox Building Upgrade, Lecture Laboratory Building - Modernization, Campus-Wide Storm water Collection System, Fitness and Wellness Center and Northeast Quadrant Parking Structure project.**	Hensel Phelps Construction Co	36S.5607.03.09, 36S.5607.03.10, 36S.5618.03.01, 36S.5663.03.02, 36S.5667.03, 36S.5668.02	33063	2343	0	0	109	0	4	0%	0%	5%	801	0	54	0%	2%	34%
12	City	Life Sciences & Chemistry Buildings Modernization and New Construction of Health, Fitness & PE Bldg.*	Woodcliff Corporation	31C.5150.03/ 31C.5151.03/ 11C.7115.02	33149	831	0	0	35	0	5	0%	1%	4%	285	0	33	0%	4%	34%
13	City	Student Services Center and Holmes Hall Modernization	Harper Construction Company Inc.	11C.7134.05/31C.5134.02/31C.5134.05C/01C.6110.03/11C.7110.03/31C.5110.03	33741	947	0	0	32	0	11	0%	1%	3%	315	0	11	0%	1%	33%
14	East	Science Career and Mathematics Building	Harper Construction Company Inc.	32E.5222.02.03/32E.5222.02.04/ 32E.5222.02.05/32E.5222.02.06	33801	804	0	0	87	0	3	0%	0%	11%	266	0	12	0%	1%	33%
15	Trade Tech	Construction Technology Building & East Parking Structure	Bernard Brothers	37T.5720.02.01 / 37T.5714.02.02	33148	679	0	0	39	0	6	0%	1%	6%	218	0	21	0%	3%	32%
16	Valley	Monarch Center & Parking Structure	McCarthy Building Company	38V.5842.02/08V.684.02.02	33349	1593	0	0	55	0	0	0%	0%	3%	483	0	7	0%	0%	30%
17	Valley	Athletic Training Facility (LLB)	Clark Construction	38V.5837.02	33833	919	3	0%	44	0	0	0%	0%	5%	280	0	56	0%	6%	30%
18	East	Performing Arts Center	Knightcare, Inc.	02E.6207.02	33885	10	0	0	0	0	0	0%	0%	0%	3	0	0	0%	0%	30%
19	East	Student Success and Retention Center	Pinner Construction Company, Inc.	32E.5234.02	32975	1653	0	0	198	0	8	0%	0%	12%	481	0	20	0%	1%	29%
20	Valley	Community Workforce & Omega Center	Charles Pankow Builders	38V.5836.02	33436	896	0	0	24	0	1	0%	0%	3%	264	0	4	0%	0%	29%
21	Valley	Multi-Purpose Community Ctr	Charles Pankow Builders	38V.5839.02/08V.6837.02.01	33388	838	0	0	15	0	0	0%	0%	2%	227	0	11	0%	1%	27%
22	Southwest	DB-1 Pump House Project	Harper Construction Company Inc.	36S.5679.02.08	32881	695	0	0	52	0	1	0%	0%	7%	189	0	1	0%	0%	27%
23	Mission	Campus Mod. - Ph 3 D5EO***	Johnson Controls	14M.7486.05	32252	59	0	0	2	0	0	0%	0%	3%	16	0	0	0%	0%	27%
24	City	Physical Plant (M&O Building) & Tennis Courts	Charles Pankow Builders	31C.5146.02/31C.5152.02	33648	508	0	0	7	0	0	0%	0%	1%	131	0	1	0%	0%	26%
25	East	Campus Student Center and Book Store	Edge Construction, LLC	32E.5231.02	33116	1109	0	0	98	0	4	0%	0%	9%	280	0	8	0%	1%	25%
26	District Wide	Measurement & Demand Response (M&DR)	Climatec Building Technologies	40I.5101.02.02, 40I.5201.02.02, 40I.5301.02.02, 40I.5401.02.02, 40I.5501.02.02, 40I.5701.02.02, 40I.5801.02.02, 40I.5901.02.02, 40I.5601.02.02	33803	30	0	0	0	0	0	0%	0%	0%	6	0	0	0%	0%	20%

<b>Project Grand Total</b>						17459	3	0%	1067	0	75	0%	0%	6%	5637	0	374	0%	2%	32%
**	Commissioning (substantially complete)																			
***	Project currently on hold																			



**LOCAL WORKER HIRING PERFORMANCE BY SUBCONTRACTOR**  
**Mission - Campus Modernization Phase 2**  
**Masters Construction**  
**Contract # 32879**  
**Project # 34M.5420.03**

Project Summary	Total # of Workers	
	184	
	Count	Percentage
District Local	80	43%
District Disadvantaged*	3	2%
District Veteran	0	0%
College Local	22	12%
College Disadvantaged	1	1%
College Veteran	0	0%
Total Veterans	0	0%

Company	Total # of Workers	# of Disadvantaged	# of College Local Workers	# of District Local Workers	District Disadvantaged %	College Local %	District Local %	Total # of Veterans	Veteran % of Total Workers	# of District Local Veterans	District Local Veterans %
Air Design Solutions	4	0	0	3	0%	0%	75%	0	0%	0	0%
C.T.&F., Inc.	8	0	0	2	0%	0%	25%	0	0%	0	0%
CG Chaney Company	4	0	1	1	0%	25%	25%	0	0%	0	0%
Church & Larsen, Inc.	19	0	2	6	0%	11%	32%	0	0%	0	0%
Continental Marble & Tile Co.	2	0	0	0	0%	0%	0%	0	0%	0	0%
Cosco Fire Protection, Inc.	6	0	1	2	0%	17%	33%	0	0%	0	0%
Crown Fence Co.	7	0	0	3	0%	0%	43%	0	0%	0	0%
DM Contracting, Inc.	11	0	0	1	0%	0%	9%	0	0%	0	0%
Gaul & Gaul, Inc. dba Craftman Concrete	3	0	3	3	0%	100%	100%	0	0%	0	0%
Hampton Tedder Electric	2	0	0	0	0%	0%	0%	0	0%	0	0%
JJJ Floor Covering, Inc.	2	0	0	0	0%	0%	0%	0	0%	0	0%
LA Electricom, Inc.	2	0	0	2	0%	0%	0%	0	0%	0	0%
LCP Paving Company	9	0	3	8	0%	33%	89%	0	0%	0	0%
Masters Contracting Corp.	13	1	1	5	8%	8%	38%	0	0%	0	0%
McKenna General Eng.	2	0	0	0	0%	0%	0%	0	0%	0	0%
Midwest Environmental	7	0	0	3	0%	0%	43%	0	0%	0	0%
Moore Flooring, Inc.	3	0	0	1	0%	0%	33%	0	0%	0	0%
New Generation Landscape	5	0	1	2	0%	20%	40%	0	0%	0	0%
Norfolk, Inc.	8	0	0	1	0%	0%	13%	0	0%	0	0%
PCI	7	0	0	0	0%	0%	0%	0	0%	0	0%
Preferred Heating & Air Conditioning, Inc.	5	0	1	3	0%	20%	60%	0	0%	0	0%
Pro-Line Electric Company	3	0	1	2	0%	33%	67%	0	0%	0	0%
PSOMAS	4	0	0	1	0%	0%	25%	0	0%	0	0%
Robert L. Reeves Construction	5	0	0	3	0%	0%	60%	0	0%	0	0%
Salco Specialties, Inc.	2	0	1	1	0%	50%	50%	0	0%	0	0%
SNN Electric, Inc.	5	0	0	2	0%	0%	40%	0	0%	0	0%
Suttles Plumbing	36	5	7	25	14%	19%	69%	0	0%	0	0%
<b>Grand Total</b>	<b>184</b>	<b>6</b>	<b>22</b>	<b>80</b>	<b>3%</b>	<b>12%</b>	<b>43%</b>	<b>0</b>	<b>0%</b>	<b>0</b>	<b>0%</b>

\* Only verifiable Disadvantaged Local Workers (DLW) will count towards the achievement of the 6% DLW participation goal