



## Local Worker Hiring Performance by PLA Covered Active Project as of June 15, 2016

Total % Local Workers Key			
■	Meets or exceeds 30% goal	■	Within 3% of 30% goal
■	Not meeting 30% goal	■	Not meeting 30% goal

Rank	Campus	Project Name	Prime Contractor	Project Number	Contract Number	Veterans								Local to District						
						Total # of Workers on Campus	Total # of Local Veterans	Total % of Local Veterans	# of Workers	# of Veterans	# of Disadvantaged Workers	Veterans %	Disadvantaged Worker %	Local Worker %	# of Workers	# of Veterans	# of Disadvantaged Workers	Veterans %	Disadvantaged Worker %	Local Workers %
1	East	Exterior Transportation & Accessibility Improvements	Access Pacific, Inc.	40J.5202.03.01	33928	7	0	0	2	0	0	0%	0%	29%	4	0	0	0%	0%	57%
2	Mission	Campus Modernization - Ph I	Masters Contracting, Inc.	34M.5419.03	32529	332	0	0	50	0	2	0%	1%	15%	152	0	13	0%	4%	46%
3	Mission	Campus Modernization - Ph II	Masters Contracting, Inc.	34M.5420.03	32879	192	0	0	24	0	1	0%	1%	13%	87	0	3	0%	2%	45%
4	Pierce	Stadium ADA Improvements*	Balfour Beatty Construction	35P.5537.03	33864	301	0	0	14	0	0	0%	0%	5%	129	0	16	0%	5%	43%
5	Harbor	S.A.I.L.S	Bernard Brothers	33H.5350.02.01, 33H.5350.02.02, 33H.5350.02.03, 33H.5350.02.07	33064	498	0	0	33	0	10	0%	2%	7%	206	0	20	0%	4%	41%
6	City	RWGPL Red Line Pedestrian Corridor (DOB)	Masters Contracting, Inc.	11C.6173.05.03	33850	88	0	0	4	0	0	0%	0%	5%	35	0	2	0%	2%	40%
7	Pierce	Phase 1A and 1B	Balfour Beatty Construction	35P.5544.03.04	33859	574	0	0	27	0	0	0%	0%	5%	222	0	26	0%	5%	39%
8	City	Clausen Hall Mod*	Sage Associates, Inc.	31C.5107.03	33357	959	0	0	51	0	9	0%	1%	5%	343	0	45	0%	5%	36%
9	Pierce	Campus Wide Telecommunications Upgrade	Balfour Beatty Construction	35P.5544.03.04	33861	47	0	0	6	0	0	0%	0%	13%	17	0	0	0%	0%	36%
10	City	Life Sciences & Chemistry Buildings Modernization and New Construction of Health, Fitness & PE Bldg.*	Woodcliff Corporation	31C.5150.03/ 31C.5151.03/ 11C.7115.02	33149	831	0	0	35	0	5	0%	1%	4%	285	0	33	0%	4%	34%
11	Mission	Media Arts Center	Kemp Brothers	34M.5405.02 (aka 04M.6405.02)	32594	830	0	0	63	0	10	0%	1%	8%	283	0	16	0%	2%	34%
12	City	Student Services Center and Holmes Hall Modernization	Harper Construction Company Inc.	11C.7134.05/31C.5134.02/31C.5134.05C/01C.6110.03/11C.7110.03/31C.5110.03	33741	1087	0	0	39	0	11	0%	1%	4%	357	0	11	0%	1%	33%
13	East	Science Career and Mathematics Building	Harper Construction Company Inc.	32E.5222.02.03/32E.5222.02.04/ 32E.5222.02.05/32E.5222.02.06	33801	944	0	0	99	0	3	0%	0%	10%	311	0	15	0%	2%	33%
14	Valley	Monarch Center & Parking Structure	McCarthy Building Company	38V.5842.02/08V.684.02.02	33349	1618	0	0	58	0	0	0%	0%	4%	494	0	7	0%	0%	31%
15	Trade Tech	Construction Technology Building & East Parking Structure	Bernard Brothers	37T.5720.02.01 / 37T.5714.02.02	33148	835	0	0	51	0	6	0%	1%	6%	263	0	22	0%	3%	31%
16	Valley	Athletic Training Facility (LLB)	Clark Construction	38V.5837.02	33833	934	3	0%	44	0	0	0%	0%	5%	282	0	56	0%	6%	30%
17	East	Performing Arts Center	Knightcare, Inc.	02E.6207.02	33885	10	0	0	0	0	0	0%	0%	0%	3	0	0	0%	0%	30%
18	East	Student Success and Retention Center	Pinner Construction Company, Inc.	32E.5234.02	32975	1750	0	0	210	0	7	0%	0%	12%	511	0	18	0%	1%	29%

19	Valley	Community Workforce & Omega Center	Charles Pankow Builders	38V.5836.02	33436	1019	0	0	29	0	1	0%	0%	3%	299	0	7	0%	1%	29%
20	Valley	Multi-Purpose Community Ctr	Charles Pankow Builders	38V.5839.02/08V.6837.02.01	33388	865	0	0	16	0	0	0%	0%	2%	247	0	11	0%	1%	29%
21	Southwest	DB-1 Pump House Project	Harper Construction Company Inc.	36S.5679.02.08	32881	718	0	0	52	0	1	0%	0%	7%	192	0	1	0%	0%	27%
22	Mission	Campus Mod. - Ph 3 DSEO***	Johnson Controls	14M.7486.05	32252	59	0	0	2	0	0	0%	0%	3%	16	0	0	0%	0%	27%

<b>Project Grand Total</b>					<b>14491</b>	<b>3</b>	<b>0%</b>	<b>907</b>	<b>0</b>	<b>66</b>	<b>0%</b>	<b>0%</b>	<b>6%</b>	<b>4734</b>	<b>0</b>	<b>322</b>	<b>0%</b>	<b>2%</b>	
----------------------------	--	--	--	--	--------------	----------	-----------	------------	----------	-----------	-----------	-----------	-----------	-------------	----------	------------	-----------	-----------	--

*	Project in punchlist (substantial completion)
**	Commissioning (substantially complete)
***	Project currently on hold



**LOCAL WORKER HIRING PERFORMANCE BY SUBCONTRACTOR**  
**Pierce - Phase 1A and 1B**  
**Balfour Beatty**  
**Contract # 33859**  
**Project # 35P.5544.03.04**

Project Summary	Total # of Workers	
	574	
	Count	Percentage
District Local	222	39%
District Disadvantaged	26	5%
District Veteran	0	0%
College Local	27	5%
College Disadvantaged	0	0%
College Veteran	0	0%
Total Veterans	0	0%

Company	Total # of Workers	# of Disadvantaged	# of College Local Workers	# of District Local Workers	District Disadvantaged %	College Local %	District Local %	Total # of Veterans	Veteran % of Total Workers	# of District Local Veterans	District Local Veterans %
Advanced Alarm Inc.	9	0	0	1	0%	0%	11%	0	0%	0	0%
Advanced Cable Solutions	22	0	0	10	0%	0%	45%	0	0%	0	0%
Advantage Demolition and Grading	32	5	1	15	16%	3%	47%	0	0%	0	0%
Almeda Construction Services, Inc.	45	1	2	20	2%	4%	44%	0	0%	0	0%
Alward Equipment Rental	2	0	0	0	0%	0%	0%	0	0%	0	0%
Asbestos Instant Response, Inc.	1	0	0	0	0%	0%	0%	0	0%	0	0%
B & M Tear Off	17	0	0	4	0%	0%	24%	0	0%	0	0%
Baker Electric, Inc.	2	1	1	1	50%	50%	50%	0	0%	0	0%
Brian Thomas Consulting, Inc.	3	0	0	0	0%	0%	0%	0	0%	0	0%
Canyon Insulation, Inc.	4	0	0	2	0%	0%	50%	0	0%	0	0%
City Commercial Plumbing, Inc.	7	0	0	3	0%	0%	43%	0	0%	0	0%
Comet Electric, Inc.	36	1	5	17	3%	14%	47%	0	0%	0	0%
Culwell Abrasive Inc.	2	0	0	0	0%	0%	0%	0	0%	0	0%
D.Burke Mechanical	16	0	0	0	0%	0%	0%	0	0%	0	0%
Digital Networks Group Inc.	16	0	0	6	0%	0%	38%	0	0%	0	0%
Donald M. Hoover Company	24	0	0	2	0%	0%	8%	0	0%	0	0%
Final Cleaning Solutions, Inc.	20	7	0	15	35%	0%	75%	0	0%	0	0%
GMZ Engineering, Inc.	16	1	0	9	6%	0%	56%	0	0%	0	0%
GW Surfaces	6	0	0	1	0%	0%	17%	0	0%	0	0%
K&Z Cabinet Co.	4	0	0	2	0%	0%	50%	0	0%	0	0%
Karcher Insulation, Inc.	2	0	0	0	0%	0%	0%	0	0%	0	0%
Karcher Interior Systems, Inc.	3	0	0	0	0%	0%	0%	0	0%	0	0%
Letner Roofing	31	0	0	8	0%	0%	26%	0	0%	0	0%
Lukkes Striping, Inc.	3	0	0	0	0%	0%	0%	0	0%	0	0%
Paver Plus, Inc.	7	0	0	6	0%	0%	86%	0	0%	0	0%
Penn Air Control Inc.	9	0	1	6	0%	11%	67%	0	0%	0	0%
Pierre Landscape	44	6	4	16	14%	9%	36%	0	0%	0	0%
Power Plus	4	0	0	4	0%	0%	100%	0	0%	0	0%

Preferred Ceiling, Inc.	13	1	3	5	8%	23%	38%	0	0%	0	0%
RCB Specialties, Inc.	5	0	1	4	0%	20%	80%	0	0%	0	0%
R.D Conwest, Inc.	6	0	0	2	0%	0%	33%	0	0%	0	0%
Rainbow Glazing, Inc.	12	0	0	2	0%	0%	17%	0	0%	0	0%
South Bay Iron, Inc.	7	0	0	2	0%	0%	29%	0	0%	0	0%
Spates Excavation & Equipment Rentals	4	0	0	1	0%	0%	25%	0	0%	0	0%
Standard Drywall, Inc.	41	2	2	18	5%	5%	44%	0	0%	0	0%
Star Hardware	6	0	0	3	0%	0%	50%	0	0%	0	0%
Stoneware Tile	6	0	0	0	0%	0%	0%	0	0%	0	0%
Superior Grounding Systems, Inc.	1	0	0	0	0%	0%	0%	0	0%	0	0%
Suttles Plumbing	29	1	5	17	3%	17%	59%	0	0%	0	0%
Triumph Painting	17	0	0	10	0%	0%	59%	0	0%	0	0%
W.S Klern Contractor	17	0	0	4	0%	0%	24%	0	0%	0	0%
Westland Heating & Air Conditioning, Inc.	23	0	2	6	0%	9%	26%	0	0%	0	0%
<b>Grand Total</b>	<b>574</b>	<b>26</b>	<b>27</b>	<b>222</b>	<b>5%</b>	<b>5%</b>	<b>39%</b>	<b>0</b>	<b>0%</b>	<b>0</b>	<b>0%</b>