



Local Worker Hiring Performance by PLA Covered Active Project as of April 30, 2016

Total % Local Workers Key		
Meets or exceeds 30% goal	Within 2% of 30% goal	Not meeting 30% goal

Rank	Campus	Project Name	Prime Contractor	Project Number	Contract Number	Veterans			Local to College					Local to District						
						Total # of Workers on Campus	Total # of Local Veterans	Total % of Local Veterans	# of Workers	# of Veterans	# of Disadvantaged Workers	Veterans %	Disadvantaged Worker %	Local Worker %	# of Workers	# of Veterans	# of Disadvantaged Workers	Veterans %	Disadvantaged Worker %	Local Workers %
1	District	Corporate Center	Rosendin Electric	40I.5192.05	33946	42	0	0	10	0	0	0%	0%	24%	26	0	0	0%	0%	62%
2	Mission	Campus Modernization - Ph I	Masters Contracting, Inc.	34M.5419.03	32529	329	0	0	49	0	2	0%	1%	15%	150	0	13	0%	4%	46%
3	Mission	Campus Modernization - Ph II	Masters Contracting, Inc.	34M.5420.03	32879	192	0	0	24	0	1	0%	1%	13%	87	0	3	0%	2%	45%
4	Pierce	Stadium ADA Improvements*	Balfour Beatty Construction	35P.5537.03	33864	301	0	0	14	0	0	0%	0%	5%	128	0	16	0%	5%	43%
5	City	RWGL Red Line Pedestrian Corridor (DDB)	Masters Contracting, Inc.	11C.6173.05.03	33850	77	0	0	4	0	0	0%	0%	5%	33	0	2	0%	3%	43%
6	Harbor	S.A.I.L.S	Bernard Brothers	33H.5350.02.01, 33H.5350.02.02, 33H.5350.02.03, 33H.5350.02.07	33064	491	0	0	33	0	10	0%	2%	7%	202	0	20	0%	4%	41%
7	Pierce	Phase 1A and 1B	Balfour Beatty Construction	35P.5544.03.04	33859	438	0	0	24	0	0	0%	0%	5%	179	0	21	0%	5%	41%
8	City	Clausen Hall Mod*	Sage Associates, Inc.	31C.5107.03	33357	959	0	0	51	0	9	0%	1%	5%	343	0	45	0%	5%	36%
9	Pierce	Campus Wide Telecommunications Upgrade	Balfour Beatty Construction	35P.5544.03.04	33861	47	0	0	6	0	0	0%	0%	13%	17	0	0	0%	0%	36%
10	City	Life Sciences & Chemistry Buildings Modernization and New Construction of Health, Fitness & PE Bldg *	Woodcliff Corporation	31C.5150.03/ 31C.5151.03/ 11C.7115.02	33149	831	0	0	35	0	5	0%	1%	4%	285	0	33	0%	4%	34%
11	Mission	Media Arts Center	Kemp Brothers	34M.5405.02 (aka 04M.6405.02)	32594	777	0	0	62	0	10	0%	1%	8%	267	0	16	0%	2%	34%
12	City	Student Services Center and Holmes Hall Modernization	Harper Construction Company Inc.	11C.7134.05/31C.5134.02/31C.5134.05 C/01C.6110.03/11C.7110.03/31C.5110.03	33741	1025	0	0	36	0	11	0%	1%	4%	341	0	11	0%	1%	33%
13	East	Science Career and Mathematics Building	Harper Construction Company Inc.	32E.5222.02.03/32E.5222.02.04/ 32E.5222.02.05/32E.5222.02.06	33801	838	0	0	89	0	3	0%	0%	11%	279	0	12	0%	1%	33%
14	Trade Tech	Construction Technology Building & East Parking Structure	Bernard Brothers	37T.5720.02.01 / 37T.5714.02.02	33148	731	0	0	45	0	6	0%	1%	6%	227	0	21	0%	3%	31%
15	Valley	Monarch Center & Parking Structure	McCarthy Building Company	38V.5842.02/08V.684.02.02	33349	1593	0	0	55	0	0	0%	0%	3%	483	0	7	0%	0%	30%
16	Valley	Athletic Training Facility (LLB)	Clark Construction	38V.5837.02	33833	929	3	0%	44	0	0	0%	0%	5%	281	0	56	0%	6%	30%
17	East	Performing Arts Center	Knightcare, Inc.	02E.6207.02	33885	10	0	0	0	0	0	0%	0%	0%	3	0	0	0%	0%	30%
18	East	Student Success and Retention Center	Pinner Construction Company, Inc.	32E.5234.02	32975	1702	0	0	203	0	7	0%	0%	12%	497	0	19	0%	1%	29%
19	Valley	Community Workforce & Omega Center	Charles Pankow Builders	38V.5836.02	33436	896	0	0	24	0	1	0%	0%	3%	264	0	4	0%	0%	29%
20	Valley	Multi-Purpose Community Ctr	Charles Pankow Builders	38V.5839.02/08V.6837.02.01	33388	865	0	0	16	0	0	0%	0%	2%	247	0	11	0%	1%	29%
21	Southwest	DB-1 Pump House Project	Harper Construction Company Inc.	36S.5679.02.08	32881	695	0	0	52	0	1	0%	0%	7%	189	0	1	0%	0%	27%
22	Mission	Campus Mod. - Ph 3 DSEO***	Johnson Controls	14M.7486.05	32252	59	0	0	2	0	0	0%	0%	3%	16	0	0	0%	0%	27%
23	City	Physical Plant (M&O Building) & Tennis Courts	Charles Pankow Builders	31C.5146.02/31C.5152.02	33648	508	0	0	7	0	0	0%	0%	1%	131	0	1	0%	0%	26%

24	East	Campus Student Center and Book Store	Edge Construction, LLC	32E.5231.02	33116	1109	0	0	98	0	4	0%	0%	9%	280	0	8	0%	1%	25%
25	District Wide	Measurement & Demand Response (M&DR)	Climatec Building Technologies	40I.5101.02.02, 40J.5201.02.02, 40I.5301.02.02, 40J.5401.02.02, 40I.5501.02.02, 40I.5701.02.02, 40I.5801.02.02, 40I.5901.02.02, 40I.5601.02.02	33803	30	0	0	0	0	0	0%	0%	0%	6	0	0	0%	0%	20%

Project Grand Total						15474	3	0%	983	0	70	0%	0%	6%	4961	0	320	0%	2%	32%
----------------------------	--	--	--	--	--	--------------	----------	-----------	------------	----------	-----------	-----------	-----------	-----------	-------------	----------	------------	-----------	-----------	------------

*	Project in punchlist (substantial completion)
**	Commissioning (substantially complete)
***	Project currently on hold



LOCAL WORKER HIRING PERFORMANCE BY SUBCONTRACTOR
Pierce - Stadium ADA Improvements
Balfour Beatty Construction
Contract # 33864
Project # 35P.5537.03

Project Summary	Total # of Workers	
	301	
	Count	Percentage
District Local	128	43%
District Disadvantaged	16	5%
District Veteran	0	0%
College Local	14	5%
College Disadvantaged	0	0%
College Veteran	0	0%
Total Veterans	0	0%

Company	Total # of Workers	# of Disadvantaged	# of College Local Workers	# of District Local Workers	District Disadvantaged %	College Local %	District Local %	Total # of Veterans	Veteran % of Total Workers	# of District Local Veterans	District Local Veterans %
ABC Resources, Inc.	21	0	1	6	0%	5%	29%	0	0%	0	0%
Ace Equipment	3	0	0	0	0%	0%	0%	0	0%	0	0%
Ace Fence Co.	20	0	0	8	0%	0%	40%	0	0%	0	0%
Advanced Alarm Inc.	3	0	0	1	0%	0%	33%	0	0%	0	0%
Advantage Demolition and Grading	17	0	1	10	0%	6%	59%	0	0%	0	0%
Alameda Construction Services, Inc.	48	3	1	19	6%	2%	40%	0	0%	0	0%
Alward Equipment Rental	1	0	0	0	0%	0%	0%	0	0%	0	0%
Architectural Sign Identity, Inc.	4	0	0	0	0%	0%	0%	0	0%	0	0%
Brady Company/ Los Angeles	10	1	0	2	10%	0%	20%	0	0%	0	0%
Brian Thomas Consulting, Inc.	3	0	0	0	0%	0%	0%	0	0%	0	0%
City Commercial Plumbing, Inc.	13	0	0	6	0%	0%	46%	0	0%	0	0%
Comet Electric, Inc.	10	1	1	6	10%	10%	60%	0	0%	0	0%
Duggan & Associates	6	1	0	6	17%	0%	100%	0	0%	0	0%
Final Cleaning Solutions, Inc.	10	4	0	7	40%	0%	70%	0	0%	0	0%
Global Specialties Direct, Inc.	4	0	0	1	0%	0%	25%	0	0%	0	0%
GSF Enterprises, Inc.	10	0	1	6	0%	10%	60%	0	0%	0	0%
Inland Pacific Tile, Inc.	3	0	0	2	0%	0%	67%	0	0%	0	0%
JLS Concrete Pumping	10	0	0	2	0%	0%	20%	0	0%	0	0%
Karcher Insulation, Inc.	3	0	0	0	0%	0%	0%	0	0%	0	0%
Letner Roofing	13	0	3	5	0%	23%	38%	0	0%	0	0%
Los Angeles Aire Balance Co.	2	0	0	0	0%	0%	0%	0	0%	0	0%
Mike Russell Construction, Inc.	6	0	0	0	0%	0%	0%	0	0%	0	0%
Mission Valley Sanitation	4	0	1	4	0%	25%	100%				

Pacificom	5	0	0	1	0%	0%	20%	0	0%	0	0%
Pierre Landscape	12	5	0	8	42%	0%	67%	0	0%	0	0%
Preferred Ceiling, Inc.	2	0	0	0	0%	0%	0%	0	0%	0	0%
Premier Carpet, Inc.	5	1	3	5	20%	60%	100%	0	0%	0	0%
Proulx Contracting, Inc.	6	0	0	4	0%	0%	67%	0	0%	0	0%
Star Hardware	3	0	0	2	0%	0%	67%	0	0%	0	0%
Suttles Plumbing	15	0	1	7	0%	7%	47%	0	0%	0	0%
Theisen Steel, Inc.	20	0	1	9	0%	5%	45%	0	0%	0	0%
Westland Heating & Air Conditioning, Inc.	9	0	0	1	0%	0%	11%	0	0%	0	0%
Grand Total	301	16	14	128	5%	5%	43%	0	0%	0	0%