



### Local Worker Hiring Performance by PLA Covered Active Project as of June 30, 2016

Total % Local Workers Key			
Meets or exceeds 10% goal	Meets or exceeds 30% goal	Within 3% of 50% goal	Not meeting 10% goal

Rank	Campus	Project Name	Prime Contractor	Project Number	Contract Number	Veterans									Local to College					Local to District				
						Total # of Workers on Campus	Total # of Local Veterans	Total % of Local Veterans	# of Workers	# of Veterans	# of Disadvantaged Workers	Veterans %	Disadvantaged Worker %	Local Worker %	# of Workers	# of Veterans	# of Disadvantaged Workers	Veterans %	Disadvantaged Worker %	Local Workers %				
1	East	Exterior Transportation & Accessibility Improvements	Access Pacific, Inc.	40I.5202.03.01	33928	9	0	0	2	0	0	0%	0%	22%	5	0	0	0%	0%	56%				
2	Mission	Campus Modernization - Ph I	Masters Contracting, Inc.	34M.5419.03	32529	337	0	0	50	0	2	0%	1%	15%	155	0	13	0%	4%	46%				
3	Mission	Campus Modernization - Ph II	Masters Contracting, Inc.	34M.5420.03	32879	196	0	0	24	0	1	0%	1%	12%	87	0	3	0%	2%	44%				
4	Pierce	Stadium ADA Improvements*	Balfour Beatty Construction	35P.5537.03	33864	301	0	0	14	0	0	0%	0%	5%	129	0	16	0%	5%	43%				
5	City	RWGPL Red Line Pedestrian Corridor (DOB)	Masters Contracting, Inc.	11C.6173.05.03	33850	94	0	0	4	0	0	0%	0%	4%	40	0	2	0%	2%	43%				
6	Harbor	S.A.I.L.S	Bernard Brothers	33H.5350.02.01, 33H.5350.02.02, 33H.5350.02.03, 33H.5350.02.07	33064	502	0	0	33	0	10	0%	2%	7%	208	0	20	0%	4%	41%				
7	Pierce	Phase 1A and 1B	Balfour Beatty Construction	35P.5544.03.04	33859	613	0	0	32	0	0	0%	0%	5%	238	0	28	0%	5%	39%				
8	City	Clausen Hall Mod*	Sage Associates, Inc.	31C.5107.03	33357	959	0	0	51	0	9	0%	1%	5%	343	0	45	0%	5%	36%				
9	Pierce	Campus Wide Telecommunications Upgrade	Balfour Beatty Construction	35P.5544.03.04	33861	47	0	0	6	0	0	0%	0%	13%	17	0	0	0%	0%	36%				
10	Mission	Media Arts Center	Kemp Brothers	34M.5405.02 (aka 04M.6405.02)	32594	913	0	0	66	0	10	0%	1%	7%	314	0	17	0%	2%	34%				
11	City	Life Sciences & Chemistry Buildings Modernization and New Construction of Health, Fitness & PE Bldg. *	Woodcliff Corporation	31C.5150.03/ 31C.5151.03/ 11C.7115.02	33149	831	0	0	35	0	5	0%	1%	4%	285	0	33	0%	4%	34%				
12	City	Student Services Center and Holmes Hall Modernization	Harper Construction Company Inc.	11C.7134.05/31C.5134.02/31C.5134.05C/01C.6110.03/11C.7110.03/31C.5110.03	33741	1087	0	0	39	0	11	0%	1%	4%	357	0	11	0%	1%	33%				
13	East	Science Career and Mathematics Building	Harper Construction Company Inc.	32E.5223.02.03/32E.5223.02.04/ 32E.5222.02.05/32E.5222.02.06	33801	985	0	0	109	0	3	0%	0%	11%	328	0	15	0%	2%	33%				
14	Trade Tech	Construction Technology Building & East Parking Structure	Bernard Brothers	37T.5720.02.01 / 37T.5714.02.02	33148	878	0	0	51	0	6	0%	1%	6%	281	0	24	0%	3%	32%				
15	Valley	Monarch Center & Parking Structure	McCarthy Building Company	38V.5842.02/08V.684.02.02	33349	1618	0	0	58	0	0	0%	0%	4%	494	0	7	0%	0%	31%				
16	Valley	Athletic Training Facility (LLB)	Clark Construction	38V.5837.02	33833	942	3	0%	45	0	0	0%	0%	5%	287	0	56	0%	6%	30%				
17	East	Performing & Fine Arts Center Exterior Stucco Surface Repair & Coating Building S-1	Knightcare, Inc.	02E.6207.02	33885	10	0	0	0	0	0	0%	0%	0%	3	0	0	0%	0%	30%				
18	East	Student Success and Retention Center	Pinner Construction Company, Inc.	32E.5234.02	32975	1753	0	0	210	0	7	0%	0%	12%	512	0	18	0%	1%	29%				
19	Valley	Community Workforce & Omega Center	Charles Pankow Builders	38V.5836.02	33436	1020	0	0	29	0	1	0%	0%	3%	299	0	7	0%	1%	29%				

20	Valley	Multi-Purpose Community Ctr	Charles Pankow Builders	38V.5839.02/08V.6837.02.01	33388	865	0	0	16	0	0	0%	0%	2%	247	0	11	0%	1%	29%
21	Southwest	DB-1 Pump House Project	Harper Construction Company Inc.	365.5679.02.08	32881	718	0	0	52	0	1	0%	0%	7%	192	0	1	0%	0%	27%
22	Mission	Campus Mod. - Ph 3 DSEO***	Johnson Controls	14M.7486.05	32252	59	0	0	2	0	0	0%	0%	3%	16	0	0	0%	0%	21%

<b>Project Grand Total</b>						<b>14737</b>	<b>3</b>	<b>0%</b>	<b>928</b>	<b>0</b>	<b>66</b>	<b>0%</b>	<b>0%</b>	<b>6%</b>	<b>4837</b>	<b>0</b>	<b>327</b>	<b>0%</b>	<b>2%</b>	<b>33%</b>
----------------------------	--	--	--	--	--	--------------	----------	-----------	------------	----------	-----------	-----------	-----------	-----------	-------------	----------	------------	-----------	-----------	------------

*	Project in punchlist (substantial completion)
**	Commissioning (substantially complete)
***	Project currently on hold



**LOCAL WORKER HIRING PERFORMANCE BY SUBCONTRACTOR**  
**Pierce - Campus Wide Telecommunications Upgrade**  
**Balfour Beatty**  
**Contract # 33861**  
**Project # 35P.5544.03.04**

Project Summary	Total # of Workers	
	47	
	Count	Percentage
District Local	17	36%
District Disadvantaged	0	0%
District Veteran	0	0%
College Local	6	13%
College Disadvantaged	0	0%
College Veteran	0	0%
Total Veterans	0	0%

Company	Total # of Workers	# of Disadvantaged	# of College Local Workers	# of District Local Workers	District Disadvantaged %	College Local %	District Local %	Total # of Veterans	Veteran % of Total Workers	# of District Local Veterans	District Local Veterans %
Advanced Cable Solutions	12	0	0	7	0%	0%	58%	0	0%	0	0%
Cutting Edge Concrete Cutting	4	0	0	1	0%	0%	25%	0	0%	0	0%
Penhall Company	3	0	0	1	0%	0%	33%	0	0%	0	0%
Performance Excavating, Inc.	1	0	0	0	0%	0%	0%	0	0%	0	0%
Taft Electric Company	19	0	6	8	0%	32%	42%	0	0%	0	0%
Toro Enterprises, Inc.	8	0	0	0	0%	0%	0%	0	0%	0	0%
<b>Grand Total</b>	<b>47</b>	<b>0</b>	<b>6</b>	<b>17</b>	<b>0%</b>	<b>13%</b>	<b>36%</b>	<b>0</b>	<b>0%</b>	<b>0</b>	<b>0%</b>