



Local Worker Hiring Performance by PLA Covered Active Project as of April 15, 2016

Total % Local Workers Key		
	Meets or exceeds 30% goal	
	Within 3% of 30% goal	
	Not meeting 30% goal	

Rank	Campus	Project Name	Prime Contractor	Project Number	Contract Number	Veterans			Local to College					Local to District						
						Total # of Workers on Campus	Total # of Local Veterans	Total % of Local Veterans	# of Workers	# of Veterans	# of Disadvantaged Workers	Veterans %	Disadvantaged Worker %	Local Worker %	# of Workers	# of Veterans	# of Disadvantaged Workers	Veterans %	Disadvantaged Worker %	Local Workers %
1	District	Corporate Center	Rosendin Electric	40J.5192.05	33946	42	0	0	10	0	0	0%	0%	24%	26	0	0	0%	0%	62%
2	Mission	Campus Modernization - Ph I	Masters Contracting, Inc.	34M.5419.03	32529	328	0	0	48	0	2	0%	1%	15%	149	0	13	0%	4%	45%
3	City	RWGPL Red Line Pedestrian Corridor (DOB)	Masters Contracting, Inc.	11C.6173.05.03	33850	73	0	0	3	0	0	0%	0%	4%	32	0	2	0%	3%	44%
4	Mission	Campus Modernization - Ph II	Masters Contracting, Inc.	34M.5420.03	32879	184	0	0	22	0	1	0%	1%	12%	80	0	3	0%	2%	43%
5	Pierce	Stadium ADA Improvements*	Balfour Beatty Construction	35P.5537.03	33864	301	0	0	14	0	0	0%	0%	5%	127	0	16	0%	5%	42%
6	Harbor	S.A.I.L.S	Bernard Brothers	33H.5350.02.01, 33H.5350.02.02, 33H.5350.02.03, 33H.5350.02.07	33064	491	0	0	33	0	10	0%	2%	7%	202	0	20	0%	4%	41%
7	Pierce	Phase 1A and 1B	Balfour Beatty Construction	35P.5544.03.04	33859	394	0	0	22	0	0	0%	0%	6%	163	0	20	0%	5%	41%
8	City	Clausen Hall Mod*	Sage Associates, Inc.	31C.5107.03	33357	959	0	0	51	0	9	0%	1%	5%	343	0	45	0%	5%	36%
9	Pierce	Campus Wide Telecommunications Upgrade	Balfour Beatty Construction	35P.5544.03.04	33861	47	0	0	6	0	0	0%	0%	13%	17	0	0	0%	0%	36%
10	Mission	Media Arts Center	Kemp Brothers	34M.5405.02 (aka 04M.6405.02)	32594	726	0	0	61	0	10	0%	1%	8%	253	0	16	0%	2%	35%
11	Southwest	DB-2 Little Theater Upgrade, Cox Building Upgrade, Lecture Laboratory Building - Modernization, Campus-Wide Storm water Collection System, Fitness and Wellness Center and Northeast Quadrant Parking Structure project.**	Hensel Phelps Construction Co	36S.5607.03.09, 36S.5607.03.10, 36S.5618.03.01, 36S.5663.03.02, 36S.5667.03, 36S.5668.02	33063	2343	0	0	109	0	4	0%	0%	5%	801	0	54	0%	2%	34%
12	City	Life Sciences & Chemistry Buildings Modernization and New Construction of Health, Fitness & PE Bldg.*	Woodcliff Corporation	31C.5150.03/ 31C.5151.03/ 11C.7115.02	33149	831	0	0	35	0	5	0%	1%	4%	285	0	33	0%	4%	34%
13	City	Student Services Center and Holmes Hall Modernization	Harper Construction Company Inc.	11C.7134.05/31C.5134.02/31C.5134.05C /01C.6110.03/11C.7110.03/31C.5110.03	33741	947	0	0	32	0	11	0%	1%	3%	315	0	11	0%	1%	33%
14	East	Science Career and Mathematics Building	Harper Construction Company Inc.	32E.5222.02.03/32E.5222.02.04/ 32E.5222.02.05/32E.5222.02.06	33801	804	0	0	87	0	3	0%	0%	11%	266	0	12	0%	1%	33%
15	Trade Tech	Construction Technology Building & East Parking Structure	Bernard Brothers	37T.5720.02.01 / 37T.5714.02.02	33148	679	0	0	39	0	6	0%	1%	6%	218	0	21	0%	3%	32%
16	Valley	Monarch Center & Parking Structure	McCarthy Building Company	38V.5842.02/08V.684.02.02	33349	1593	0	0	55	0	0	0%	0%	3%	483	0	7	0%	0%	30%
17	Valley	Athletic Training Facility (LLB)	Clark Construction	38V.5837.02	33833	919	3	0%	44	0	0	0%	0%	5%	280	0	56	0%	6%	30%
18	East	Performing Arts Center	Knightcare, Inc.	02E.6207.02	33885	10	0	0	0	0	0	0%	0%	0%	3	0	0	0%	0%	30%
19	East	Student Success and Retention Center	Pinner Construction Company, Inc.	32E.5234.02	32975	1653	0	0	198	0	8	0%	0%	12%	481	0	20	0%	1%	29%
20	Valley	Community Workforce & Omega Center	Charles Pankow Builders	38V.5836.02	33436	896	0	0	24	0	1	0%	0%	3%	264	0	4	0%	0%	29%
21	Valley	Multi-Purpose Community Ctr	Charles Pankow Builders	38V.5839.02/08V.6837.02.01	33888	838	0	0	15	0	0	0%	0%	2%	227	0	11	0%	1%	27%
22	Southwest	DB-1 Pump House Project	Harper Construction Company Inc.	36S.5679.02.08	32881	695	0	0	52	0	1	0%	0%	7%	189	0	1	0%	0%	27%
23	Mission	Campus Mod. - Ph 3 DSE0***	Johnson Controls	14M.7486.05	32252	59	0	0	2	0	0	0%	0%	3%	16	0	0	0%	0%	27%

24	City	Physical Plant (M&O Building) & Tennis Courts	Charles Pankow Builders	31C.5146.02/31C.5152.02	33648	508	0	0	7	0	0	0%	0%	1%	131	0	1	0%	0%	26%
25	East	Campus Student Center and Book Store	Edge Construction, LLC	32E.5231.02	33116	1109	0	0	98	0	4	0%	0%	9%	280	0	8	0%	1%	25%
26	District Wide	Measurement & Demand Response (M&DR)	Climatec Building Technologies	40I.5101.02.02, 40I.5201.02.02, 40I.5301.02.02, 40I.5401.02.02, 40I.5501.02.02, 40I.5701.02.02, 40I.5801.02.02, 40I.5901.02.02, 40I.5601.02.02	33803	30	0	0	0	0	0	0%	0%	0%	6	0	0	0%	0%	20%

Project Grand Total					17459	3	0%	1067	0	75	0%	0%	6%	5637	0	374	0%	2%	32%
----------------------------	--	--	--	--	-------	---	----	------	---	----	----	----	----	------	---	-----	----	----	-----

*	Project in punchlist (substantial completion)
**	Commissioning (substantially complete)



LOCAL WORKER HIRING PERFORMANCE BY SUBCONTRACTOR
Southwest - DB-1 Pump House Project
Harper Construction
Contract # 32881
Project # 36S.5679.02.08

Project Summary	Total # of Workers	
	695	
	Count	Percentage
District Local	189	27%
District Disadvantaged	1	0%
District Veteran	0	0%
College Local	52	7%
College Disadvantaged	1	0%
College Veteran	0	0%
Total Veterans	0	0%

Company	Total # of Workers	# of Disadvantaged	# of College Local Workers	# of District Local Workers	District Disadvantaged %	College Local %	District Local %	Total # of Veterans	Veteran % of Total Workers	# of District Local Veterans	District Local Veterans %
ACCO Engineered Systems	13	0	1	5	0%	8%	38%	0	0%	0	0%
Advance Cable Solutions	17	0	1	8	0%	6%	47%	0	0%	0	0%
Air Balance Co.	5	0	0	0	0%	0%	0%	0	0%	0	0%
Anning Johnson Company	21	0	0	3	0%	0%	14%	0	0%	0	0%
Athena Engineering, Inc.	1	0	0	0	0%	0%	0%	0	0%	0	0%
Baker Electric	8	0	0	3	0%	0%	38%	0	0%	0	0%
Baron Services Company	3	0	0	0	0%	0%	0%	0	0%	0	0%
Bill Carr Surveys, Inc.	6	0	0	2	0%	0%	33%	0	0%	0	0%
Bill Petty's Backhoe Service	4	0	0	0	0%	0%	0%	0	0%	0	0%
Bird Solutions International	2	0	0	0	0%	0%	0%	0	0%	0	0%
Boer Backhoe, Inc.	4	0	0	1	0%	0%	25%	0	0%	0	0%
California Crane	1	0	0	1	0%	0%	100%	0	0%	0	0%
Charles McCandless Tile Contractor Inc.	9	0	0	0	0%	0%	0%	0	0%	0	0%
Church & Larsen, Inc.	30	0	0	3	0%	0%	10%	0	0%	0	0%
Climatec	6	0	0	2	0%	0%	33%	0	0%	0	0%
Coast Waterproofing	3	0	0	0	0%	0%	0%	0	0%	0	0%
Commercial Scaffolding of CA, Inc.	17	0	3	9	0%	18%	53%	0	0%	0	0%
Concrete Cutting International	4	0	0	1	0%	0%	25%	0	0%	0	0%
Curtis Drilling Company	2	0	0	1	0%	0%	50%	0	0%	0	0%

DeYoung Power Systems, Inc.	2	0	0	0	0%	0%	0%	0	0%	0	0%
Doty Bros. Equipment Company	2	0	0	0	0%	0%	0%	0	0%	0	0%
Farwest Insulation Contracting	5	0	0	0	0%	0%	0%	0	0%	0	0%
Ferrell Construction, Inc.	72	1	15	33	1%	21%	46%	0	0%	0	0%
First Responder Fire Protection	5	0	0	2	0%	0%	40%	0	0%	0	0%
Harper Equipment Rental	1	0	0	0	0%	0%	0%	0	0%	0	0%
Heritage Window Coverings	6	0	0	0	0%	0%	0%	0	0%	0	0%
Hill Crane Services	2	0	0	0	0%	0%	0%	0	0%	0	0%
Inland Pacific Electrical	5	0	2	2	0%	40%	40%	0	0%	0	0%
Institutional Casework Installations	5	0	1	1	0%	20%	20%	0	0%	0	0%
Institutional Casework Installations, Inc.	5	0	0	0	0%	0%	0%	0	0%	0	0%
JLS Concrete Pumping	8	0	1	3	0%	13%	38%	0	0%	0	0%
Karcher Interior Systems, Inc.	4	0	0	0	0%	0%	0%	0	0%	0	0%
Kennedy Floor Covering	6	0	0	0	0%	0%	0%	0	0%	0	0%
Letner Roofing	25	0	3	11	0%	12%	44%	0	0%	0	0%
M.A.C. Steel, Inc.	20	0	1	5	0%	5%	25%	0	0%	0	0%
Marco Crane & Rigging	1	0	0	0	0%	0%	0%	0	0%	0	0%
Marne Construction, Inc.	50	0	1	14	0%	2%	28%	0	0%	0	0%
Masonry Concepts, Inc.	8	0	0	2	0%	0%	25%	0	0%	0	0%
Mike Zarp, Inc.	4	0	0	0	0%	0%	0%	0	0%	0	0%
Mitsubishi Electric	13	0	0	3	0%	0%	23%	0	0%	0	0%
Neal Electric Corporation	40	0	4	13	0%	10%	33%	0	0%	0	0%
Nevell Group, Inc.	33	0	2	5	0%	6%	15%	0	0%	0	0%
Nicholas Construction Service, Inc.	24	0	1	9	0%	4%	38%	0	0%	0	0%
Nold's Equipment, Inc.	2	0	0	1	0%	0%	50%	0	0%	0	0%
Penhall Company	5	0	0	0	0%	0%	0%	0	0%	0	0%
Perfection Glass, Inc.	15	0	0	1	0%	0%	7%	0	0%	0	0%
Preferred Landscape, Inc.	14	0	2	2	0%	14%	14%	0	0%	0	0%
Pro Finish Painting, Inc	17	0	1	8	0%	6%	47%	0	0%	0	0%
Proulx Contracting, Inc.	13	0	4	6	0%	31%	46%	0	0%	0	0%
Quality Rebar, Inc.	13	0	0	2	0%	0%	15%	0	0%	0	0%
Quality Rebar, Inc.	8	0	0	1	0%	0%	13%	0	0%	0	0%
R. R. Leonardo Co.	5	0	0	0	0%	0%	0%	0	0%	0	0%
Sign Age Identity Systems, Inc.	5	0	0	0	0%	0%	0%	0	0%	0	0%
SimplexGrinnell	7	0	1	3	0%	14%	43%	0	0%	0	0%
Southcoast Acoustical Interiors	15	0	0	2	0%	0%	13%	0	0%	0	0%
Stumbaugh & Associates, Inc.	2	0	0	0	0%	0%	0%	0	0%	0	0%
Temecula Valley Drywall, Inc.	6	0	0	0	0%	0%	0%	0	0%	0	0%
Universal Mechanical & Engineering	45	0	8	15	0%	18%	33%	0	0%	0	0%
Viking Insulation Co.	6	0	0	3	0%	0%	50%	0	0%	0	0%
Western Paving Contractors, Inc.	15	0	0	3	0%	0%	20%	0	0%	0	0%
Grand Total	695	1	52	189	0%	7%	27%	0	0%	0	0%