

Local Worker Hiring Performance by PLA Covered Active Project as of September 30, 2015

Total % Local Workers Key
 Over 5% of workers: 50% goal
 Within 5% of 50% goal
 Not meeting 50% goal

| Rank | Campus | Project Name | Prime Contractor | Contract Provision | Project Number | Contract Number | Total # of Workers on Campus | Veterans | | Local to College | | | | | Local to District | | | | | | |
|------|------------|---|-----------------------------------|--------------------|---|-----------------|------------------------------|---------------------|---------------------|-----------------------|---------------------------|-------------------------------------|-----------------------------|-------------------------------|-------------------|------------------------|----------------------------|--------------------------------------|------------------------------|-------------------------|-----------------------|
| | | | | | | | | Total # of Veterans | Total % of Veterans | Local College Workers | Veterans Local to College | Local College Disadvantaged Workers | Veterans Local to College % | College Local Disadvantaged % | Project Local % | Local District Workers | Veterans Local to District | Local District Disadvantaged Workers | Veterans Local to District % | Project Disadvantaged % | Total % Local Workers |
| 1 | Pierce | Phase 1A and 1B | Balfour Beatty Construction | LCP Tracker | 35P.5544.03.04 | 33859 | 20 | 0 | 0% | 0 | 0 | 0 | 0% | 0% | 0% | 14 | 0 | 0 | 0% | 0% | 70% |
| 2 | Pierce | Performing Arts Takeover | GMZ Engineering | LCP Tracker | 35P.5518.03.04 | 32882 | 10 | 0 | 0% | 0 | 0 | 0 | 0% | 0% | 0% | 6 | 0 | 0 | 0% | 0% | 60% |
| 3 | Pierce | Campus Wide Telecommunications Upgrade | Balfour Beatty Construction | LCP Tracker | 35P.5544.03.04 | 33861 | 24 | 0 | 0% | 5 | 0 | 0 | 0% | 0% | 21% | 11 | 0 | 1 | 0% | 4% | 46% |
| 4 | Mission | Campus Modernization - Ph I | Masters Contracting, Inc. | Legacy | 34M.5419.03 | 32529 | 281 | 0 | 0% | 40 | 0 | 2 | 0% | 1% | 14% | 127 | 0 | 13 | 0% | 5% | 45% |
| 5 | Pierce | Stadium ADA Improvements | Gmz Engineering | LCP Tracker | 35P.5537.03 | 33864 | 259 | 0 | 0% | 13 | 0 | 0 | 0% | 0% | 5% | 114 | 0 | 2 | 0% | 1% | 44% |
| 6 | Mission | Campus Modernization - Ph II | Masters Contracting, Inc. | Legacy | 34M.5420.03 | 32879 | 134 | 0 | 0% | 14 | 0 | 1 | 0% | 1% | 10% | 56 | 0 | 3 | 0% | 2% | 42% |
| 7 | Harbor | S.A.I.L.S*** | Bernard Brothers | Legacy | 33H.5350.02.01, 33H.5350.02.02, 33H.5350.02.03, 33H.5350.02.07 | 33064 | 414 | 0 | 0% | 27 | 0 | 10 | 0% | 2% | 7% | 168 | 0 | 16 | 0% | 4% | 41% |
| 8 | Trade Tech | Construction Technology Building & East Parking Structure | Bernard Brothers | Legacy | 37I.5720.02.01 / 37I.5714.02.02 | 33148 | 313 | 0 | 0% | 29 | 0 | 6 | 0% | 2% | 9% | 119 | 0 | 14 | 0% | 4% | 38% |
| 9 | Trade Tech | Learning Assistance Center/ Library Renovation* | Suffolk Construction Inc. | Legacy | 17I.7702.03.01/37I.5702.03.01 | 33009 | 1044 | 0 | 0% | 51 | 0 | 10 | 0% | 1% | 5% | 389 | 0 | 33 | 0% | 3% | 37% |
| 10 | City | Clausen Hall Mod* | Sage Associates, Inc. | Legacy | 31C.5107.03 | 33357 | 959 | 0 | 0% | 51 | 0 | 9 | 0% | 1% | 5% | 343 | 0 | 45 | 0% | 5% | 36% |
| 11 | Mission | Media Arts Center | Kemp Brothers | Legacy | 34M.5405.02 (aka 04M.6405.02) | 32594 | 597 | 0 | 0% | 52 | 0 | 8 | 0% | 1% | 9% | 216 | 0 | 13 | 0% | 2% | 36% |
| 12 | East | Science Career and Mathematics Building | Harper Construction Company Inc. | Legacy | 32E.5222.02.03/32E.5222.02.04/32E.5222.02.05/32E.5222.02.06 | 33801 | 512 | 0 | 0% | 56 | 0 | 3 | 0% | 0% | 11% | 183 | 0 | 7 | 0% | 1% | 36% |
| 13 | Southwest | DB-2 Little Theater Upgrade, Cox Building Upgrade, Lecture Laboratory Building - Modernization, Campus-Wide Storm water Collection System, Fitness and Wellness Center and Northeast Quadrant Parking Structure project** | Hensel Phelps Construction Co | Legacy | 36S.5607.03.09,36S.5607.03.10,36S.5618.03.01,36S.5663.03.02,36S.5667.03,36S.5668.02 | 33063 | 2339 | 0 | 0% | 109 | 0 | 4 | 0% | 0% | 5% | 800 | 0 | 54 | 0% | 2% | 34% |
| 14 | City | Life Sciences & Chemistry Buildings Modernization and New Construction of Health, Fitness & PE Bldg.* | Woodcliff Corporation | Legacy | 31C.5150.03/31C.5151.03/11C.7115.02 | 33149 | 831 | 0 | 0% | 35 | 0 | 5 | 0% | 1% | 4% | 285 | 0 | 33 | 0% | 4% | 34% |
| 15 | Trade Tech | Demolition of Bldgs Elm & Aloe and Removal of Swing Space Trailers** | GGG Demolition | LCP Tracker | 07I-7-2-6701.01 | 33846 | 184 | 1 | 1% | 12 | 0 | 0 | 0% | 0% | 7% | 62 | 0 | 1 | 0% | 1% | 34% |
| 16 | City | Student Services Center and Holmes Hall Modernization | Harper Construction Company Inc. | Legacy | 11C.7134.05/31C.5134.02/31C.5134.05C/01C.6110.05/11C.7110.03/31C.5110.03 | 33741 | 735 | 0 | 0% | 25 | 0 | 8 | 0% | 1% | 3% | 241 | 0 | 8 | 0% | 1% | 33% |
| 17 | Trade Tech | Campus Wide Improvements Phase III* | KPRS Construction Services, Inc. | Legacy | 37I.5779.03.13 | 33376 | 414 | 0 | 0% | 19 | 0 | 2 | 0% | 0% | 5% | 136 | 0 | 8 | 0% | 2% | 33% |
| 18 | Valley | Athletic Training Facility (LTB) | Clark Construction | LCP Tracker | 38V.5837.02 | 33833 | 655 | 2 | 0% | 39 | 0 | 0 | 0% | 0% | 6% | 208 | 0 | 0 | 0% | 0% | 32% |
| 19 | East | Student Success and Retention Center | Pinner Construction Company, Inc. | Legacy | 32E.5234.02 | 32975 | 1477 | 0 | 0% | 180 | 0 | 6 | 0% | 0% | 12% | 428 | 0 | 17 | 0% | 1% | 29% |
| 20 | Valley | Community Workforce & Omega Center | Charles Pankow Builders | Legacy | 38V.5836.02 | 33436 | 645 | 0 | 0% | 22 | 0 | 0 | 0% | 0% | 3% | 184 | 0 | 0 | 0% | 0% | 29% |
| 21 | Valley | Monarch Center & Parking Structure | McCarthy Building Company | Legacy | 38V.5842.02/08V.684.02.02 | 33349 | 1165 | 0 | 0% | 30 | 0 | 0 | 0% | 0% | 3% | 323 | 0 | 5 | 0% | 0% | 28% |

| | | | | | | | | | | | | | | | | | | | | | |
|----------------------------|---------------|--|----------------------------------|-------------|--|-------|--------------|----------|-----------|------------|----------|-----------|-----------|-----------|-----------|-------------|----------|------------|-----------|-----------|------------|
| 22 | Valley | Multi-Purpose Community Ctr | Charles Pankow Builders | Legacy | 38V.5839.02/08V.6837.02.01 | 33388 | 831 | 0 | 0 | 14 | 0 | 0 | 0% | 0% | 2% | 226 | 0 | 11 | 0% | 1% | 27% |
| 23 | Southwest | DB-1 Pump House Project | Harper Construction Company Inc. | Legacy | 36S.5679.02.08 | 32881 | 659 | 0 | 0 | 50 | 0 | 1 | 0% | 0% | 8% | 175 | 0 | 1 | 0% | 0% | 27% |
| 24 | City | Physical Plant (M&O Building) & Tennis Courts | Charles Pankow Builders | Legacy | 31C.5146.02/31C.5152.02 | 33648 | 429 | 0 | 0 | 6 | 0 | 0 | 0% | 0% | 1% | 114 | 0 | 0 | 0% | 0% | 27% |
| 25 | Mission | Campus Mod. - Ph 3 DSCO*** | Johnson Controls | Legacy | 14M.7486.05 | 32252 | 59 | 0 | 0 | 2 | 0 | 0 | 0% | 0% | 3% | 16 | 0 | 0 | 0% | 0% | 27% |
| 26 | East | Campus Student Center and Book Store | Edge Construction, LLC | Legacy | 32E.5231.02 | 33116 | 902 | 0 | 0 | 81 | 0 | 4 | 0% | 0% | 9% | 231 | 0 | 8 | 0% | 1% | 26% |
| 27 | City | RWGPL Red Line Pedestrian Corridor (DDB) | Masters Contracting, Inc. | LCP Tracker | 11C.6173.05.03 | 33850 | 46 | 0 | 0 | 2 | 0 | 0 | 0% | 0% | 4% | 12 | 0 | 0 | 0% | 0% | 26% |
| 28 | Southwest | School of Behavioral & Social Science (SoBSS) HVAC Upgrade | Climatec Building Technologies | LCP Tracker | 36S.5601.03.04 | 33886 | 17 | 0 | 0 | 0 | 0 | 0 | 0% | 0% | 0% | 4 | 0 | 0 | 0% | 0% | 24% |
| 29 | District Wide | Measurement & Demand Response (M&DR) | Climatec Building Technologies | Legacy | 40J.5101.02.02, 40J.5201.02.02, 40J.5301.02.02, 40J.5401.02.02, 40J.5501.02.02, 40J.5701.02.02, 40J.5801.02.02, 40J.5901.02.02, 40J.5601.02.02 | 33803 | 26 | 0 | 0 | 0 | 0 | 0 | 0% | 0% | 0% | 4 | 0 | 0 | 0% | 0% | 15% |
| Project Grand Total | | | | | | | 15981 | 3 | 1% | 964 | 0 | 79 | 0% | 0% | 6% | 5195 | 0 | 293 | 0% | 2% | 33% |

* Project in punchlist (substantial completion)
** Commissioning (substantially complete)



LOCAL WORKER HIRING PERFORMANCE BY SUBCONTRACTOR
Southwest - DB-1 Pump House Project
Harper Construction
Contract # 32881
Project # 36S.5679.02.08

| Project Summary | Total # of Workers | |
|------------------------|--------------------|------------|
| | 659 | |
| | Count | Percentage |
| District Local | 175 | 27% |
| District Disadvantaged | 1 | 0% |
| District Veteran | 0 | 0% |
| College Local | 50 | 8% |
| College Disadvantaged | 1 | 0% |
| College Veteran | 0 | 0% |
| Total Veterans | 0 | 0% |

| Company | Total # of Workers | # of Disadvantaged | # of College Local Workers | # of District Local Workers | District Disadvantaged % | College Local % | District Local % | Total # of Veterans | Veteran % of Total Workers | # of District Local Veterans | District Local Veterans % |
|------------------------------------|--------------------|--------------------|----------------------------|-----------------------------|--------------------------|-----------------|------------------|---------------------|----------------------------|------------------------------|---------------------------|
| Advance Cable Solutions | 17 | 0 | 1 | 8 | 0% | 6% | 47% | 0 | 0% | 0 | 0% |
| Air Balance Co. | 5 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| Anning Johnson Company | 21 | 0 | 0 | 3 | 0% | 0% | 14% | 0 | 0% | 0 | 0% |
| Athena Engineering, Inc. | 1 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| Baron Services Company | 3 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| Bill Carr Surveys, Inc. | 6 | 0 | 0 | 2 | 0% | 0% | 33% | 0 | 0% | 0 | 0% |
| Bill Petty's Backhoe Service | 4 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| Bird Solutions International | 2 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| Boer Backhoe, Inc. | 4 | 0 | 0 | 1 | 0% | 0% | 25% | 0 | 0% | 0 | 0% |
| California Crane | 1 | 0 | 0 | 1 | 0% | 0% | 100% | 0 | 0% | 0 | 0% |
| Charles McCandless | 9 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| Church & Larsen, Inc. | 30 | 0 | 0 | 3 | 0% | 0% | 10% | 0 | 0% | 0 | 0% |
| Coast Waterproofing | 3 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| Commercial Scaffolding of CA, Inc. | 17 | 0 | 3 | 9 | 0% | 18% | 53% | 0 | 0% | 0 | 0% |
| Concrete Cutting International | 4 | 0 | 0 | 1 | 0% | 0% | 25% | 0 | 0% | 0 | 0% |
| Curtis Drilling Company | 2 | 0 | 0 | 1 | 0% | 0% | 50% | 0 | 0% | 0 | 0% |
| DeYoung Power Systems, Inc. | 2 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| Doty Bros. Equipment Company | 2 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| Farwest Insulation Contracting | 5 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |

| | | | | | | | | | | | |
|--------------------------------------|----|---|----|----|----|-----|-----|---|----|---|----|
| Ferrell Construction, Inc. | 72 | 1 | 15 | 33 | 1% | 21% | 46% | 0 | 0% | 0 | 0% |
| First Responder Fire Protection | 5 | 0 | 0 | 2 | 0% | 0% | 40% | 0 | 0% | 0 | 0% |
| Harper Equipment Rental | 1 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| Heritage Window Coverings | 6 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| Hill Crane Services | 2 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| Inland Pacific Electrical | 5 | 0 | 2 | 2 | 0% | 40% | 40% | 0 | 0% | 0 | 0% |
| Institutional Casework Installations | 10 | 0 | 1 | 1 | 0% | 10% | 10% | 0 | 0% | 0 | 0% |
| JLS Concrete Pumping | 8 | 0 | 1 | 3 | 0% | 13% | 38% | 0 | 0% | 0 | 0% |
| Karcher Interior Systems, Inc. | 4 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| Kennedy Floor Covering | 6 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| Letner Roofing | 25 | 0 | 3 | 11 | 0% | 12% | 44% | 0 | 0% | 0 | 0% |
| M.A.C. Steel, Inc. | 20 | 0 | 1 | 5 | 0% | 5% | 25% | 0 | 0% | 0 | 0% |
| Marco Crane & Rigging | 1 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| Marne Construction, Inc. | 50 | 0 | 1 | 14 | 0% | 2% | 28% | 0 | 0% | 0 | 0% |
| Masonry Concepts, Inc. | 8 | 0 | 0 | 2 | 0% | 0% | 25% | 0 | 0% | 0 | 0% |
| Mike Zarp, Inc. | 4 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| Mitsubishi Electric US, Inc. | 13 | 0 | 0 | 3 | 0% | 0% | 23% | 0 | 0% | 0 | 0% |
| Neal Electric Corporation | 40 | 0 | 4 | 13 | 0% | 10% | 33% | 0 | 0% | 0 | 0% |
| Nevell Group, Inc. | 33 | 0 | 2 | 5 | 0% | 6% | 15% | 0 | 0% | 0 | 0% |
| Nicholas Construction Service, Inc. | 15 | 0 | 0 | 5 | 0% | 0% | 33% | 0 | 0% | 0 | 0% |
| Nold's Equipment, Inc. | 2 | 0 | 0 | 1 | 0% | 0% | 50% | 0 | 0% | 0 | 0% |
| Penhall Company | 5 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| Perfection Glass, Inc. | 15 | 0 | 0 | 1 | 0% | 0% | 7% | 0 | 0% | 0 | 0% |
| Preferred Landscape, Inc. | 14 | 0 | 2 | 2 | 0% | 14% | 14% | 0 | 0% | 0 | 0% |
| Pro Finish Painting, Inc | 17 | 0 | 1 | 8 | 0% | 6% | 47% | 0 | 0% | 0 | 0% |
| Proulx Contracting, Inc. | 13 | 0 | 4 | 6 | 0% | 31% | 46% | 0 | 0% | 0 | 0% |
| Quality Rebar, Inc. | 13 | 0 | 0 | 2 | 0% | 0% | 15% | 0 | 0% | 0 | 0% |
| Quality Rebar, Inc. | 8 | 0 | 0 | 1 | 0% | 0% | 13% | 0 | 0% | 0 | 0% |
| R. R. Leonardo Co. | 5 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| Sign Age Identity Systems, Inc. | 5 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| SimplexGrinnell | 7 | 0 | 1 | 3 | 0% | 14% | 43% | 0 | 0% | 0 | 0% |
| Southcoast Acoustical Interiors | 15 | 0 | 0 | 2 | 0% | 0% | 13% | 0 | 0% | 0 | 0% |
| Stumbaugh & Associates, Inc. | 2 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| Temecula Valley Drywall, Inc. | 6 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| Universal Mechanical & Engineering | 45 | 0 | 8 | 15 | 0% | 18% | 33% | 0 | 0% | 0 | 0% |
| Viking Insulation Co. | 6 | 0 | 0 | 3 | 0% | 0% | 50% | 0 | 0% | 0 | 0% |
| Western Paving Contractors, Inc. | 15 | 0 | 0 | 3 | 0% | 0% | 20% | 0 | 0% | 0 | 0% |

| | | | | | | | | | | | |
|--------------------|------------|----------|-----------|------------|-----------|-----------|------------|----------|-----------|----------|-----------|
| Grand Total | 659 | 1 | 50 | 175 | 0% | 8% | 27% | 0 | 0% | 0 | 0% |
|--------------------|------------|----------|-----------|------------|-----------|-----------|------------|----------|-----------|----------|-----------|