



Local Worker Hiring Performance by PLA Covered Active Project as of November 15, 2015

Total % Local Workers Key
 Meets or exceeds 50% goal
 Exceeds 75% of 50% goal
 Not awarded 50% goal

Rank	Campus	Project Name	Prime Contractor	Contract Provision	Project Number	Contract Number	Veterans			Local to College					Local to District						
							Total # of Workers on Campus	Total # of Veterans	Total % of Veterans	Local College Workers	Veterans Local to College	Local College Disadvantaged Workers	Veterans Local to College %	College Local Disadvantaged %	Project Local %	Local District Workers	Veterans Local to District	Local District Disadvantaged Workers	Veterans Local to District %	Project Disadvantaged %	Total % Local Workers
1	Pierce	Phase 1A and 1B	Balfour Beatty Construction	LCP Tracker	35P.5544.03.04	33859	95	0	0	6	0	0	0%	0%	6%	50	0	8	0%	8%	53%
2	Pierce	Performing Arts Takeover	GMZ Engineering	LCP Tracker	35P.5518.03.04	32882	12	0	0	0	0	0	0%	0%	0%	6	0	0	0%	0%	50%
3	Mission	Campus Modernization - Ph I	Masters Contracting, Inc.	Legacy	34M.5419.03	32529	288	0	0	41	0	2	0%	1%	14%	132	0	13	0%	5%	46%
4	Mission	Campus Modernization - Ph II	Masters Contracting, Inc.	Legacy	34M.5420.03	32879	148	0	0	19	0	1	0%	1%	13%	67	0	3	0%	2%	45%
5	Pierce	Stadium ADA Improvements	Balfour Beatty Construction	LCP Tracker	35P.5537.03	33864	284	0	0	13	0	0	0%	0%	5%	118	0	9	0%	3%	42%
6	Harbor	SAJLLS***	Bernard Brothers	Legacy	33H.5350.02.01, 33H.5350.02.02, 33H.5350.02.03, 33H.5350.02.07	33064	457	0	0	28	0	10	0%	2%	6%	188	0	19	0%	4%	41%
7	Trade Tech	Learning Assistance Center/ Library Renovation*	Suffolk Construction Inc.	Legacy	17T.7702.03.01/37T.5702.03.01	33009	1044	0	0	51	0	10	0%	1%	5%	389	0	33	0%	3%	37%
8	Trade Tech	Construction Technology Building & East Parking Structure	Bernard Brothers	Legacy	37T.5720.02.01 / 37T.5714.02.02	33148	396	0	0	34	0	6	0%	2%	9%	147	0	14	0%	4%	37%
9	City	Clausen Hall Mod*	Sage Associates, Inc.	Legacy	31C.5107.03	33357	959	0	0	51	0	9	0%	1%	5%	343	0	45	0%	5%	36%
10	Mission	Media Arts Center	Kemp Brothers	Legacy	34M.5405.02 (aka 04M.6405.02)	32594	618	0	0	55	0	9	0%	1%	9%	220	0	14	0%	2%	36%
11	Pierce	Campus Wide Telecommunications Upgrade	Balfour Beatty Construction	LCP Tracker	35P.5544.03.04	33861	47	0	0	6	0	0	0%	0%	13%	17	0	2	0%	4%	36%
12	East	Science Career and Mathematics Building	Harper Construction Company Inc.	Legacy	32E.5222.02.03/32E.5222.02.04/ 32E.5222.02.05/32E.5222.02.06	33801	557	0	0	59	0	3	0%	0%	11%	194	0	9	0%	2%	35%
13	Southwest	DB-2 Little Theater Upgrade, Cox Building Upgrade, Lecture Laboratory Building - Modernization, Campus-Wide Storm water Collection System, Fitness and Wellness Center and Northeast Quadrant Parking Structure project.**	Hensel Phelps Construction Co	Legacy	36S.5607.03.09,36S.5607.03.10,36S.5618.03.01,3 6S.5663.03.02,36S.5667.03,36S.5668.02	33063	2343	0	0	109	0	4	0%	0%	5%	801	0	54	0%	2%	34%
14	City	Life Sciences & Chemistry Buildings Modernization and New Construction of Health, Fitness & PE Bldg.*	Woodcliff Corporation	Legacy	31C.5150.03/ 31C.5151.03/ 11C.7115.02	33149	831	0	0	35	0	5	0%	1%	4%	285	0	33	0%	4%	34%
15	Trade Tech	Demolition of Bldgs Elm & Aloe and Removal of Swing Space Trailers**	GGG Demolition	LCP Tracker	07T-7.2-6701.01	33846	184	1	1%	12	0	0	0%	0%	7%	62	0	1	0%	1%	34%
16	City	Student Services Center and Holmes Hall Modernization	Harper Construction Company Inc.	Legacy	11C.7134.05/31C.5134.02/31C.5134.05C/01C.61 10.03/11C.7110.03/31C.5110.03	33741	797	0	0	29	0	8	0%	1%	4%	262	0	8	0%	1%	33%
17	Trade Tech	Campus Wide Improvements Phase III*	KPRS Construction Services, Inc.	Legacy	37T.5779.03.13	33376	414	0	0	19	0	2	0%	0%	5%	136	0	8	0%	2%	33%
18	City	RWG/PL Red Line Pedestrian Corridor (DOB)	Masters Contracting, Inc.	LCP Tracker	11C.6173.05.03	33850	58	0	0	2	0	0	0%	0%	3%	19	0	0	0%	0%	33%
19	Valley	Athletic Training Facility (LLB)	Clark Construction	LCP Tracker	38V.5837.02	33833	751	2	0%	40	0	0	0%	0%	5%	232	0	20	0%	5%	31%

20	East	Student Success and Retention Center	Pinner Construction Company, Inc.	Legacy	32E.5234.02	32975	1571	0	0	189	0	8	0%	1%	12%	462	0	20	0%	1%	29%
21	Valley	Community Workforce & Omega Center	Charles Pankow Builders	Legacy	38V.5836.02	33436	678	0	0	22	0	1	0%	0%	3%	194	0	3	0%	0%	29%
22	Valley	Monarch Center & Parking Structure	McCarthy Building Company	Legacy	38V.5842.02/08V.684.02.02	33349	1267	0	0	35	0	0	0%	0%	3%	357	0	6	0%	0%	28%
23	Valley	Multi-Purpose Community Ctr	Charles Pankow Builders	Legacy	38V.5839.02/08V.6837.02.01	33388	832	0	0	14	0	0	0%	0%	2%	226	0	11	0%	1%	27%
24	Southwest	DB-1 Pump House Project	Harper Construction Company Inc.	Legacy	36S.5679.02.08	32881	659	0	0	50	0	1	0%	0%	8%	175	0	1	0%	0%	27%
25	Mission	Campus Mod. - Ph 3 D5EO***	Johnson Controls	Legacy	14M.7486.05	32252	59	0	0	2	0	0	0%	0%	3%	16	0	0	0%	0%	27%
26	City	Physical Plant (M&O Building) & Tennis Courts	Charles Pankow Builders	Legacy	31C.5146.02/31C.5152.02	33648	451	0	0	7	0	0	0%	0%	2%	118	0	0	0%	0%	26%
27	Southwest	School of Behavioral & Social Science (SoBSS) HVAC Upgrade	Climatec Building Technologies	LCP Tracker	36S.5601.03.04	33886	19	0	0	0	0	0	0%	0%	0%	5	0	0	0%	0%	26%
28	East	Campus Student Center and Book Store	Edge Construction, LLC	Legacy	32E.5231.02	33116	944	0	0	85	0	4	0%	0%	9%	245	0	8	0%	1%	26%
29	District Wide	Measurement & Demand Response (M&DR)	Climatec Building Technologies	Legacy	40I.5101.02.02, 40I.5201.02.02, 40I.5301.02.02, 40I.5401.02.02, 40I.5501.02.02, 40I.5701.02.02, 40I.5801.02.02, 40I.5901.02.02, 40I.5601.02.02	33803	30	0	0	0	0	0	0%	0%	0%	6	0	0	0%	0%	20%

Project Grand Total							16793	3	1%	1013	0	83	0%	0%	6%	5472	0	342	0%	2%	33%
----------------------------	--	--	--	--	--	--	--------------	----------	-----------	-------------	----------	-----------	-----------	-----------	-----------	-------------	----------	------------	-----------	-----------	------------

*	Project in punchlist (substantial completion)
**	Commissioning (substantially complete)
***	Project currently on hold



LOCAL WORKER HIRING PERFORMANCE BY SUBCONTRACTOR
Trade Tech - Campus Wide Improvements Phase III
KPRS Construction Services, Inc.
Contract # 33376
Project # 37T.5779.03.13

Project Summary	Total # of Workers	
	414	
	Count	Percentage
District Local	136	33%
District Disadvantaged	8	2%
District Veteran	0	0%
College Local	19	5%
College Disadvantaged	2	0%
College Veteran	0	0%
Total Veterans	0	0%

Company	Total # of Workers	# of Disadvantaged	# of College Local Workers	# of District Local Workers	District Disadvantaged %	College Local %	District Local %	Total # of Veterans	Veteran % of Total Workers	# of District Local Veterans	District Local Veterans %
A.M. Cabinets, Inc.	12	0	2	5	0%	17%	42%	0	0%	0	0%
ABC Resources, Inc.	21	0	0	5	0%	0%	24%	0	0%	0	0%
Accurate Concrete Sawing, Inc.	1	0	0	0	0%	0%	0%	0	0%	0	0%
Advance Fire Pro	9	0	0	1	0%	0%	11%	0	0%	0	0%
Airwall Installation Services	2	0	0	0	0%	0%	0%	0	0%	0	0%
Automated Gate Services, Inc.	2	0	0	0	0%	0%	0%	0	0%	0	0%
Bali Construction, Inc.	4	0	1	4	0%	25%	100%	0	0%	0	0%
Best Electric	8	0	1	7	0%	13%	88%	0	0%	0	0%
CA Signs	4	0	0	3	0%	0%	75%	0	0%	0	0%
Cowelco	14	0	0	0	0%	0%	0%	0	0%	0	0%
Crown Fence Co.	18	0	3	12	0%	17%	67%	0	0%	0	0%
CSI Electrical Contractors	69	6	4	19	9%	6%	28%	0	0%	0	0%
Eberhard	4	0	0	4	0%	0%	100%	0	0%	0	0%
Electrology Mfg., Inc.	14	0	1	6	0%	7%	43%	0	0%	0	0%
Harper's Backhoe	2	0	0	0	0%	0%	0%	0	0%	0	0%
LVI Env. Services	3	0	1	3	0%	33%	100%	0	0%	0	0%
Master Technology Int.	2	0	0	1	0%	0%	50%	0	0%	0	0%
Metropolitan Millwork	3	0	0	0	0%	0%	0%	0	0%	0	0%
Preferred Const. Specialties, Inc.	5	0	0	0	0%	0%	0%	0	0%	0	0%
Preferred Landscape, Inc.	4	0	0	1	0%	0%	25%	0	0%	0	0%
Psomas	2	0	0	0	0%	0%	0%	0	0%	0	0%

Rutherford Co.	48	2	0	8	4%	0%	17%	0	0%	0	0%
Siemens Industry, Inc.	8	0	0	3	0%	0%	38%	0	0%	0	0%
Sound Control Co.	6	0	0	2	0%	0%	33%	0	0%	0	0%
Superior Electrical Advertising, Inc.	6	0	0	0	0%	0%	0%	0	0%	0	0%
Suttles Plumbing	18	0	0	9	0%	0%	50%	0	0%	0	0%
Western Allied Corporation	52	0	0	5	0%	0%	10%	0	0%	0	0%
W-P Electric	13	0	1	3	0%	8%	23%	0	0%	0	0%
Best Contracting Services, Inc.	16	0	2	14	0%	13%	88%	0	0%	0	0%
EER, Inc.	6	0	0	4	0%	0%	67%	0	0%	0	0%
First Fire Systems, Inc.	11	0	0	5	0%	0%	45%	0	0%	0	0%
Miller Environmental Inc.	27	0	3	12	0%	11%	44%	0	0%	0	0%
Grand Total	414	8	19	136	2%	5%	33%	0	0%	0	0%