



Local Worker Hiring Performance by PLA Covered Active Project as of November 30, 2015

Total % Local Workers Key
■ Meets or exceeds 30% goal
■ Within 3% of 30% goal
■ Not meeting 30% goal

Rank	Campus	Project Name	Prime Contractor	Project Number	Contract Number	Veterans			Local to College						Local to District					
						Total # of Local Veterans	Total % of Local Veterans	# of Workers	# of Veterans	# of Disadvantaged Workers	Veterans %	Disadvantaged Worker %	Local Worker %	# of Workers	# of Veterans	# of Disadvantaged Workers	Veterans %	Disadvantaged Worker %	Local Workers %	
1	Pierce	Performing Arts Takeover	GMZ Engineering	35P.5518.03.04	32882	12	0	0	0	0	0	0%	0%	0%	6	0	0	0%	0%	50%
2	Pierce	Phase 1A and 1B	Balfour Beatty Construction	35P.5544.03.04	33859	131	0	0	9	0	0	0%	0%	7%	63	0	8	0%	6%	48%
3	Mission	Campus Modernization - Ph I	Masters Contracting, Inc.	34M.5419.03	32529	293	0	0	42	0	2	0%	1%	14%	135	0	13	0%	4%	46%
4	Mission	Campus Modernization - Ph II	Masters Contracting, Inc.	34M.5420.03	32879	149	0	0	19	0	1	0%	1%	13%	67	0	3	0%	2%	45%
5	Pierce	Stadium ADA Improvements	Balfour Beatty Construction	35P.5537.03	33864	290	0	0	13	0	0	0%	0%	4%	121	0	9	0%	3%	42%
6	Harbor	S.A.I.L.S***	Bernard Brothers	33H.5350.02.01, 33H.5350.02.02, 33H.5350.02.03, 33H.5350.02.07	33064	457	0	0	28	0	10	0%	2%	6%	188	0	19	0%	4%	41%
7	Trade Tech	Learning Assistance Center/ Library Renovation*	Suffolk Construction Inc.	177.7702.03.01/377.5702.03.01	33009	1044	0	0	51	0	10	0%	1%	5%	389	0	33	0%	3%	37%
8	City	Clausen Hall Mod*	Sage Associates, Inc.	31C.5107.03	33357	959	0	0	51	0	9	0%	1%	5%	343	0	45	0%	5%	36%
9	Mission	Media Arts Center	Kemp Brothers	34M.5405.02 (aka 04M.6405.02)	32594	630	0	0	55	0	9	0%	1%	9%	226	0	14	0%	2%	36%
10	Trade Tech	Construction Technology Building & East Parking Structure	Bernard Brothers	377.5720.02.01 / 377.5714.02.02	33148	415	0	0	34	0	6	0%	1%	8%	149	0	14	0%	3%	36%
11	Pierce	Campus Wide Telecommunications Upgrade	Balfour Beatty Construction	35P.5544.03.04	33861	47	0	0	6	0	0	0%	0%	13%	17	0	0	0%	0%	36%
12	Southwest	DB-2 Little Theater Upgrade, Cox Building Upgrade, Lecture Laboratory Building - Modernization, Campus-Wide Storm water Collection System, Fitness and Wellness Center and Northeast Quadrant Parking Structure project.**	Hensel Phelps Construction Co	36S.5607.03.09, 36S.5607.03.10, 36S.5618.03.01, 36S.5663.03.02, 36S.5667.03, 36S.5668.02	33063	2343	0	0	109	0	4	0%	0%	5%	801	0	54	0%	2%	34%
13	City	Life Sciences & Chemistry Buildings Modernization and New Construction of Health, Fitness & PE Bldg.*	Woodcliff Corporation	31C.5150.03/ 31C.5151.03/ 11C.7115.02	33149	831	0	0	35	0	5	0%	1%	4%	285	0	33	0%	4%	34%
14	East	Science Career and Mathematics Building	Harper Construction Company Inc.	32E.5222.02.03/32E.5222.02.04/ 32E.5222.02.05/32E.5222.02.06	33801	572	0	0	59	0	3	0%	0%	10%	196	0	9	0%	2%	34%
15	Trade Tech	Demolition of Bldgs Elm & Aloe and Removal of Swing Space Trailers**	GGG Demolition	077-7.2-6701.01	33846	184	0	0%	12	0	0	0%	0%	7%	62	0	1	0%	1%	34%
16	City	Student Services Center and Holmes Hall Modernization	Harper Construction Company Inc.	11C.7134.05/31C.5134.02/31C.5134.05C/01C.6110.03/11C.7110.03/31C.5110.03	33741	797	0	0	29	0	11	0%	1%	4%	262	0	11	0%	1%	33%
17	Trade Tech	Campus Wide Improvements Phase III*	KPRS Construction Services, Inc.	377.5779.03.13	33376	419	0	0	19	0	2	0%	0%	5%	137	0	8	0%	2%	33%
18	City	RWGPL Red Line Pedestrian Corridor (DOB)	Masters Contracting, Inc.	11C.6173.05.03	33850	62	0	0	3	0	0	0%	0%	5%	20	0	0	0%	0%	32%
19	Valley	Athletic Training Facility (LLB)	Clark Construction	38V.5837.02	33833	761	2	0%	40	0	0	0%	0%	5%	233	0	20	0%	3%	31%

20	East	Student Success and Retention Center	Pinner Construction Company, Inc.	32E.5234.02	32975	1571	0	0	188	0	8	0%	1%	12%	461	0	20	0%	1%	29%
21	Valley	Community Workforce & Omega Center	Charles Pankow Builders	38V.5836.02	33436	678	0	0	22	0	1	0%	0%	3%	194	0	3	0%	0%	29%
22	Valley	Monarch Center & Parking Structure	McCarthy Building Company	38V.5842.02/08V.684.02.02	33349	1267	0	0	35	0	0	0%	0%	3%	357	0	6	0%	0%	28%
23	Valley	Multi-Purpose Community Ctr	Charles Pankow Builders	38V.5839.02/08V.6837.02.01	33388	832	0	0	14	0	0	0%	0%	2%	226	0	11	0%	1%	27%
24	Southwest	DB-1 Pump House Project	Harper Construction Company Inc.	36S.5679.02.08	32881	659	0	0	50	0	1	0%	0%	8%	175	0	1	0%	0%	27%
25	Mission	Campus Mod. - Ph 3 DSEO***	Johnson Controls	14M.7486.05	32252	59	0	0	2	0	0	0%	0%	3%	16	0	0	0%	0%	27%
26	City	Physical Plant (M&O Building) & Tennis Courts	Charles Pankow Builders	31C.5146.02/31C.5152.02	33648	458	0	0	7	0	0	0%	0%	2%	119	0	1	0%	0%	26%
27	Southwest	School of Behavioral & Social Science (SoBSS) HVAC Upgrade	Climatec Building Technologies	36S.5601.03.04	33886	19	0	0	0	0	0	0%	0%	0%	5	0	0	0%	0%	26%
28	East	Campus Student Center and Book Store	Edge Construction, LLC	32E.5231.02	33116	1002	0	0	90	0	4	0%	0%	9%	262	0	8	0%	1%	26%
29	District Wide	Measurement & Demand Response (M&DR)	Climatec Building Technologies	40I.5101.02.02, 40I.5201.02.02, 40I.5301.02.02, 40I.5401.02.02, 40I.5501.02.02, 40I.5701.02.02, 40I.5801.02.02, 40I.5901.02.02, 40I.5601.02.02	33803	30	0	0	0	0	0	0%	0%	0%	6	0	0	0%	0%	20%
Project Grand Total						16941	2	0%	1022	0	86	0%	1%	6%	5515	0	344	0%	2%	33%

*	Project in punchlist (substantial completion)
**	Commissioning (substantially complete)
***	Project currently on hold



LOCAL WORKER HIRING PERFORMANCE BY SUBCONTRACTOR

Trade Tech -East Parking Structure

Bernard Brothers

Contract # 33148

Project # 37T.5720.02.01 / 37T.5714.02.02

Project Summary	Total # of Workers	
	415	
	Count	Percentage
District Local	149	36%
District Disadvantaged	14	3%
District Veteran	0	0%
College Local	34	8%
College Disadvantaged	6	2%
College Veteran	0	0%
Total Veterans	0	0%

Company	Total # of Workers	# of Disadvantaged	# of College Local Workers	# of District Local Workers	District Disadvantaged %	College Local %	District Local %	Total # of Veterans	Veteran % of Total Workers	# of District Local Veterans	District Local Veterans %
A.M. Cabinets, Inc.	7	0	2	5	0%	29%	71%	0	0%	0	0%
Alward Equipment, Inc.	4	0	0	1	0%	0%	25%	0	0%	0	0%
Arciero Bros, Inc.	44	0	0	6	0%	0%	14%	0	0%	0	0%
Bill Betty's Back Hoe Services	1	0	0	0	0%	0%	0%	0	0%	0	0%
California Equipment Rental	9	0	0	0	0%	0%	0%	0	0%	0	0%
Center Pointe Resources, Inc.	8	0	3	6	0%	38%	75%	0	0%	0	0%
Commercial Scaffolding of CA, Inc.	4	0	0	2	0%	0%	50%	0	0%	0	0%
Culwell Abrasive Inc.	3	0	0	0	0%	0%	75%	0	0%	0	0%
Davidson Concrete Cutting, Inc.	1	0	0	0	0%	0%	0%	0	0%	0	0%
FML Lining	2	0	0	0	0%	0%	0%	0	0%	0	0%
Frank Smith Masonry, Inc.	23	3	0	6	13%	0%	26%	0	0%	0	0%
Frank Smith Masonry, Inc. (LCP Tracker)	16	0	0	2	0%	0%	13%	0	0%	0	0%
Gerdau Reinforcing Steel	33	4	4	13	12%	12%	39%	0	0%	0	0%
HL Moe Co., Inc.	10	2	4	7	20%	40%	70%	0	0%	0	0%
JL Survey	1	0	0	0	0%	0%	0%	0	0%	0	0%
Leko Construction, Inc.	13	0	0	4	0%	0%	31%	0	0%	0	0%
Louis Todd	3	0	0	0	0%	0%	0%	0	0%	0	0%
Magco Drilling, Inc.	3	0	0	1	0%	0%	33%	0	0%	0	0%
Matt-Chlor, Inc.	1	0	0	0	0%	0%	0%	0	0%	0	0%
McGuire Contracting, Inc.	44	0	3	16	0%	0%	36%	0	0%	0	0%
Merli Concrete Pumping	11	0	5	9	0%	45%	82%	0	0%	0	0%
Mike Zarp, Inc.	3	0	0	0	0%	0%	0%	0	0%	0	0%

Miller Environmental Inc.	35	0	2	22	0%	6%	63%	0	0%	0	0%
Morrow-Meadows Corp.	18	0	0	3	0%	0%	17%	0	0%	0	0%
Neal Electric	14	0	0	7	0%	0%	50%	0	0%	0	0%
Pierre Sprinkler & Landscape	2	0	0	2	0%	0%	100%	0	0%	0	0%
Power One Engineering, Inc.	10	0	0	0	0%	0%	0%	0	0%	0	0%
Roger Proulx & Co.	2	0	0	1	0%	0%	50%	0	0%	0	0%
San-Mar Construction Co.	21	5	5	10	24%	24%	48%	0	0%	0	0%
Savala Equipment Rental	2	0	0	0	0%	0%	0%	0	0%	0	0%
Shoring Engineers	11	0	1	6	0%	9%	55%	0	0%	0	0%
Spates Excavation	12	0	0	5	0%	0%	42%	0	0%	0	0%
Steel City Scaffold, Inc.	7	0	2	6	0%	29%	86%	0	0%	0	0%
Sure Forming Systems	5	0	2	3	0%	0%	60%	0	0%	0	0%
Taft Electric Company	2	0	0	0	0%	0%	0%	0	0%	0	0%
Thyssen Krupp Elevator	2	0	0	1	0%	0%	50%	0	0%	0	0%
Tidwell Excavation & Design	8	0	0	2	0%	0%	25%	0	0%	0	0%
Valverde Construction, Inc	20	0	1	3	0%	5%	15%	0	0%	0	0%
Grand Total	415	14	34	149	3%	8%	36%	0	0%	0	0%