



Local Worker Hiring Performance by PLA Covered Active Project as of February 15, 2016

| Total % Local Workers Key | | | |
|---------------------------|---------------------------|--|-----------------------|
| | Meets or exceeds 30% goal | | Within 3% of 30% goal |
| | | | Not meeting 30% goal |

| Rank | Campus | Project Name | Prime Contractor | Project Number | Contract Number | Veterans | | Local to College | | | | | | Local to District | | | | | | |
|------|------------|--|-----------------------------------|---|-----------------|-----------------------|---------------------------|---------------------------|--------------|---------------|----------------------------|------------|------------------------|-------------------|--------------|---------------|----------------------------|------------|------------------------|-----------------|
| | | | | | | Total # of Workers on | Total # of Local Veterans | Total % of Local Veterans | # of Workers | # of Veterans | # of Disadvantaged Workers | Veterans % | Disadvantaged Worker % | Local Worker % | # of Workers | # of Veterans | # of Disadvantaged Workers | Veterans % | Disadvantaged Worker % | Local Workers % |
| 1 | Pierce | Parking Lot 8 ADA Corrective Work | GMZ Engineering | 35P.5544.03.03 | 33863 | 7 | 0 | 0 | 0 | 0 | 0 | 0% | 0% | 0% | 4 | 0 | 0 | 0% | 0% | 57% |
| 2 | Pierce | Performing Arts Takeover | GMZ Engineering | 35P.5518.03.04 | 32882 | 12 | 0 | 0 | 0 | 0 | 0 | 0% | 0% | 0% | 6 | 0 | 0 | 0% | 0% | 50% |
| 3 | Mission | Campus Modernization - Ph I | Masters Contracting, Inc. | 34M.5419.03 | 32529 | 322 | 0 | 0 | 47 | 0 | 2 | 0% | 1% | 15% | 148 | 0 | 13 | 0% | 4% | 46% |
| 4 | Mission | Campus Modernization - Ph II | Masters Contracting, Inc. | 34M.5420.03 | 32879 | 156 | 0 | 0 | 20 | 0 | 1 | 0% | 1% | 13% | 70 | 0 | 3 | 0% | 2% | 45% |
| 5 | Pierce | Phase 1A and 1B | Balfour Beatty Construction | 35P.5544.03.04 | 33859 | 293 | 0 | 0 | 16 | 0 | 0 | 0% | 0% | 5% | 122 | 0 | 12 | 0% | 4% | 42% |
| 6 | Pierce | Stadium ADA Improvements* | Balfour Beatty Construction | 35P.5537.03 | 33864 | 297 | 0 | 0 | 13 | 0 | 0 | 0% | 0% | 4% | 123 | 0 | 14 | 0% | 5% | 41% |
| 7 | Harbor | S.A.I.L.S*** | Bernard Brothers | 33H.5350.02.01, 33H.5350.02.02, 33H.5350.02.03, 33H.5350.02.07 | 33064 | 479 | 0 | 0 | 33 | 0 | 10 | 0% | 2% | 7% | 200 | 0 | 19 | 0% | 4% | 42% |
| 8 | City | RWGPL Red Line Pedestrian Corridor (DDB) | Masters Contracting, Inc. | 11C.6173.05.03 | 33850 | 65 | 0 | 0 | 3 | 0 | 0 | 0% | 0% | 5% | 26 | 0 | 0 | 0% | 0% | 40% |
| 9 | Trade Tech | Learning Assistance Center/ Library Renovation* | Suffolk Construction Inc. | 17T.7702.03.01/ 37T.5702.03.01 | 33009 | 1044 | 0 | 0 | 51 | 0 | 10 | 0% | 1% | 5% | 389 | 0 | 33 | 0% | 3% | 37% |
| 10 | City | Clausen Hall Mod* | Sage Associates, Inc. | 31C.5107.03 | 33357 | 959 | 0 | 0 | 51 | 0 | 9 | 0% | 1% | 5% | 343 | 0 | 45 | 0% | 5% | 36% |
| 11 | Pierce | Campus Wide Telecommunications Upgrade | Balfour Beatty Construction | 35P.5544.03.04 | 33861 | 47 | 0 | 0 | 6 | 0 | 0 | 0% | 0% | 13% | 17 | 0 | 0 | 0% | 0% | 36% |
| 12 | Southwest | DB-2 Little Theater Upgrade, Cox Building Upgrade, Lecture Laboratory Building – Modernization, Campus-Wide Storm water Collection System, Fitness and Wellness Center and Northeast Quadrant Parking Structure project.** | Hensel Phelps Construction Co | 36S.5607.03.09,36S.5607.03.10,36S.5618.03.01,36S.5663.03.02,36S.5667.03,36S.5668.02 | 33063 | 2343 | 0 | 0 | 109 | 0 | 4 | 0% | 0% | 5% | 801 | 0 | 54 | 0% | 2% | 34% |
| 13 | City | Life Sciences & Chemistry Buildings Modernization and New Construction of Health, Fitness & PE Bldg.* | Woodcliff Corporation | 31C.5150.03/ 31C.5151.03/ 11C.7115.02 | 33149 | 831 | 0 | 0 | 35 | 0 | 5 | 0% | 1% | 4% | 285 | 0 | 33 | 0% | 4% | 34% |
| 14 | Mission | Media Arts Center | Kemp Brothers | 34M.5405.02 (aka 04M.6405.02) | 32594 | 677 | 0 | 0 | 57 | 0 | 10 | 0% | 1% | 8% | 233 | 0 | 15 | 0% | 2% | 34% |
| 15 | Trade Tech | Construction Technology Building & East Parking Structure | Bernard Brothers | 37T.5720.02.01 / 37T.5714.02.02 | 33148 | 562 | 0 | 0 | 36 | 0 | 6 | 0% | 1% | 6% | 193 | 0 | 15 | 0% | 3% | 34% |
| 16 | City | Student Services Center and Holmes Hall Modernization | Harper Construction Company Inc. | 11C.7134.05/31C.5134.02/31C.5134.05C/01C.6110.03/11C.7110.03/31C.5110.03 | 33741 | 904 | 0 | 0 | 32 | 0 | 11 | 0% | 1% | 4% | 301 | 0 | 11 | 0% | 1% | 33% |
| 17 | East | Science Career and Mathematics Building | Harper Construction Company Inc. | 32E.5222.02.03/32E.5222.02.04/ 32E.5222.02.05/32E.5222.02.06 | 33801 | 686 | 0 | 0 | 72 | 0 | 3 | 0% | 0% | 10% | 226 | 0 | 7 | 0% | 1% | 33% |
| 18 | Trade Tech | Campus Wide Improvements Phase III* | KPRS Construction Services, Inc. | 37T.5779.03.13 | 33376 | 419 | 0 | 0 | 19 | 0 | 2 | 0% | 0% | 5% | 137 | 0 | 8 | 0% | 2% | 33% |
| 19 | Valley | Athletic Training Facility (LLB) | Clark Construction | 38V.5837.02 | 33833 | 893 | 3 | 0% | 43 | 0 | 0 | 0% | 0% | 5% | 272 | 0 | 47 | 0% | 5% | 30% |
| 20 | East | Student Success and Retention Center | Pinner Construction Company, Inc. | 32E.5234.02 | 32975 | 1619 | 0 | 0 | 195 | 0 | 8 | 0% | 0% | 12% | 475 | 0 | 20 | 0% | 1% | 29% |

| | | | | | | | | | | | | | | | | | | | | |
|----|---------------|--|----------------------------------|--|-------|------|---|---|----|---|---|----|----|----|-----|---|----|----|----|-----|
| 21 | Valley | Monarch Center & Parking Structure | McCarthy Building Company | 38V.5842.02/08V.684.02.02 | 33349 | 1451 | 0 | 0 | 49 | 0 | 0 | 0% | 0% | 3% | 417 | 0 | 7 | 0% | 0% | 29% |
| 22 | Valley | Community Workforce & Omega Center | Charles Pankow Builders | 38V.5836.02 | 33436 | 818 | 0 | 0 | 24 | 0 | 1 | 0% | 0% | 3% | 240 | 0 | 4 | 0% | 0% | 29% |
| 23 | Valley | Multi-Purpose Community Ctr | Charles Pankow Builders | 38V.5839.02/08V.6837.02.01 | 33388 | 835 | 0 | 0 | 15 | 0 | 0 | 0% | 0% | 2% | 227 | 0 | 11 | 0% | 1% | 27% |
| 24 | Southwest | DB-1 Pump House Project | Harper Construction Company Inc. | 36S.5679.02.08 | 32881 | 677 | 0 | 0 | 52 | 0 | 1 | 0% | 0% | 8% | 184 | 0 | 1 | 0% | 0% | 27% |
| 25 | Mission | Campus Mod. - Ph 3 DSEO*** | Johnson Controls | 14M.7486.05 | 32252 | 59 | 0 | 0 | 2 | 0 | 0 | 0% | 0% | 3% | 16 | 0 | 0 | 0% | 0% | 27% |
| 26 | City | Physical Plant (M&O Building) & Tennis Courts | Charles Pankow Builders | 31C.5146.02/31C.5152.02 | 33648 | 465 | 0 | 0 | 7 | 0 | 0 | 0% | 0% | 2% | 122 | 0 | 1 | 0% | 0% | 26% |
| 27 | Southwest | School of Behavioral & Social Science (SoBSS) HVAC Upgrade | Climatec Building Technologies | 36S.5601.03.04 | 33886 | 19 | 0 | 0 | 0 | 0 | 0 | 0% | 0% | 0% | 5 | 0 | 0 | 0% | 0% | 26% |
| 28 | East | Campus Student Center and Book Store | Edge Construction, LLC | 32E.5231.02 | 33116 | 1086 | 0 | 0 | 98 | 0 | 4 | 0% | 0% | 9% | 275 | 0 | 8 | 0% | 1% | 25% |
| 29 | District Wide | Measurement & Demand Response (M&DR) | Climatec Building Technologies | 40I.5101.02.02, 40I.5201.02.02, 40I.5301.02.02, 40I.5401.02.02, 40I.5501.02.02, 40I.5701.02.02, 40I.5801.02.02, 40I.5901.02.02, 40I.5601.02.02 | 33803 | 30 | 0 | 0 | 0 | 0 | 0 | 0% | 0% | 0% | 6 | 0 | 0 | 0% | 0% | 20% |

| | | | | | | | | | | | | | | | | | | | | |
|----------------------------|--|--|--|--|--|--------------|----------|-----------|-------------|----------|-----------|-----------|-----------|-----------|-------------|----------|------------|-----------|-----------|------------|
| Project Grand Total | | | | | | 18055 | 3 | 0% | 1085 | 0 | 87 | 0% | 0% | 6% | 5863 | 0 | 381 | 0% | 2% | 32% |
|----------------------------|--|--|--|--|--|--------------|----------|-----------|-------------|----------|-----------|-----------|-----------|-----------|-------------|----------|------------|-----------|-----------|------------|

| | |
|-----|---|
| * | Project in punchlist (substantial completion) |
| ** | Commissioning (substantially complete) |
| *** | Project currently on hold |



LOCAL WORKER HIRING PERFORMANCE BY SUBCONTRACTOR
Trade Tech - Learning Assistance Center/ Library Renovation
Suffolk Construction
Contract # 33009
Project # 17T.7702.03.01/37T.5702.03.01

| Project Summary | Total # of Workers | |
|------------------------|--------------------|------------|
| | 1044 | |
| | Count | Percentage |
| District Local | 389 | 37% |
| District Disadvantaged | 33 | 3% |
| District Veteran | 0 | 0% |
| College Local | 51 | 5% |
| College Disadvantaged | 10 | 1% |
| College Veteran | 0 | 0% |
| Total Veterans | 0 | 0% |

| Company | Total # of Workers | # of Disadvantaged | # of College Local Workers | # of District Local Workers | District Disadvantaged % | College Local % | District Local % | Total # of Veterans | Veteran % of Total Workers | # of District Local Veterans | District Local Veterans % |
|----------------------------------|--------------------|--------------------|----------------------------|-----------------------------|--------------------------|-----------------|------------------|---------------------|----------------------------|------------------------------|---------------------------|
| ABC School Equipment | 4 | 0 | 0 | 3 | 0% | 0% | 75% | 0 | 0% | 0 | 0% |
| Adkan Engineers | 7 | 0 | 0 | 2 | 0% | 0% | 29% | 0 | 0% | 0 | 0% |
| Aesthetic Maintenance | 15 | 0 | 3 | 13 | 0% | 20% | 87% | 0 | 0% | 0 | 0% |
| Aloha Island Cable Corp. | 14 | 0 | 1 | 3 | 0% | 7% | 21% | 0 | 0% | 0 | 0% |
| Alward Equipment, Inc. | 1 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| Anning Johnson Company | 18 | 2 | 1 | 5 | 11% | 6% | 28% | 0 | 0% | 0 | 0% |
| ASSI Security, Inc. | 5 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| Boer Backhoe, Inc. | 4 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| CA Signs | 2 | 0 | 0 | 1 | 0% | 0% | 50% | 0 | 0% | 0 | 0% |
| Cell-Crete Corporation | 11 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| CG Chaney Company | 9 | 0 | 0 | 2 | 0% | 0% | 22% | 0 | 0% | 0 | 0% |
| Darracq Concrete | 51 | 2 | 3 | 18 | 4% | 6% | 35% | 0 | 0% | 0 | 0% |
| Design Hardware | 4 | 1 | 0 | 3 | 25% | 0% | 75% | 0 | 0% | 0 | 0% |
| Dynamic Plumbing Comm. | 15 | 0 | 3 | 6 | 0% | 20% | 40% | 0 | 0% | 0 | 0% |
| Fibrawrap Construction | 18 | 0 | 0 | 4 | 0% | 0% | 22% | 0 | 0% | 0 | 0% |
| First Fire Systems, Inc. | 20 | 0 | 1 | 6 | 0% | 5% | 30% | 0 | 0% | 0 | 0% |
| HM Carpet, Inc. | 20 | 3 | 0 | 6 | 15% | 0% | 30% | 0 | 0% | 0 | 0% |
| Huntington Glazing, Inc. | 19 | 0 | 0 | 7 | 0% | 0% | 37% | 0 | 0% | 0 | 0% |
| Infinity Metals, Inc. | 22 | 0 | 0 | 6 | 0% | 0% | 27% | 0 | 0% | 0 | 0% |
| Karcher Insulation, Inc. | 18 | 0 | 0 | 4 | 0% | 0% | 22% | 0 | 0% | 0 | 0% |
| Kurt Welding | 1 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| L2 Specialties, Inc. | 4 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| Liberty West Const. Services | 20 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| M.B. Herzog Electric | 48 | 3 | 2 | 19 | 6% | 4% | 40% | 0 | 0% | 0 | 0% |
| Mas Iron | 11 | 1 | 3 | 8 | 9% | 27% | 73% | 0 | 0% | 0 | 0% |
| Matrix Environmental | 15 | 6 | 4 | 12 | 40% | 27% | 80% | 0 | 0% | 0 | 0% |
| Memo's Scaffolding Norwalk, Inc. | 5 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| Micom Communications | 2 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| Mike Payne & Asso., Inc. | 10 | 0 | 0 | 3 | 0% | 0% | 30% | 0 | 0% | 0 | 0% |

| | | | | | | | | | | | |
|---|-------------|-----------|-----------|------------|-----------|-----------|------------|----------|-----------|----------|-----------|
| Pacific Coast Shotcrete | 14 | 0 | 0 | 6 | 0% | 0% | 43% | 0 | 0% | 0 | 0% |
| Paramount Scaffold | 9 | 4 | 1 | 7 | 44% | 11% | 78% | 0 | 0% | 0 | 0% |
| Parker & Cowing Electric, Inc. | 10 | 0 | 0 | 4 | 0% | 0% | 40% | 0 | 0% | 0 | 0% |
| PC Electrocraft, Inc. | 22 | 2 | 3 | 18 | 9% | 14% | 82% | 0 | 0% | 0 | 0% |
| Penhall Co. Anaheim Div | 1 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| Pierre Sprinkler & Landscape | 24 | 0 | 0 | 10 | 0% | 0% | 42% | 0 | 0% | 0 | 0% |
| Quality Production Services | 119 | 1 | 2 | 35 | 1% | 2% | 29% | 0 | 0% | 0 | 0% |
| Saddleback Waterproofing | 13 | 0 | 0 | 5 | 0% | 0% | 38% | 0 | 0% | 0 | 0% |
| Salamander Fire Protection | 11 | 0 | 1 | 5 | 0% | 9% | 45% | 0 | 0% | 0 | 0% |
| Scot-Therm Insulation | 8 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| SDS Welding | 2 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| Sheldon Mechanical Corp | 52 | 0 | 0 | 14 | 0% | 0% | 27% | 0 | 0% | 0 | 0% |
| Siemens Industry, Inc. | 6 | 0 | 0 | 2 | 0% | 0% | 33% | 0 | 0% | 0 | 0% |
| Solar Horizons | 2 | 0 | 0 | 1 | 0% | 0% | 50% | 0 | 0% | 0 | 0% |
| Stolo Cabinets, Inc. | 7 | 0 | 0 | 2 | 0% | 0% | 29% | 0 | 0% | 0 | 0% |
| Streamline Finishes, Inc. | 21 | 0 | 2 | 11 | 0% | 10% | 52% | 0 | 0% | 0 | 0% |
| Summit Installation, Co., Inc. | 3 | 0 | 0 | 2 | 0% | 0% | 67% | 0 | 0% | 0 | 0% |
| Telenet VoIP, Inc. | 6 | 0 | 0 | 4 | 0% | 0% | 67% | 0 | 0% | 0 | 0% |
| Tim Greenleaf Engineer'g | 52 | 0 | 5 | 28 | 0% | 10% | 54% | 0 | 0% | 0 | 0% |
| Tinco Sheet Metal | 32 | 3 | 4 | 22 | 9% | 13% | 69% | 0 | 0% | 0 | 0% |
| Toby B. Hayward, Inc. | 20 | 2 | 3 | 11 | 10% | 15% | 55% | 0 | 0% | 0 | 0% |
| West Coast Firestopping | 4 | 0 | 0 | 1 | 0% | 0% | 25% | 0 | 0% | 0 | 0% |
| Western Seven Corp | 10 | 0 | 0 | 8 | 0% | 0% | 80% | 0 | 0% | 0 | 0% |
| Ace Fence Co. | 3 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| Charles McCandless Tile Contractor Inc. | 6 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| Concrete Coring Co. | 8 | 0 | 0 | 2 | 0% | 0% | 25% | 0 | 0% | 0 | 0% |
| El Prado Cleaning Service | 33 | 0 | 0 | 19 | 0% | 0% | 58% | 0 | 0% | 0 | 0% |
| JLS Concrete Pumping | 12 | 0 | 0 | 5 | 0% | 0% | 42% | 0 | 0% | 0 | 0% |
| Malcolm Drilling Co. | 24 | 2 | 3 | 12 | 8% | 13% | 50% | 0 | 0% | 0 | 0% |
| Preferred Const. Specialties, Inc. | 4 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| Trademark Concrete Systems, Inc2 | 28 | 0 | 2 | 8 | 0% | 7% | 29% | 0 | 0% | 0 | 0% |
| Tri-County Sandblasting, Inc. | 3 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| Alert Insulation Company | 34 | 0 | 2 | 7 | 0% | 6% | 21% | 0 | 0% | 0 | 0% |
| Industrial High Voltage | 7 | 0 | 0 | 2 | 0% | 0% | 29% | 0 | 0% | 0 | 0% |
| Precision Air Balance | 3 | 0 | 0 | 1 | 0% | 0% | 33% | 0 | 0% | 0 | 0% |
| Quality Reinforcing Inc. | 24 | 1 | 2 | 4 | 4% | 8% | 17% | 0 | 0% | 0 | 0% |
| Mitsubishi Electric | 12 | 0 | 0 | 2 | 0% | 0% | 17% | 0 | 0% | 0 | 0% |
| Smoke Guard CA, Inc. | 2 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| Grand Total | 1044 | 33 | 51 | 389 | 3% | 5% | 37% | 0 | 0% | 0 | 0% |