



Local Worker Hiring Performance by PLA Covered Active Project as of October 30, 2015

| Total % Local Workers Key | | |
|---------------------------|-----------------------|----------------------|
| Meets or exceeds 30% goal | Within 3% of 30% goal | Not meeting 30% goal |

| Rank | Campus | Project Name | Prime Contractor | Contract Provision | Project Number | Contract Number | Veterans | | | Local to College | | | | Local to District | | | | Project Disadvantaged % | Total % Local Workers | | |
|------|------------|--|----------------------------------|--------------------|--|-----------------|------------------------------|---------------------|---------------------|-----------------------|---------------------------|-------------------------------------|-----------------------------|-------------------------------|-----------------|------------------------|----------------------------|-------------------------|-----------------------|--------------------------------------|------------------------------|
| | | | | | | | Total # of Workers on Campus | Total # of Veterans | Total % of Veterans | Local College Workers | Veterans Local to College | Local College Disadvantaged Workers | Veterans Local to College % | College Local Disadvantaged % | Project Local % | Local District Workers | Veterans Local to District | | | Local District Disadvantaged Workers | Veterans Local to District % |
| 1 | Pierce | Phase 1A and 1B | Ballour Beatty Construction | LCP Tracker | 35P.5544.03.04 | 33859 | 52 | 0 | 0% | 3 | 0 | 0 | 0% | 0% | 6% | 29 | 0 | 1 | 0% | 2% | 56% |
| 2 | Pierce | Performing Arts Takeover | GMZ Engineering | LCP Tracker | 35P.5518.03.04 | 32882 | 12 | 0 | 0% | 0 | 0 | 0 | 0% | 0% | 0% | 6 | 0 | 0 | 0% | 0% | 50% |
| 3 | Mission | Campus Modernization - Ph I | Masters Contracting, Inc. | Legacy | 34M.5419.03 | 32529 | 283 | 0 | 0% | 40 | 0 | 2 | 0% | 1% | 14% | 129 | 0 | 13 | 0% | 5% | 46% |
| 4 | Pierce | Stadium ADA Improvements | Gmz Engineering | LCP Tracker | 35P.5537.03 | 33864 | 283 | 0 | 0% | 13 | 0 | 0 | 0% | 0% | 5% | 121 | 0 | 2 | 0% | 1% | 43% |
| 5 | Mission | Campus Modernization - Ph II | Masters Contracting, Inc. | Legacy | 34M.5420.03 | 32879 | 138 | 0 | 0% | 17 | 0 | 1 | 0% | 1% | 12% | 60 | 0 | 3 | 0% | 2% | 43% |
| 6 | Harbor | S.A.I.L.S.** | Bernard Brothers | Legacy | 33H.5350.02.01, 33H.5350.02.02, 33H.5350.02.03, 33H.5350.02.07 | 33064 | 414 | 0 | 0% | 27 | 0 | 10 | 0% | 2% | 7% | 168 | 0 | 16 | 0% | 4% | 41% |
| 7 | Trade Tech | Learning Assistance Center/ Library Renovation* | Suffolk Construction Inc. | Legacy | 17T.7702.03.01/37T.5702.03.01 | 33009 | 1044 | 0 | 0% | 51 | 0 | 10 | 0% | 1% | 5% | 389 | 0 | 33 | 0% | 3% | 37% |
| 8 | Trade Tech | Construction Technology Building & East Parking Structure | Bernard Brothers | Legacy | 37T.5720.02.01 / 37T.5714.02.02 | 33148 | 339 | 0 | 0% | 30 | 0 | 6 | 0% | 2% | 9% | 127 | 0 | 14 | 0% | 4% | 37% |
| 9 | City | Clausen Hall Mod* | Sage Associates, Inc. | Legacy | 31C.5107.03 | 33357 | 959 | 0 | 0% | 51 | 0 | 9 | 0% | 1% | 5% | 343 | 0 | 45 | 0% | 5% | 36% |
| 10 | Mission | Media Arts Center | Kemp Brothers | Legacy | 34M.5405.02 (aka 04M.6405.02) | 32594 | 612 | 0 | 0% | 53 | 0 | 8 | 0% | 1% | 9% | 218 | 0 | 13 | 0% | 2% | 36% |
| 11 | Pierce | Campus Wide Telecommunications Upgrade | Ballour Beatty Construction | LCP Tracker | 35P.5544.03.04 | 33861 | 36 | 0 | 0% | 5 | 0 | 0 | 0% | 0% | 14% | 13 | 0 | 1 | 0% | 3% | 36% |
| 12 | East | Science Career and Mathematics Building | Harper Construction Company Inc. | Legacy | 32E.5222.02.03/32E.5222.02.04/32E.5222.02.05/32E.5222.02.06 | 33801 | 541 | 0 | 0% | 59 | 0 | 3 | 0% | 0% | 11% | 192 | 0 | 9 | 0% | 2% | 35% |
| 13 | Southwest | DB-2 Little Theater Upgrade, Cox Building Upgrade, Lecture Laboratory Building - Modernization, Campus-Wide Storm water Collection System, Fitness and Wellness Center and Northeast Quadrant Parking Structure project.** | Hensel Phelps Construction Co | Legacy | 36S.5607.03.09,36S.5607.03.10,36S.5618.03.01,36S.5663.03.02,36S.5667.03,36S.5668.03.02 | 33063 | 2340 | 0 | 0% | 109 | 0 | 4 | 0% | 0% | 5% | 800 | 0 | 54 | 0% | 2% | 34% |
| 14 | City | Life Sciences & Chemistry Buildings Modernization and New Construction of Health, Fitness & PE Bldg.* | Woodriff Corporation | Legacy | 31C.5150.03/ 31C.5151.03/ 31C.7115.02 | 33149 | 831 | 0 | 0% | 35 | 0 | 5 | 0% | 1% | 4% | 285 | 0 | 33 | 0% | 4% | 34% |
| 15 | Trade Tech | Demolition of Bldgs Elm & Aloe and Removal of Swing Space Trailers** | GGG Demolition | LCP Tracker | 07T-7.2-6701.01 | 33846 | 184 | 1 | 0% | 12 | 0 | 0 | 0% | 0% | 7% | 62 | 0 | 1 | 0% | 1% | 34% |
| 16 | City | Student Services Center and Holmes Hall Modernization | Harper Construction Company Inc. | Legacy | 11C.7134.05/31C.5134.02/31C.5134.05C/01C.6110.03/31C.7110.03/31C.5110.03 | 33741 | 771 | 0 | 0% | 27 | 0 | 8 | 0% | 1% | 4% | 252 | 0 | 8 | 0% | 1% | 33% |
| 17 | Trade Tech | Campus Wide Improvements Phase III* | KPRS Construction Services, Inc. | Legacy | 37T.5779.03.13 | 33376 | 414 | 0 | 0% | 19 | 0 | 2 | 0% | 0% | 5% | 136 | 0 | 8 | 0% | 2% | 33% |
| 18 | Valley | Athletic Training Facility (LLB) | Clark Construction | LCP Tracker | 38V.5837.02 | 33833 | 719 | 2 | 0% | 40 | 0 | 0 | 0% | 0% | 6% | 227 | 0 | 1 | 0% | 0% | 32% |
| 19 | City | RWGPI Red Line Pedestrian Corridor (DDR) | Masters Contracting, Inc. | LCP Tracker | 11C.6173.05.03 | 33850 | 51 | 0 | 0% | 2 | 0 | 0 | 0% | 0% | 4% | 16 | 0 | 0 | 0% | 0% | 31% |

| | | | | | | | | | | | | | | | | | | | | | |
|----|---------------|--|-----------------------------------|-------------|--|-------|------|---|---|-----|---|---|----|----|-----|-----|---|----|----|----|-----|
| 20 | East | Student Success and Retention Center | Pinner Construction Company, Inc. | Legacy | 32E.5234.02 | 32975 | 1513 | 0 | 0 | 186 | 0 | 6 | 0% | 0% | 12% | 442 | 0 | 17 | 0% | 1% | 29% |
| 21 | Valley | Community Workforce & Omega Center | Charles Pankow Builders | Legacy | 38V.5836.02 | 33436 | 646 | 0 | 0 | 22 | 0 | 1 | 0% | 0% | 3% | 185 | 0 | 3 | 0% | 0% | 29% |
| 22 | Valley | Monarch Center & Parking Structure | McCarthy Building Company | Legacy | 38V.5842.02/08V.684.02.02 | 33349 | 1181 | 0 | 0 | 30 | 0 | 0 | 0% | 0% | 3% | 331 | 0 | 6 | 0% | 1% | 28% |
| 23 | Southwest | School of Behavioral & Social Science (SoBSS) HVAC Upgrade | Climatec Building Technologies | LCP Tracker | 365.5601.03.04 | 33886 | 18 | 0 | 0 | 0 | 0 | 0 | 0% | 0% | 0% | 5 | 0 | 0 | 0% | 0% | 28% |
| 24 | Valley | Multi-Purpose Community Ctr | Charles Pankow Builders | Legacy | 38V.5839.02/08V.6837.02.01 | 33388 | 831 | 0 | 0 | 14 | 0 | 0 | 0% | 0% | 2% | 226 | 0 | 11 | 0% | 1% | 27% |
| 25 | Southwest | DB-1 Pump House Project | Harper Construction Company Inc. | Legacy | 365.5679.02.08 | 32881 | 659 | 0 | 0 | 50 | 0 | 1 | 0% | 0% | 8% | 175 | 0 | 1 | 0% | 0% | 27% |
| 26 | Mission | Campus Mod. - Ph 3 DSE0*** | Johnson Controls | Legacy | 14M.7486.05 | 32252 | 59 | 0 | 0 | 2 | 0 | 0 | 0% | 0% | 3% | 16 | 0 | 0 | 0% | 0% | 27% |
| 27 | City | Physical Plant (M&O Building) & Tennis Courts | Charles Pankow Builders | Legacy | 31C.5146.02/31C.5152.02 | 33648 | 448 | 0 | 0 | 7 | 0 | 0 | 0% | 0% | 2% | 118 | 0 | 0 | 0% | 0% | 26% |
| 28 | East | Campus Student Center and Book Store | Edge Construction, LLC | Legacy | 32E.5231.02 | 33116 | 944 | 0 | 0 | 85 | 0 | 4 | 0% | 0% | 9% | 245 | 0 | 8 | 0% | 1% | 26% |
| 29 | District Wide | Measurement & Demand Response (M&DR) | Climatec Building Technologies | Legacy | 40I.5101.02.02, 40I.5201.02.02, 40I.5301.02.02, 40I.5401.02.02, 40I.5501.02.02, 40I.5701.02.02, 40I.5801.02.02, 40I.5901.02.02, 40I.5601.02.02 | 33803 | 30 | 0 | 0 | 0 | 0 | 0 | 0% | 0% | 0% | 6 | 0 | 0 | 0% | 0% | 20% |

| | | | | | | | | | | | | | | | | | | | | | |
|----------------------------|--|--|--|--|--|--|--------------|----------|-----------|------------|----------|-----------|-----------|-----------|-----------|-------------|----------|------------|-----------|-----------|------------|
| Project Grand Total | | | | | | | 16352 | 3 | 1% | 989 | 0 | 80 | 0% | 0% | 6% | 5322 | 0 | 301 | 0% | 2% | 33% |
|----------------------------|--|--|--|--|--|--|--------------|----------|-----------|------------|----------|-----------|-----------|-----------|-----------|-------------|----------|------------|-----------|-----------|------------|

| | |
|-----|---|
| * | Project in punchlist (substantial completion) |
| ** | Commissioning (substantially complete) |
| *** | Project currently on hold |



LOCAL WORKER HIRING PERFORMANCE BY SUBCONTRACTOR
Valley - Monarch Center & Parking Structure
McCarthy Building Company
Contract # 33349
Project # 38V.5842.02/08V.684.02.02

| Project Summary | Total # of Workers | |
|------------------------|--------------------|------------|
| | 1181 | |
| | Count | Percentage |
| District Local | 331 | 28% |
| District Disadvantaged | 6 | 1% |
| District Veteran | 0 | 0% |
| College Local | 30 | 3% |
| College Disadvantaged | 0 | 0% |
| College Veteran | 0 | 0% |
| Total Veterans | 0 | 0% |

| Company | Total # of Workers | # of Disadvantaged | # of College Local Workers | # of District Local Workers | District Disadvantaged % | College Local % | District Local % | Total # of Veterans | Veteran % of Total Workers | # of District Local Veterans | District Local Veterans % |
|------------------------------------|--------------------|--------------------|----------------------------|-----------------------------|--------------------------|-----------------|------------------|---------------------|----------------------------|------------------------------|---------------------------|
| American Technology, Inc. | 6 | 0 | 0 | 4 | 0% | 0% | 67% | 0 | 0% | 0 | 0% |
| Anning Johnson Company | 24 | 0 | 0 | 7 | 0% | 0% | 29% | 0 | 0% | 0 | 0% |
| Apollo Electric | 22 | 0 | 2 | 6 | 0% | 9% | 27% | 0 | 0% | 0 | 0% |
| Architectural Glass & Aluminum | 10 | 0 | 0 | 3 | 0% | 0% | 30% | 0 | 0% | 0 | 0% |
| Baker Electric, Inc. | 9 | 0 | 0 | 1 | 0% | 0% | 11% | 0 | 0% | 0 | 0% |
| Bali Construction, Inc. | 45 | 0 | 1 | 15 | 0% | 2% | 33% | 0 | 0% | 0 | 0% |
| Bomel Construction Co., Inc. | 20 | 0 | 0 | 2 | 0% | 0% | 10% | 0 | 0% | 0 | 0% |
| Borbon, Inc. | 29 | 0 | 0 | 19 | 0% | 0% | 66% | 0 | 0% | 0 | 0% |
| California Equipment Rental | 5 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| Canyon Insulation, Inc. | 12 | 0 | 0 | 2 | 0% | 0% | 17% | 0 | 0% | 0 | 0% |
| Caston, Inc. | 24 | 0 | 0 | 3 | 0% | 0% | 13% | 0 | 0% | 0 | 0% |
| CMC Rebar | 71 | 0 | 1 | 14 | 0% | 1% | 20% | 0 | 0% | 0 | 0% |
| Concrete Coring Co. | 1 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| Cosco Fire Protection, Inc. | 8 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| Courtney, Inc. | 17 | 0 | 0 | 5 | 0% | 0% | 29% | 0 | 0% | 0 | 0% |
| Crowner Sheet Metal Products, Inc. | 17 | 0 | 0 | 4 | 0% | 0% | 24% | 0 | 0% | 0 | 0% |
| Curcio Enterprises, inc. | 5 | 0 | 0 | 5 | 0% | 0% | 100% | 0 | 0% | 0 | 0% |
| Cutting Edge Concrete Cutting | 2 | 0 | 1 | 1 | 0% | 50% | 50% | 0 | 0% | 0 | 0% |
| DSM Construction, Inc. | 10 | 0 | 1 | 2 | 0% | 10% | 20% | 0 | 0% | 0 | 0% |
| George Kauffman Plumbing | 7 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| GGG Demolition | 4 | 0 | 0 | 1 | 0% | 0% | 25% | 0 | 0% | 0 | 0% |
| Giroux Glass | 14 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |

| | | | | | | | | | | | |
|-------------------------------------|-------------|----------|-----------|------------|-----------|-----------|------------|----------|-----------|----------|-----------|
| Griffith Company | 10 | 0 | 0 | 4 | 0% | 0% | 40% | 0 | 0% | 0 | 0% |
| Harper Equipment Rental | 1 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| HSI Electrical Contractors | 2 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| Impact Construction | 13 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| Industrial High Voltage | 4 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| Inland Pacific Tile, Inc. | 1 | 1 | 0 | 1 | 100% | 0% | 100% | 0 | 0% | 0 | 0% |
| ISEC, Inc. | 4 | 0 | 0 | 2 | 0% | 0% | 50% | 0 | 0% | 0 | 0% |
| J. V. Land Clearing Co., Inc. | 12 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| JLS Concrete Pumping | 16 | 0 | 0 | 4 | 0% | 0% | 25% | 0 | 0% | 0 | 0% |
| Kamran Metalworks | 10 | 0 | 0 | 2 | 0% | 0% | 20% | 0 | 0% | 0 | 0% |
| Masonry Concepts, Inc. | 22 | 0 | 1 | 10 | 0% | 5% | 45% | 0 | 0% | 0 | 0% |
| McCarthy | 146 | 0 | 2 | 38 | 0% | 1% | 26% | 0 | 0% | 0 | 0% |
| Merli Concrete Pumping | 5 | 0 | 0 | 3 | 0% | 0% | 60% | 0 | 0% | 0 | 0% |
| Miller Environmental Inc. | 21 | 0 | 0 | 9 | 0% | 0% | 43% | 0 | 0% | 0 | 0% |
| Mitsubishi Electric | 18 | 0 | 1 | 3 | 0% | 6% | 17% | 0 | 0% | 0 | 0% |
| Mobile Fire Extinguisher | 1 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| Murray Company | 22 | 0 | 1 | 7 | 0% | 5% | 32% | 0 | 0% | 0 | 0% |
| Northwest Excavating | 5 | 0 | 0 | 2 | 0% | 0% | 40% | 0 | 0% | 0 | 0% |
| Pacific Waterproofing & restoration | 10 | 0 | 0 | 4 | 0% | 0% | 40% | 0 | 0% | 0 | 0% |
| Penhall Company | 3 | 0 | 0 | 1 | 0% | 0% | 33% | 0 | 0% | 0 | 0% |
| Performance Contracting, Inc. 2 | 159 | 1 | 6 | 40 | 1% | 4% | 25% | 0 | 0% | 0 | 0% |
| Price Fire Protection | 4 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| R.J. &J. Construction, Inc. | 17 | 0 | 0 | 6 | 0% | 0% | 35% | 0 | 0% | 0 | 0% |
| Rebar Engineering Inc. | 33 | 0 | 4 | 16 | 0% | 12% | 48% | 0 | 0% | 0 | 0% |
| Rosendin Electric, Inc.2 | 41 | 2 | 1 | 16 | 5% | 2% | 39% | 0 | 0% | 0 | 0% |
| S&S Portable Services, Inc. | 16 | 0 | 3 | 13 | 0% | 19% | 81% | 0 | 0% | 0 | 0% |
| Safe Scaffolding | 25 | 0 | 0 | 8 | 0% | 0% | 32% | 0 | 0% | 0 | 0% |
| Sanie Mfg/ Calcoast | 8 | 0 | 0 | 1 | 0% | 0% | 13% | 0 | 0% | 0 | 0% |
| Seeley Brothers | 12 | 0 | 0 | 4 | 0% | 0% | 33% | 0 | 0% | 0 | 0% |
| Shoring Engineers | 18 | 2 | 0 | 10 | 11% | 0% | 56% | 0 | 0% | 0 | 0% |
| SimplexGrinnell | 3 | 0 | 0 | 2 | 0% | 0% | 67% | 0 | 0% | 0 | 0% |
| Southern California Grading | 27 | 0 | 0 | 4 | 0% | 0% | 15% | 0 | 0% | 0 | 0% |
| Southland Industries | 45 | 0 | 2 | 9 | 0% | 4% | 20% | 0 | 0% | 0 | 0% |
| Superior Door Systems | 2 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| Surf City Steel, Inc. | 5 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| Theisen Steel, Inc. 2 | 46 | 0 | 3 | 13 | 0% | 7% | 28% | 0 | 0% | 0 | 0% |
| Thermalair, Inc. | 3 | 0 | 0 | 1 | 0% | 0% | 33% | 0 | 0% | 0 | 0% |
| Tri-Star Electric | 3 | 0 | 0 | 0 | 0% | 0% | 0% | 0 | 0% | 0 | 0% |
| Western Paving Contractors, Inc.2 | 19 | 0 | 0 | 4 | 0% | 0% | 21% | 0 | 0% | 0 | 0% |
| Western States Fire Protection | 7 | 0 | 0 | 0 | 0% | 0% | 0% | | | | |
| Grand Total | 1181 | 6 | 30 | 331 | 1% | 3% | 28% | 0 | 0% | 0 | 0% |