



Local Worker Hiring Performance by PLA Covered Active Project as of November 30, 2015

Total % Local Workers Key		
Meets or exceeds 30% goal	Within 1% of 30% goal	Not meeting 30% goal

Rank	Campus	Project Name	Prime Contractor	Project Number	Contract Number	Veterans			Local to College					Local to District						
						Total # of Workers on Campus	Total # of Local Veterans	Total % of Local Veterans	# of Workers	# of Veterans	# of Disadvantaged Workers	Veterans %	Disadvantaged Worker %	Local Worker %	# of Workers	# of Veterans	# of Disadvantaged Workers	Veterans %	Disadvantaged Worker %	Local Workers %
1	Pierce	Performing Arts Takeover	GMZ Engineering	35P.5518.03.04	32882	12	0	0	0	0	0	0%	0%	0%	6	0	0	0%	0%	50%
2	Pierce	Phase 1A and 1B	Balfour Beatty Construction	35P.5544.03.04	33859	131	0	0	9	0	0	0%	0%	7%	63	0	8	0%	6%	48%
3	Mission	Campus Modernization - Ph I	Masters Contracting, Inc.	34M.5419.03	32529	293	0	0	42	0	2	0%	1%	14%	135	0	13	0%	4%	46%
4	Mission	Campus Modernization - Ph II	Masters Contracting, Inc.	34M.5420.03	32879	149	0	0	19	0	1	0%	1%	13%	67	0	3	0%	2%	45%
5	Pierce	Stadium ADA Improvements	Balfour Beatty Construction	35P.5537.03	33864	290	0	0	13	0	0	0%	0%	4%	121	0	9	0%	3%	42%
6	Harbor	S.A.I.L.S.***	Bernard Brothers	33H.5350.02.01, 33H.5350.02.02, 33H.5350.02.03, 33H.5350.02.07	33064	457	0	0	28	0	10	0%	2%	6%	188	0	19	0%	4%	41%
7	Trade Tech	Learning Assistance Center/ Library Renovation*	Suffolk Construction Inc.	17T.7702.03.01/37T.5702.03.01	33009	1044	0	0	51	0	10	0%	1%	5%	389	0	33	0%	3%	37%
8	City	Clausen Hall Mod*	Sage Associates, Inc.	31C.5107.03	33357	959	0	0	51	0	9	0%	1%	5%	343	0	45	0%	5%	36%
9	Mission	Media Arts Center	Kemp Brothers	34M.5405.02 (aka 04M.6405.02)	32594	630	0	0	55	0	9	0%	1%	9%	226	0	14	0%	2%	36%
10	Trade Tech	Construction Technology Building & East Parking Structure	Bernard Brothers	37T.5720.02.01 / 37T.5714.02.02	33148	415	0	0	34	0	6	0%	1%	8%	149	0	14	0%	3%	36%
11	Pierce	Campus Wide Telecommunications Upgrade	Balfour Beatty Construction	35P.5544.03.04	33861	47	0	0	6	0	0	0%	0%	13%	17	0	0	0%	0%	36%
12	Southwest	DB-2 Little Theater Upgrade, Cox Building Upgrade, Lecture Laboratory Building - Modernization, Campus-Wide Storm water Collection System, Fitness and Wellness Center and Northeast Quadrant Parking Structure project.**	Hensel Phelps Construction Co	36S.5607.03.09,36S.5607.03.10,36S.5618.03.01,36S.5663.03.02,36S.5667.03,36S.5668.02	33063	2343	0	0	109	0	4	0%	0%	5%	801	0	54	0%	2%	34%
13	City	Life Sciences & Chemistry Buildings Modernization and New Construction of Health, Fitness & PE Bldg.*	Woodcliff Corporation	31C.5150.03/ 31C.5151.03/ 11C.7115.02	33149	831	0	0	35	0	5	0%	1%	4%	285	0	33	0%	4%	34%
14	East	Science Career and Mathematics Building	Harper Construction Company Inc.	32E.5222.02.03/32E.5222.02.04/ 32E.5222.02.05/32E.5222.02.06	33801	572	0	0	59	0	3	0%	0%	10%	196	0	9	0%	2%	34%
15	Trade Tech	Demolition of Bldgs Elm & Aloe and Removal of Swing Space Trailers**	G&G Demolition	07T-7.2-6701.01	33846	184	0	0%	12	0	0	0%	0%	7%	62	0	1	0%	1%	34%
16	City	Student Services Center and Holmes Hall Modernization	Harper Construction Company Inc.	11C.7134.05/31C.5134.02/31C.5134.05 C/01C.6110.03/11C.7110.03/31C.5110.03	33741	797	0	0	29	0	11	0%	1%	4%	262	0	11	0%	1%	33%
17	Trade Tech	Campus Wide Improvements Phase III*	KPRS Construction Services, Inc.	37T.5779.03.13	33376	419	0	0	19	0	2	0%	0%	5%	137	0	8	0%	2%	33%
18	City	RWGPL Red Line Pedestrian Corridor (DDB)	Masters Contracting, Inc.	11C.6173.05.03	33850	62	0	0	3	0	0	0%	0%	5%	20	0	0	0%	0%	32%
19	Valley	Athletic Training Facility (LLB)	Clark Construction	38V.5837.02	33833	761	2	0%	40	0	0	0%	0%	5%	233	0	20	0%	3%	31%

20	East	Student Success and Retention Center	Pinner Construction Company, Inc.	32E.5234.02	32975	1571	0	0	188	0	8	0%	1%	12%	461	0	20	0%	1%	29%
21	Valley	Community Workforce & Omega Center	Charles Pankow Builders	38V.5836.02	33436	678	0	0	22	0	1	0%	0%	3%	194	0	3	0%	0%	29%
22	Valley	Monarch Center & Parking Structure	McCarthy Building Company	38V.5842.02/08V.684.02.02	33349	1267	0	0	35	0	0	0%	0%	3%	357	0	6	0%	0%	28%
23	Valley	Multi-Purpose Community Ctr	Charles Pankow Builders	38V.5839.02/08V.6837.02.01	33388	832	0	0	14	0	0	0%	0%	2%	226	0	11	0%	1%	27%
24	Southwest	DB-1 Pump House Project	Harper Construction Company Inc.	365.5679.02.08	32881	659	0	0	50	0	1	0%	0%	8%	175	0	1	0%	0%	27%
25	Mission	Campus Mod. - Ph 3 DSEO***	Johnson Controls	14M.7486.05	32252	59	0	0	2	0	0	0%	0%	3%	16	0	0	0%	0%	27%
26	City	Physical Plant (M&O Building) & Tennis Courts	Charles Pankow Builders	31C.5146.02/31C.5152.02	33648	458	0	0	7	0	0	0%	0%	2%	119	0	1	0%	0%	26%
27	Southwest	School of Behavioral & Social Science (SoBSS) HVAC Upgrade	Climatec Building Technologies	365.5601.03.04	33886	19	0	0	0	0	0	0%	0%	0%	5	0	0	0%	0%	26%
28	East	Campus Student Center and Book Store	Edge Construction, LLC	32E.5231.02	33116	1002	0	0	90	0	4	0%	0%	9%	262	0	8	0%	1%	26%
29	District Wide	Measurement & Demand Response (M&DR)	Climatec Building Technologies	40J.5101.02.02, 40J.5201.02.02, 40J.5301.02.02, 40J.5401.02.02, 40J.5501.02.02, 40J.5701.02.02, 40J.5801.02.02, 40J.5901.02.02, 40J.5601.02.02	33803	30	0	0	0	0	0	0%	0%	0%	6	0	0	0%	0%	20%

Project Grand Total						16941	2	0%	1022	0	86	0%	1%	6%	5515	0	344	0%	2%	33%
----------------------------	--	--	--	--	--	-------	---	----	------	---	----	----	----	----	------	---	-----	----	----	-----

*	Project in punchlist (substantial completion)
**	Commissioning (substantially complete)
***	Project currently on hold



LOCAL WORKER HIRING PERFORMANCE BY SUBCONTRACTOR
Valley - Community Workforce & Omega Center
Charles Pankow Builders
Contract # 33436
Project # 38V.5836.02

Project Summary	Total # of Workers	
	678	
	Count	Percentage
District Local	194	29%
District Disadvantaged	3	0%
District Veteran	0	0%
College Local	22	3%
College Disadvantaged	1	0%
College Veteran	0	0%
Total Veterans	0	0%

Company	Total # of Workers	# of Disadvantaged	# of College Local Workers	# of District Local Workers	District Disadvantaged %	College Local %	District Local %	Total # of Veterans	Veteran % of Total Workers	# of District Local Veterans	District Local Veterans %
ABC Resources, Inc.	20	0	0	0	0%	0%	0%	0	0%	0	0%
Aesthetic Maintenance	3	0	0	1	0%	0%	33%	0	0%	0	0%
American Air Balance Co.	2	0	2	2	0%	100%	100%	0	0%	0	0%
American Landscape, Inc.	13	0	0	9	0%	0%	69%	0	0%	0	0%
Anglemyer Crane	1	0	0	0	0%	0%	0%	0	0%	0	0%
Anning Johnson Company	7	0	0	1	0%	0%	14%	0	0%	0	0%
Applied Engineering Concepts	4	0	0	0	0%	0%	0%	0	0%	0	0%
Aragon Construction, Inc.	6	0	0	2	0%	0%	33%	0	0%	0	0%
Aztec Fire Protection, Inc.	2	0	1	1	0%	50%	50%	0	0%	0	0%
Baker Electric, Inc.	6	0	0	2	0%	0%	33%	0	0%	0	0%
Bali Construction, Inc.	23	0	1	9	0%	4%	39%	0	0%	0	0%
Borbon, Inc.	10	0	0	7	0%	0%	70%	0	0%	0	0%
California Signs	2	0	1	1	0%	50%	50%	0	0%	0	0%
Charles Pankow Builders	97	3	3	33	3%	3%	34%	0	0%	0	0%
CMF	7	0	0	1	0%	0%	14%	0	0%	0	0%
Conco Pumping, Inc.	10	0	0	2	0%	0%	20%	0	0%	0	0%
Concrete Coring Co.	1	0	0	0	0%	0%	0%	0	0%	0	0%
Concrete Cutting International	1	0	0	0	0%	0%	0%	0	0%	0	0%
Connor Concrete Cutting and Coring	2	0	0	0	0%	0%	0%	0	0%	0	0%
Crowner Sheet Metal Products, Inc.	1	0	0	0	0%	0%	0%	0	0%	0	0%
CSLM Construction	7	0	0	1	0%	0%	14%	0	0%	0	0%
Cutting Edge Concrete Cutting	3	0	0	1	0%	0%	33%	0	0%	0	0%
De La Fuente Excavation, Inc.	3	0	0	0	0%	0%	0%	0	0%	0	0%
Fastrack Rentals	2	0	0	0	0%	0%	0%	0	0%	0	0%
Force 1 & Associates, Inc.	1	0	0	0	0%	0%	0%	0	0%	0	0%
G.O. Rodriguez Trucking, Inc.	13	0	0	0	0%	0%	0%	0	0%	0	0%
Gaudent & Sons Corp	4	0	0	1	0%	0%	25%	0	0%	0	0%
Gaul & Gaul, Inc. dba Craftman Concrete	2	0	0	1	0%	0%	50%	0	0%	0	0%

Industrial High Voltage	1	0	0	0	0%	0%	0%	0	0%	0	0%
K&Z Cabinet Co., Inc.	1	0	0	0	0%	0%	0%	0	0%	0	0%
Kahuna Constructiton	2	0	0	1	0%	0%	50%	0	0%	0	0%
Karcher Environmental	43	0	0	19	0%	0%	44%	0	0%	0	0%
Karcher Interior Systems, Inc.	1	0	0	0	0%	0%	0%	0	0%	0	0%
Landscape Development	6	0	0	3	0%	0%	50%	0	0%	0	0%
Leko Construction, Inc.	12	0	1	3	0%	8%	25%	0	0%	0	0%
Letner Roofing	30	0	0	8	0%	0%	27%	0	0%	0	0%
Masonry Concepts, Inc.	17	0	0	8	0%	0%	47%	0	0%	0	0%
Matrix Environmental	7	0	0	3	0%	0%	43%	0	0%	0	0%
Mike Zarp, Inc.	19	0	1	5	0%	5%	26%	0	0%	0	0%
Mitsubishi Electric	1	0	0	0	0%	0%	0%	0	0%	0	0%
Netronix Intergrated, Inc.	2	0	0	0	0%	0%	0%	0	0%	0	0%
Orange County Scaffold, Inc.	7	0	0	0	0%	0%	0%	0	0%	0	0%
Paramount Tile, Inc.	3	0	0	0	0%	0%	0%	0	0%	0	0%
Performance Contracting, Inc.	9	0	0	3	0%	0%	33%	0	0%	0	0%
Price Fire Protection	4	0	0	0	0%	0%	0%	0	0%	0	0%
Pugliese Interior Systems	3	0	0	0	0%	0%	0%	0	0%	0	0%
Rebar Engineering Inc.	25	0	4	10	0%	16%	40%	0	0%	0	0%
S&S Portable Services, Inc.	11	0	2	8	0%	18%	73%	0	0%	0	0%
Sasco	48	0	1	7	0%	2%	15%	0	0%	0	0%
Schmitt Contracting, Inc.2	24	0	0	4	0%	0%	17%	0	0%	0	0%
Silverado Contractors, Inc.	11	0	2	4	0%	18%	36%	0	0%	0	0%
SimplexGrinnell	1	0	0	1	0%	0%	100%	0	0%	0	0%
Solid Door Installations	3	0	0	1	0%	0%	33%	0	0%	0	0%
Southcoast Acoustical Interiors	11	0	0	2	0%	0%	18%	0	0%	0	0%
Southland Industries	49	0	0	8	0%	0%	16%	0	0%	0	0%
Sunbelt Electric	4	0	0	0	0%	0%	0%	0	0%	0	0%
Suttles Plumbing	22	0	0	12	0%	0%	55%	0	0%	0	0%
The M.S. Rouse Company	16	0	0	4	0%	0%	25%	0	0%	0	0%
Thiesen Steel	17	0	3	5	0%	18%	29%	0	0%	0	0%
United Riggers & Erectors	6	0	0	0	0%	0%	0%	0	0%	0	0%
V&E Tree Service	9	0	0	0	0%	0%	0%	0	0%	0	0%
Grand Total	678	3	22	194	0%	3%	29%	0	0%	0	0%