

Active Construction Project Status Report - Design

COST DD 28-Feb-19

| Line # | Project # | Project Name | Project Status | Contract Type ¹ | Original Design Contract Value ² | Current Revised Design Contract Amount to Date ² |
|--|------------|---|-----------------|----------------------------|---|---|
| Los Angeles City College | | | | | | |
| 1 | 01C-108.00 | Da Vinci Hall | In Construction | DBB | \$1,499,111 | \$2,893,086 |
| 2 | 40J-102.01 | City - Trans and Accessibility Improvements | In Construction | PQSP | \$283,672 | \$314,600 |
| East Los Angeles College | | | | | | |
| 3 | 02E-222.07 | Site Restorations at Bungalow Complexes | In Construction | PQSP | \$73,300 | \$94,255 |
| Los Angeles Harbor College | | | | | | |
| 4 | 03H-350.03 | S.A.I.L.S-Infrastr/Land & Hardscape/Security | In Construction | DB | \$1,259,413 | \$1,310,286 |
| 5 | 40J-309.03 | Harbor Stormwater Location #2 Basin Bioretention | In Construction | PQSP | \$23,817 | \$23,750 |
| 6 | 40J-309.04 | Harbor Stormwater -Pre-Treatment | In Construction | PQSP | \$20,240 | \$26,686 |
| 7 | 40J-309.05 | Harbor Stormwater - Location #3 Area C Bio-Filtration Planters | In Construction | PQSP | \$32,616 | \$66,193 |
| Los Angeles Mission College | | | | | | |
| 8 | 04M-425.00 | Central Energy Plant | In Construction | DB | \$722,320 | \$895,568 |
| 9 | 04M-406.01 | Student Services/Admin Swing Space | In Construction | PQSP | \$285,913 | \$285,913 |
| Los Angeles Pierce College | | | | | | |
| 10 | 05P-543.02 | Parking Lots and Roadways - Anthropology/Geography | In Construction | DBB | \$69,799 | \$101,288 |
| 11 | 05P-543.03 | Mason Reroute | In Construction | DBB | \$109,984 | \$182,522 |
| 12 | 40J-505.33 | Physical Security and Hardware - Pierce | In Construction | LLB | \$71,077 | \$71,077 |
| Southgate | | | | | | |
| 13 | 22G-261.01 | South Gate Educational Center - Demo | In Construction | DBB | \$32,070 | \$116,139 |
| Los Angeles Southwest College | | | | | | |
| 14 | 06S-618.01 | School of Science | In Construction | DB | \$1,833,076 | \$1,848,776 |
| Los Angeles Trade Tech College | | | | | | |
| 15 | 07T-709.02 | Art and Culinary Arts Building - Phase 2 | In Construction | DB | \$3,763,112 | \$3,763,112 |
| 16 | 07T-709.06 | Restroom Building | In Construction | DB | \$13,761 | \$13,761 |
| 17 | 40J-701.06 | Culinary Building Solar PV | In Construction | DB | \$10,322 | \$10,322 |
| 18 | 07T-714.06 | Construction Technology Yard and Storage Building - Phase II | In Construction | PQSP | \$5,000 | \$30,000 |
| 19 | 07T-773.05 | Grand Avenue Enhancement Phase 1 | In Construction | DB | \$663,750 | \$719,785 |
| 20 | 07T-773.06 | Blue Line Station Extension | In Construction | DB | \$521,021 | \$689,597 |
| Los Angeles Valley College | | | | | | |
| 21 | 08V-801.00 | Valley Academic and Cultural Center | In Construction | LLB | \$2,628,590 | \$3,148,123 |
| 22 | 08V-825.01 | Gym Complex Phase 2 | In Construction | DBB | \$400,215 | \$400,815 |
| 23 | 08V-845.00 | Energy Infrastructure and Security System Improvements | In Construction | DB | \$914,378 | \$914,378 |
| 24 | 40J-802.01 | Valley - Trans and Accessibility Improvements | In Construction | DBB | \$129,192 | \$352,631 |
| West Los Angeles College | | | | | | |
| 25 | 09W-948.00 | Plant Facilities Center | In Construction | DB | \$283,419 | \$350,545 |
| 26 | 09W-951.01 | Technology Learning Center 2 | In Construction | DB | \$1,706,174 | \$1,873,836 |
| 27 | 09W-982.00 | Watson Center 2 | In Construction | DBB | \$403,645 | \$408,877 |
| 28 | 40J-902.03 | West - Trans and Accessibility Improvements - ATA-Lot 2 Bridge | In Construction | DBB | \$131,625 | \$131,625 |
| 29 | 40J-902.04 | West - Trans and Accessibility Improvements - Lot 5 Elevator & Albert Vera Ramp | In Construction | DB | \$156,908 | \$204,595 |
| 30 | 40J-905.33 | Physical Security and Hardware - West | In Construction | LLB | \$66,400 | \$66,400 |
| Active Construction (Design) Projects Total | | | | 30 | \$22,543,862 | \$28,187,376 |

Notes

- Contract Type: DBB = Design-Bid-Build DB = Design-Build LLB = Lease Leaseback PQSP = Prequalified Service Providers
- For Contract Type: DB - Design Value Only. For Contract Type: DBB, LLB, & PQSP - Value of A/E Contract.

