

**Attachment A**

**BUILD-LACCD BOND PROGRAM  
Active Construction Project Status Report  
(Prop A, Prop AA, Measure J)**

					COST Data Date 05-Jul-18 PROJECT CHANGE ORDER Data Date 09-Jul-18					SCHEDULE Data Date 05-Jul-18			
Line #	Project #	Project Name	Project Status	Contract Type <sup>1</sup>	Original Construction Contract Value [A] <sup>2</sup>	Aggregate Approved Change Order Amount to Date [B] <sup>2,3</sup>	Current Revised Contract Amount to Date [C = A + B] <sup>2</sup>	EAC (Construction Only) <sup>5</sup>	Physical % Complete	Original (Contract) Substantial Completion [I]	# of Calendar Days Extended to Date by Mutual Agreement [J=K-I]	Revised (Contract) Substantial Completion Date [K]	Current Forecasted Substantial Completion Date [L]
<b>Los Angeles City College</b>													
1	01C-108.00	Da Vinci Hall	In Construction	DBB	\$17,661,000	\$0	\$17,661,000	\$21,388,823	59%	Jul-18	0	Jul-18	Jun-19
2	40J-102.01	ADA Phase 1A - Interior Barrier	In Construction	PQSP	\$960,000	\$0	\$960,000	\$2,023,734	20%	Jan-19	0	Jan-19	Jan-19
<b>Los Angeles Harbor College</b>													
3	03H-329.01	Relocation of Power and Phone Switch	In Construction	PQSP	\$841,257	\$0	\$841,257	\$801,257	35%	Apr-18	59	Jun-18	Aug-18
4	03H-338.01	Campus Wide ADA Transition	In Construction	DB	\$785,207	\$664,187	\$1,449,394	\$1,199,394	92%	May-16	651	Feb-18	Jul-18
5	03H-350.01	S.A.I.L.S. - Student Union	In Construction	DB	\$39,809,201	\$12,983,473	\$52,792,674	\$53,527,203	80%	Apr-14	1,807	Mar-19	Oct-18
6	03H-350.03	S.A.I.L.S. - Infrastructure/Land & Hardscape/Security	In Construction	DB	\$16,260,112	(\$116,614)	\$16,143,498	\$16,655,687	95%	Apr-14	1,807	Mar-19	Mar-19
7	40J-302.01	Harbor - Transportation and Accessibility Improvements	In Construction	DB	\$2,022,457	\$83,369	\$2,105,826	\$2,113,518	92%	May-16	651	Feb-18	Jul-18
<b>Los Angeles Mission College</b>													
8	04M-425.00	Central Energy Plant	In Construction	DB	\$12,694,858	\$345,912	\$13,040,770	\$13,050,628	5%	Aug-19	0	Aug-19	Aug-19
9	40J-401.04	Renewable Energy	In Construction	DB	\$3,100,250	\$0	\$3,100,250	\$3,100,250	1%	Aug-19	0	Aug-19	Aug-19
<b>Los Angeles Pierce College</b>													
10	05P-543.02	Parking Lots and Roadways - Anthropology/Geography	In Construction	DBB	\$2,475,800	\$0	\$2,475,800	\$2,475,800	1%	Mar-19	0	Mar-19	Mar-19
11	05P-543.03	Mason Reroute	In Construction	DBB	\$2,055,000	\$0	\$2,055,000	\$2,611,086	1%	Mar-19	0	Mar-19	Mar-19
12	40J-505.33	Physical Security and Hardware - Pierce	In Construction	LLB	\$1,908,777	\$0	\$1,908,777	\$1,908,777	1%	Mar-19	0	Mar-19	Mar-19
<b>Southwest College</b>													
13	06S-618.01	School of Science	In Construction	DB	\$15,499,000	\$193,970	\$15,692,970	\$33,798,757	25%	Jun-19	0	Jun-19	Jul-19
14	06S-663.04	West Campus - Barrier Removal	In Construction	PQSP	\$289,841	\$0	\$289,841	\$314,868	50%	Oct-18	0	Oct-18	Oct-18
<b>Los Angeles Trade Tech College</b>													
15	07T-773.06	Blue Line Station Extension	In Construction	DB	\$3,033,226	\$164,576	\$3,197,802	\$3,576,411	70%	Apr-18	134	Aug-18	Oct-18
<b>Los Angeles Valley College</b>													
16	08V-801.00	Valley Academic & Cultural Center (VACC)	In Construction	LLB	\$78,508,391	\$114,408	\$78,622,799	\$78,647,652	33%	Dec-18	0	Dec-18	Apr-20
<b>West Los Angeles College</b>													
17	09W-948.00	Plant Facilities Center	In Construction	DB	\$2,337,469	\$148,024	\$2,485,493	\$2,528,277	90%	Nov-16	468	Mar-18	Jul-18
18	40J-905.33	Physical Security and Hardware - West	In Construction	LLB	\$3,160,633	\$0	\$3,160,633	\$3,220,274	25%	Mar-19	0	Mar-19	Mar-19
				<b>Active Construction Projects Total</b>	<b>18</b>	<b>\$203,402,478</b>	<b>\$14,581,305</b>	<b>\$217,983,783</b>	<b>\$242,942,396</b>				

**Notes**

1. Contract Type: DBB = Design-Bid-Build DB = Design-Build LLB = Lease Leaseback PQSP = Prequalified Service Providers DBB-P = Design-Bid-Build - Prequalified
2. Columns [A], [B], and [C] are based on values for the prime general contractor solely.
3. Total Change to Date values excludes notice of changes and Change Order Proposals.

4. Design EAC is included only for Design-Build contracts.
5. Construction EAC includes the total of new construction and renovation hard costs.