



Local Worker Hiring Performance by PLA Covered Active Project as of June 30, 2016

Total % Local Workers Key		
Meets or exceeds 30% goal		
Within 3% of 30% goal		
Not meeting 30% goal		

Rank	Campus	Project Name	Prime Contractor	Project Number	Contract Number	Total # of Workers on Campus	Veterans			Local to College					Local to District					
							Total # of Local Veterans	Total % of Local Veterans	# of Workers	# of Veterans	# of Disadvantaged Workers	Veterans %	Disadvantaged Worker %	Local Worker %	# of Workers	# of Veterans	# of Disadvantaged Workers	Veterans %	Disadvantaged Worker %	Local Workers %
1	East	Exterior Transportation & Accessibility Improvements	Access Pacific, Inc.	40J.5202.03.01	33928	9	0	0	2	0	0	0%	0%	22%	5	0	0	0%	0%	56%
2	Mission	Campus Modernization - Ph I	Masters Contracting, Inc.	34M.5419.03	32529	337	0	0	50	0	2	0%	1%	15%	155	0	13	0%	4%	46%
3	Mission	Campus Modernization - Ph II	Masters Contracting, Inc.	34M.5420.03	32879	196	0	0	24	0	1	0%	1%	12%	87	0	3	0%	2%	44%
4	Pierce	Stadium ADA Improvements*	Balfour Beatty Construction	35P.5537.03	33864	301	0	0	14	0	0	0%	0%	5%	129	0	16	0%	5%	43%
5	City	RWGPI Red Line Pedestrian Corridor (DDB)	Masters Contracting, Inc.	11C.6173.05.03	33850	94	0	0	4	0	0	0%	0%	4%	40	0	2	0%	2%	43%
6	Harbor	S.A.I.L.S	Bernard Brothers	33H.5350.02.01, 33H.5350.02.02, 33H.5350.02.03, 33H.5350.02.07	33064	502	0	0	33	0	10	0%	2%	7%	208	0	20	0%	4%	41%
7	Pierce	Phase 1A and 1B	Balfour Beatty Construction	35P.5544.03.04	33859	613	0	0	32	0	0	0%	0%	5%	238	0	28	0%	5%	39%
8	City	Clausen Hall Mod*	Sage Associates, Inc.	31C.5107.03	33357	959	0	0	51	0	9	0%	1%	5%	343	0	45	0%	5%	36%
9	Pierce	Campus Wide Telecommunications Upgrade	Balfour Beatty Construction	35P.5544.03.04	33861	47	0	0	6	0	0	0%	0%	13%	17	0	0	0%	0%	36%
10	Mission	Media Arts Center	Kemp Brothers	34M.5405.02 (aka 04M.6405.02)	32594	913	0	0	66	0	10	0%	1%	7%	314	0	17	0%	2%	34%
11	City	Life Sciences & Chemistry Buildings Modernization and New Construction of Health, Fitness & PE Bldg.*	Woodcliff Corporation	31C.5150.03/ 31C.5151.03/ 11C.7115.02	33149	831	0	0	35	0	5	0%	1%	4%	285	0	33	0%	4%	34%
12	City	Student Services Center and Holmes Hall Modernization	Harper Construction Company Inc.	11C.7134.05/31C.5134.02/31C.5134.05C/01C.6110.03/11C.7110.03/31C.5110.03	33741	1087	0	0	39	0	11	0%	1%	4%	357	0	11	0%	1%	33%
13	East	Science Career and Mathematics Building	Harper Construction Company Inc.	32E.5222.02.03/32E.5222.02.04/32E.5222.02.05/32E.5222.02.06	33801	985	0	0	109	0	3	0%	0%	11%	328	0	15	0%	2%	33%
14	Trade Tech	Construction Technology Building & East Parking Structure	Bernard Brothers	37T.5720.02.01 / 37T.5714.02.02	33148	878	0	0	51	0	6	0%	1%	6%	281	0	24	0%	3%	32%
15	Valley	Monarch Center & Parking Structure	McCarthy Building Company	38V.5842.02/08V.684.02.02	33349	1618	0	0	58	0	0	0%	0%	4%	494	0	7	0%	0%	31%
16	Valley	Athletic Training Facility (LLB)	Clark Construction	38V.5837.02	33833	942	3	0%	45	0	0	0%	0%	5%	287	0	56	0%	6%	30%
17	East	Performing & Fine Arts Center Exterior Stucco Surface Repair & Coating Building C & 1	Knightcare, Inc.	02E.6207.02	33885	10	0	0	0	0	0	0%	0%	0%	3	0	0	0%	0%	30%
18	East	Student Success and Retention Center	Pinner Construction Company, Inc.	32E.5234.02	32975	1753	0	0	210	0	7	0%	0%	12%	512	0	18	0%	1%	29%

19	Valley	Community Workforce & Omega Center	Charles Pankow Builders	38V.5836.02	33436	1020	0	0	29	0	1	0%	0%	3%	299	0	7	0%	1%	29%
20	Valley	Multi-Purpose Community Ctr	Charles Pankow Builders	38V.5839.02/08V.6837.02.01	33388	865	0	0	16	0	0	0%	0%	2%	247	0	11	0%	1%	29%
21	Southwest	DB-1 Pump House Project	Harper Construction Company Inc.	36S.5679.02.08	32881	718	0	0	52	0	1	0%	0%	7%	192	0	1	0%	0%	27%
22	Mission	Campus Mod. - Ph 3 DSEO***	Johnson Controls	14M.7486.05	32252	59	0	0	2	0	0	0%	0%	3%	16	0	0	0%	0%	27%
Project Grand Total						14737	3	0%	928	0	66	0%	0%	6%	4837	0	327	0%	2%	33%

*	Project in punchlist (substantial completion)
**	Commissioning (substantially complete)
***	Project currently on hold



LOCAL WORKER HIRING PERFORMANCE BY SUBCONTRACTOR

City - Student Services Center

& Holmes Hall Modernization

Harper Construction

Contract # 33741

Project # 11C.7134.05/31C.5134.02/31C.5134.05C/01C.6110.03/11C.7110.03/31C.5110.03

Project Summary	Total # of Workers	
	1087	
	Count	Percentage
District Local	357	33%
District Disadvantaged	11	1%
District Veteran	0	0%
College Local	39	4%
College Disadvantaged	11	1%
College Veteran	0	0%
Total Veterans	0	0%

Company	Total # of Workers	# of Disadvantaged	# of College Local Workers	# of District Local Workers	District Disadvantaged %	College Local %	District Local %	Total # of Veterans	Veteran % of Total Workers	# of District Local Veterans	District Local Veterans %
ABC School Equipment	7	0	0	2	0%	0%	29%	0	0%	0	0%
Action Sheet Metal, Inc.	11	1	0	5	9%	0%	45%	0	0%	0	0%
Alert Insulation Company	12	0	0	3	0%	0%	25%	0	0%	0	0%
All Trade Specialties	2	0	0	1	0%	0%	50%	0	0%	0	0%
American Tile	19	0	2	5	0%	11%	26%	0	0%	0	0%
Anning Johnson Company	42	0	1	11	0%	2%	26%	0	0%	0	0%
B&I Equipment Rental	2	0	0	0	0%	0%	0%	0	0%	0	0%
B&J Tree Service	9	0	0	0	0%	0%	0%	0	0%	0	0%
Boer Backhoe, Inc.	4	0	0	0	0%	0%	0%	0	0%	0	0%
Cabrinha Hearn & Associates	2	0	0	0	0%	0%	0%	0	0%	0	0%
Cal Tech Services	11	0	0	4	0%	0%	36%	0	0%	0	0%
Carlyle Glasgow	1	0	0	0	0%	0%	0%	0	0%	0	0%
Centerline Concrete Cutting, Inc.	2	0	0	1	0%	0%	50%	0	0%	0	0%
Certified Air Balance	4	0	1	1	0%	25%	25%	0	0%	0	0%
Christian Brothers Flooring & Interiors	14	0	0	4	0%	0%	29%	0	0%	0	0%
Church & Larsen, Inc.	120	2	2	33	2%	2%	28%	0	0%	0	0%
Comet Electric, Inc.	59	1	4	25	2%	7%	42%	0	0%	0	0%

Commercial Scaffolding of CA, Inc.	32	0	0	10	0%	0%	31%	0	0%	0	0%
Conco Pumping, Inc.	12	0	0	2	0%	0%	17%	0	0%	0	0%
Concrete Cutting International	3	0	0	1	0%	0%	33%	0	0%	0	0%
Core Fiber Optics	1	0	0	1	0%	0%	100%	0	0%	0	0%
Crane Rental Service, Inc.	3	0	0	0	0%	0%	0%	0	0%	0	0%
Curtis Drilling Company	2	0	0	0	0%	0%	0%	0	0%	0	0%
Cutting Edge Concrete	1	0	0	0	0%	0%	0%	0	0%	0	0%
Davidson Concrete Cutting, Inc.	1	0	0	0	0%	0%	0%	0	0%	0	0%
El Prado Cleaning Service	13	0	1	9	0%	8%	69%	0	0%	0	0%
G&A Fire Protection	11	2	0	8	18%	0%	73%	0	0%	0	0%
Gerdau Reinforcing Steel	28	0	0	9	0%	0%	32%	0	0%	0	0%
GGG Demolition	88	2	3	37	2%	3%	42%	0	0%	0	0%
GT Commercial Concrete	34	0	0	17	0%	0%	50%	0	0%	0	0%
Harper Backhoe Services	3	0	0	0	0%	0%	0%	0	0%	0	0%
Harwood Construction, Inc.	3	0	0	0	0%	0%	0%	0	0%	0	0%
J&E Welding	2	0	0	0	0%	0%	0%	0	0%	0	0%
Karcher Interior Systems, Inc.	5	0	0	0	0%	0%	0%	0	0%	0	0%
Letner Roofing	31	0	1	9	0%	3%	29%	0	0%	0	0%
Marco Crane/ Mardian Equipment	13	0	0	1	0%	0%	8%	0	0%	0	0%
Masonry Concepts, Inc.	4	0	0	1	0%	0%	25%	0	0%	0	0%
Matrix Environmental	26	0	0	13	0%	0%	50%	0	0%	0	0%
McGuire Contracting, Inc.	106	1	7	42	1%	7%	40%	0	0%	0	0%
Midwest Roofing Co., Inc.	29	0	1	17	0%	3%	59%	0	0%	0	0%
Mitsubishi Electric	7	0	0	2	0%	0%	29%	0	0%	0	0%
Nicholas Construction Service, Inc.	9	0	5	5	0%	56%	56%	0	0%	0	0%
Optima Door & Frame, Inc.	6	0	1	2	0%	17%	33%	0	0%	0	0%
Park Young	2	0	0	0	0%	0%	0%	0	0%	0	0%
Partitian Specialties	2	0	0	2	0%	0%	100%	0	0%	0	0%
Penhall Company	6	0	0	1	0%	0%	17%	0	0%	0	0%
Perfection Glass, Inc.	24	0	0	2	0%	0%	8%	0	0%	0	0%
Performance Contracting, Inc.	22	0	0	4	0%	0%	18%	0	0%	0	0%
Preferred Landscape, Inc.	6	0	0	1	0%	0%	17%	0	0%	0	0%
Proulx Contracting, Inc.	12	0	2	6	0%	17%	50%	0	0%	0	0%
Smoke Guard California, Inc.	2	0	0	0	0%	0%	0%	0	0%	0	0%
Southcoast Acoustical Interiors	13	0	1	1	0%	8%	8%	0	0%	0	0%
Southern California Grading	18	0	0	4	0%	0%	22%	0	0%	0	0%
Spates Excavation	5	0	0	0	0%	0%	0%	0	0%	0	0%
Superior Grounding Systems	1	0	0	0	0%	0%	0%	0	0%	0	0%
Theisen Steel, Inc.	78	0	3	21	0%	4%	27%	0	0%	0	0%
Triumph Painting	19	1	1	9	5%	5%	47%	0	0%	0	0%
Universal Mechanical & Engineering	51	1	2	17	2%	4%	33%	0	0%	0	0%
Vertical Access, Inc.	21	0	0	2	0%	0%	10%	0	0%	0	0%
Viking Insulation Co.	11	0	1	6	0%	9%	55%	0	0%	0	0%

Grand Total	1087	11	39	357	1%	4%	33%	0	0%	0	0%
--------------------	-------------	-----------	-----------	------------	-----------	-----------	------------	----------	-----------	----------	-----------