

Total % Local Workers Key		
Meets or exceeds 30% goal	Within 1% of 30% goal	Not meeting 30% goal

Local Worker Hiring Performance by PLA Covered Active Project as of June 30, 2016

Rank	Campus	Project Name	Prime Contractor	Project Number	Contract Number	Veterans			Local to College					Local to District						
						Total # of Workers on Campus	Total # of Local Veterans	Total % of Local Veterans	# of Workers	# of Veterans	# of Disadvantaged Workers	Veterans %	Disadvantaged Worker %	Local Worker %	# of Workers	# of Veterans	# of Disadvantaged Workers	Veterans %	Disadvantaged Worker %	Local Workers %
1	East	Exterior Transportation & Accessibility Improvements	Access Pacific, Inc.	40I.5202.03.01	33928	9	0	0	2	0	0	0%	0%	22%	5	0	0	0%	0%	56%
2	Mission	Campus Modernization - Ph I	Masters Contracting, Inc.	34M.5419.03	32529	337	0	0	50	0	2	0%	1%	15%	155	0	13	0%	4%	46%
3	Mission	Campus Modernization - Ph II	Masters Contracting, Inc.	34M.5420.03	32879	196	0	0	24	0	1	0%	1%	12%	87	0	3	0%	2%	44%
4	Pierce	Stadium ADA Improvements*	Balfour Beatty Construction	35P.5537.03	33864	301	0	0	14	0	0	0%	0%	5%	129	0	16	0%	5%	43%
5	City	RWGPL Red Line Pedestrian Corridor (DDB)	Masters Contracting, Inc.	11C.6173.05.03	33850	94	0	0	4	0	0	0%	0%	4%	40	0	2	0%	2%	43%
6	Harbor	S.A.I.L.S	Bernard Brothers	33H.5350.02.01, 33H.5350.02.02, 33H.5350.02.03, 33H.5350.02.07	33064	502	0	0	33	0	10	0%	2%	7%	208	0	20	0%	4%	41%
7	Pierce	Phase 1A and 1B	Balfour Beatty Construction	35P.5544.03.04	33859	613	0	0	32	0	0	0%	0%	5%	238	0	28	0%	5%	39%
8	City	Clausen Hall Mod*	Sage Associates, Inc.	31C.5107.03	33357	959	0	0	51	0	9	0%	1%	5%	343	0	45	0%	5%	36%
9	Pierce	Campus Wide Telecommunications Upgrade	Balfour Beatty Construction	35P.5544.03.04	33861	47	0	0	6	0	0	0%	0%	13%	17	0	0	0%	0%	36%
10	Mission	Media Arts Center	Kemp Brothers	34M.5405.02 (aka 04M.6405.02)	32594	913	0	0	66	0	10	0%	1%	7%	314	0	17	0%	2%	34%
11	City	Life Sciences & Chemistry Buildings Modernization and New Construction of Health, Fitness & PE Bldg.*	Woodcliff Corporation	31C.5150.03/ 31C.5151.03/ 11C.7115.02	33149	831	0	0	35	0	5	0%	1%	4%	285	0	33	0%	4%	34%
12	City	Student Services Center and Holmes Hall Modernization	Harper Construction Company Inc.	11C.7134.05/31C.5134.02/31C.5134.05C/01C.6110.03/11C.7110.03/31C.5110.03	33741	1087	0	0	39	0	11	0%	1%	4%	357	0	11	0%	1%	33%
13	East	Science Career and Mathematics Building	Harper Construction Company Inc.	32E.5222.02.03/32E.5222.02.04/32E.5222.02.05/32E.5222.02.06	33801	985	0	0	109	0	3	0%	0%	11%	328	0	15	0%	2%	33%
14	Trade Tech	Construction Technology Building & East Parking Structure	Bernard Brothers	37T.5720.02.01 / 37T.5714.02.02	33148	878	0	0	51	0	6	0%	1%	6%	281	0	24	0%	3%	32%
15	Valley	Monarch Center & Parking Structure	McCarthy Building Company	38V.5842.02/08V.684.02.02	33349	1618	0	0	58	0	0	0%	0%	4%	494	0	7	0%	0%	31%
16	Valley	Athletic Training Facility (LLB)	Clark Construction	38V.5837.02	33833	942	3	0%	45	0	0	0%	0%	5%	287	0	56	0%	6%	30%
17	East	Performing & Fine Arts Center Exterior Stucco Surface Repair & Coating Building S-1	Knightcare, Inc.	02E.6207.02	33885	10	0	0	0	0	0	0%	0%	0%	3	0	0	0%	0%	30%
18	East	Student Success and Retention Center	Pinner Construction Company, Inc.	32E.5234.02	32975	1753	0	0	210	0	7	0%	0%	12%	512	0	18	0%	1%	29%

19	Valley	Community Workforce & Omega Center	Charles Pankow Builders	38V.5836.02	33436	1020	0	0	29	0	1	0%	0%	3%	299	0	7	0%	1%	29%
20	Valley	Multi-Purpose Community Ctr	Charles Pankow Builders	38V.5839.02/08V.6837.02.01	33388	865	0	0	16	0	0	0%	0%	2%	247	0	11	0%	1%	29%
21	Southwest	DB-1 Pump House Project	Harper Construction Company Inc.	365.5679.02.08	32881	718	0	0	52	0	1	0%	0%	7%	192	0	1	0%	0%	27%
22	Mission	Campus Mod.- Ph 3 DSEO***	Johnson Controls	14M.7486.05	32252	59	0	0	2	0	0	0%	0%	3%	16	0	0	0%	0%	27%
Project Grand Total						14737	3	0%	928	0	66	0%	0%	6%	4837	0	327	0%	2%	33%

*	Project in punchlist (substantial completion)
**	Commissioning (substantially complete)
***	Project currently on hold



LOCAL WORKER HIRING PERFORMANCE BY SUBCONTRACTOR

Mission - Media Arts

Kemp Brothers Construction

Contract # 32594

Project # 34M.5405.02 (aka 04M.6405.02)

Project Summary	Total # of Workers	
	913	
	Count	Percentage
District Local	314	34%
District Disadvantaged*	17	2%
District Veteran	0	0%
College Local	66	7%
College Disadvantaged	10	1%
College Veteran	0	0%
Total Veterans	0	0%

Company	Total # of Workers	# of Disadvantaged	# of College Local Workers	# of District Local Workers	District Disadvantaged %	College Local %	District Local %	Total # of Veterans	Veteran % of Total Workers	# of District Local Veterans	District Local Veterans %
A & S Cement Contractors	34	1	3	8	3%	9%	24%	0	0%	0	0%
A.L. MacIntosh Company	4	0	0	0	0%	0%	0%	0	0%	0	0%
Advanced Landscape 2000, Inc.	2	0	1	2	0%	50%	100%	0	0%	0	0%
AG Constructors	7	0	0	0	0%	0%	0%	0	0%	0	0%
Alert Insulation Company	19	0	0	4	0%	0%	21%	0	0%	0	0%
American Demolition	3	0	0	0	0%	0%	0%	0	0%	0	0%
AVIG Corp.	2	0	0	2	0%	0%	100%	0	0%	0	0%
Baker Electric, Inc.	8	0	1	2	0%	13%	25%	0	0%	0	0%
Best Contracting Services, Inc.	27	1	1	13	4%	4%	48%	0	0%	0	0%
Blue Fields Electric	10	0	2	4	0%	20%	40%	0	0%	0	0%
Cal Iron Works, Inc.	28	0	1	4	0%	4%	14%	0	0%	0	0%
CG Chaney Company, Inc.	3	0	0	0	0%	0%	0%	0	0%	0	0%
Columbia Fabricating Co.	16	0	1	12	0%	6%	75%	0	0%	0	0%
Commercial Scaffolding of CA, Inc.	51	0	2	21	0%	4%	41%	0	0%	0	0%
Couts Heating & Cooling, Inc.	10	0	1	1	0%	10%	10%	0	0%	0	0%
Craftsman	9	0	4	6	0%	44%	67%	0	0%	0	0%
Craftsman Concrete Cutting	2	2	2	2	100%	100%	100%	0	0%	0	0%
Cramer Painting, Inc.	8	0	0	3	0%	0%	38%	0	0%	0	0%
Dugan Engineering	5	0	1	1	0%	20%	20%	0	0%	0	0%
F.W. Brady Development	7	0	1	1	0%	14%	14%	0	0%	0	0%
FEI Enterprises	7	0	0	6	0%	0%	86%	0	0%	0	0%
HL Moe Co., Inc.	29	0	4	14	0%	14%	48%	0	0%	0	0%
Hulk Enterprises	12	0	2	4	0%	17%	33%	0	0%	0	0%

Hulk Enterprises	16	1	0	4	6%	0%	25%	0	0%	0	0%
Hulk Enterprises /SMC	6	0	0	1	0%	0%	17%	0	0%	0	0%
Infinity Metals, Inc.	17	0	0	2	0%	0%	12%	0	0%	0	0%
JLS Concrete Pumping	11	0	2	2	0%	18%	18%	0	0%	0	0%
Junior Steel Co.	8	0	1	1	0%	13%	13%	0	0%	0	0%
Karcher Insulation, Inc.	4	0	0	0	0%	0%	0%	0	0%	0	0%
Kemp Brothers Const.	28	1	0	7	4%	0%	25%	0	0%	0	0%
KONE, Inc.	6	0	0	0	0%	0%	0%	0	0%	0	0%
Koppl Pipeline Services, Inc.	1	0	0	0	0%	0%	0%	0	0%	0	0%
L2 Specialties, inc.	2	0	0	0	0%	0%	0%	0	0%	0	0%
LPC Paving Co., Inc.	4	0	1	3	0%	25%	75%	0	0%	0	0%
Marc Anthony Glazing Contractor	5	0	1	2	0%	20%	40%	0	0%	0	0%
Mark Beamish Waterproofing	15	0	0	5	0%	0%	33%	0	0%	0	0%
MVE-Civil Solutions	15	0	0	2	0%	0%	13%	0	0%	0	0%
Neubauer Electric, Inc.	15	0	1	4	0%	7%	27%	0	0%	0	0%
Oceans One Interior Drywall, Inc.	11	0	1	3	0%	9%	27%	0	0%	0	0%
Olivas Foundation Drilling	4	0	0	1	0%	0%	25%	0	0%	0	0%
Padilla	10	5	6	9	50%	60%	90%	0	0%	0	0%
Palmcast Steel Fabrication	29	0	0	5	0%	0%	17%	0	0%	0	0%
Penhall	1	0	0	1	0%	0%	100%	0	0%	0	0%
Platinum Construction, Inc.	13	0	1	11	0%	8%	85%	0	0%	0	0%
Pro-Craft Construction, Inc.	11	0	3	4	0%	27%	36%	0	0%	0	0%
Protech Theatrical Services, Inc.	5	0	0	0	0%	0%	0%	0	0%	0	0%
Proulx Contracting, Inc.	12	0	0	5	0%	0%	42%	0	0%	0	0%
R & J Sheet Metal	1	0	0	0	0%	0%	0%	0	0%	0	0%
R. R. Leonardo Co.	15	0	0	2	0%	0%	13%	0	0%	0	0%
Roger Proulx & Co.	13	0	0	6	0%	0%	46%	0	0%	0	0%
Safeco Fire Protection, Inc.	3	0	0	1	0%	0%	33%	0	0%	0	0%
Sage Electric Company	16	0	3	8	0%	19%	50%	0	0%	0	0%
Schmitt Contracting, Inc.	131	2	12	43	2%	9%	33%	0	0%	0	0%
SMC Construcion Co.	78	11	6	33	14%	8%	42%	0	0%	0	0%
Smoke Guard California, Inc.	1	0	0	0	0%	0%	0%	0	0%	0	0%
Stoneware Tile	10	0	0	2	0%	0%	20%	0	0%	0	0%
Sunstate Installations Inc., DBA CAS	2	0	0	1	0%	0%	50%	0	0%	0	0%
Toro Enterprises, Inc.	1	0	0	0	0%	0%	0%	0	0%	0	0%
Waco Scaffold & Equipment	19	0	0	13	0%	0%	68%	0	0%	0	0%
Weiss Sheet Metal Company	13	0	0	4	0%	0%	31%	0	0%	0	0%
West Coast Firestopping	2	0	0	0	0%	0%	0%	0	0%	0	0%
Westland Heating & Air Conditioning, Inc.	31	0	1	6	0%	3%	19%	0	0%	0	0%
Winegardner Masonry, Inc.	25	0	0	13	0%	0%	52%	0	0%	0	0%
Grand Total	913	24	66	314	3%	7%	34%	0	0%	0	0%

* Only verifiable Disadvantaged Local Workers (DLW) will count towards the achievement of the 6% DLW participation goal