



Local Worker Hiring Performance by PLA Covered Active Project as of August 30, 2015

Total % Local Workers Key		
Meets or exceeds 30% goal	Within 3% of 30% goal	Not meeting 30% goal

Rank	Campus	Project Name	Prime Contractor	Contract Provision	Project Number	Contract Number	Veterans		Local to College					Local to District							
							Total # of Workers on Campus	Total # of Veterans	Total % of Veterans	Local College Workers	Veterans Local to College	Local College Disadvantaged Workers	Veterans Local to College %	College Local Disadvantaged %	Project Local %	Local District Workers	Veterans Local to District	Local District Disadvantaged Workers	Veterans Local to District %	Project Disadvantaged %	Total % Local Workers
1	Pierce	Performing Arts Takeover	GMZ Engineering	LCP Tracker	35P.5518.03.04	32882	10	0	0%	0	0	0	0%	0%	0%	6	0	0	0%	0%	60%
2	Pierce	Campus Wide Telecommunications Upgrade	Balfour Beatty Construction	LCP Tracker	35P.5444.03.04	33861	23	0	0%	5	0	0	0%	0%	22%	11	0	1	0%	4%	48%
3	Mission	Campus Modernization - Ph I	Masters Contracting, Inc.	Legacy	34M.5419.03	32529	279	0	0%	40	0	2	0%	1%	14%	125	0	13	0%	5%	45%
4	Pierce	Stadium ADA Improvements	Gmz Engineering	LCP Tracker	35P.5537.03	33864	206	0	0%	8	0	0	0%	0%	4%	86	0	2	0%	1%	42%
5	Harbor	S.A.I.L.S***	Bernard Brothers	Legacy	33H.5350.02.01, 33H.5350.02.02, 33H.5350.02.03, 33H.5350.02.07	33064	414	0	0%	27	0	10	0%	2%	7%	168	0	16	0%	4%	41%
6	Mission	Campus Modernization - Ph II	Masters Contracting, Inc.	Legacy	34M.5420.03	32879	133	0	0%	14	0	1	0%	1%	11%	55	0	3	0%	2%	41%
7	Trade Tech	Construction Technology Building & East Parking Structure	Bernard Brothers	Legacy	37T.5720.02.01 / 37T.5714.02.02	33148	313	0	0%	29	0	6	0%	2%	9%	119	0	14	0%	4%	38%
8	Trade Tech	Learning Assistance Center/ Library Renovation*	Suffolk Construction Inc.	Legacy	17T.7702.03.01/37T.5702.03.01	33009	1044	0	0%	51	0	10	0%	1%	5%	389	0	33	0%	3%	37%
9	Mission	Media Arts Center	Kemp Brothers	Legacy	34M.5405.02 (aka 04M.6405.02)	32594	590	0	0%	50	0	8	0%	1%	8%	212	0	13	0%	2%	36%
10	City	Clausen Hall Mod*	Sage Associates, Inc.	Legacy	31C.5107.03	33357	951	0	0%	51	0	9	0%	1%	5%	340	0	45	0%	5%	36%
11	East	Science Career and Mathematics Building	Harper Construction Company Inc.	Legacy	32E.5222.02.03/32E.5222.02.04/32E.5222.02.05/32E.5222.02.06	33801	452	0	0%	48	0	0	0%	0%	11%	160	0	2	0%	0%	35%
12	Southwest	DB-2 Little Theater Upgrade, Cox Building Upgrade, Lecture Laboratory Building - Modernization, Campus-Wide Storm water Collection System, Fitness and Wellness Center and Northeast Quadrant Parking Structure project.**	Hensel Phelps Construction Co	Legacy	36S.5607.03.09,36S.5607.03.10,36S.5618.03.01,36S.5663.03.02,36S.5667.03,36S.5668.03.02	33063	2339	0	0%	109	0	4	0%	0%	5%	799	0	54	0%	2%	34%
13	City	Life Sciences & Chemistry Buildings Modernization and New Construction of Health, Fitness & PE Bldg.*	Woodcliff Corporation	Legacy	31C.5150.03/ 31C.5151.03/ 11C.7115.02	33149	831	0	0%	35	0	5	0%	1%	4%	285	0	33	0%	4%	34%
14	City	Student Services Center and Holmes Hall Modernization	Harper Construction Company Inc.	Legacy	11C.7134.05/31C.5134.02/31C.5134.05C/01C.6110.03/11C.7110.03/31C.5110.03	33741	704	0	0%	24	0	5	0%	1%	3%	232	0	5	0%	1%	33%
15	Trade Tech	Campus Wide Improvements Phase III*	KPRS Construction Services, Inc.	Legacy	37T.5779.03.13	33376	414	0	0%	19	0	2	0%	0%	5%	136	0	8	0%	2%	33%
16	Trade Tech	Demolition of Bldgs Elm & Aloe and Removal of Swing Space Trailers**	GGG Demolition	LCP Tracker	07T-7.2-6701.01	33846	183	1	1%	12	0	0	0%	0%	7%	61	0	1	0%	1%	33%
17	Southwest	School of Behavioral & Social Science (SoBSS) HVAC Upgrade	Climatec Building Technologies	LCP Tracker	36S.5601.03.04	33886	6	0	0%	0	0	0	0%	0%	0%	2	0	0	0%	0%	33%
18	Valley	Athletic Training Facility (LLB)	Clark Construction	LCP Tracker	38V.5837.02	33833	547	2	0%	28	0	0	0%	0%	5%	177	0	0	0%	0%	32%
19	East	Student Success and Retention Center	Pinner Construction Company, Inc.	Legacy	32E.5234.02	32975	1423	0	0%	174	0	6	0%	0%	12%	411	0	16	0%	1%	29%

20	Valley	Monarch Center & Parking Structure	McCarthy Building Company	Legacy	38V.5842.02/06V.684.02.02	33349	1079	0	0%	28	0	0	0%	0%	3%	303	0	5	0%	0%	28%
21	City	RWGPL Red Line Pedestrian Corridor (DOB)	Masters Contracting, Inc.	LCP Tracker	11C.6173.05.03	33850	40	0	0%	2	0	0	0%	0%	5%	11	0	0	0%	0%	28%
22	Valley	Multi-Purpose Community Ctr	Charles Pankow Builders	Legacy	38V.5839.02/09V.6837.02.01	33388	831	0	0%	14	0	0	0%	0%	2%	226	0	11	0%	1%	27%
23	Valley	Community Workforce & Omega Center	Charles Pankow Builders	Legacy	38V.5836.02	33436	572	0	0%	17	0	0	0%	0%	3%	155	0	0	0%	0%	27%
24	City	Physical Plant (M&O Building) & Tennis Courts	Charles Pankow Builders	Legacy	31C.5146.02/31C.5152.02	33648	421	0	0%	6	0	0	0%	0%	1%	113	0	0	0%	0%	27%
25	Mission	Campus Mod. - Ph 3 DSEP***	Johnson Controls	Legacy	14M.7486.05	32252	59	0	0%	2	0	0	0%	0%	3%	16	0	0	0%	0%	27%
26	Southwest	DB-1 Pump House Project	Harper Construction Company Inc.	Legacy	365.5679.02.08	32881	659	0	0%	50	0	1	0%	0%	8%	175	0	1	0%	0%	27%
27	East	Campus Student Center and Book Store	Edge Construction, LLC	Legacy	32E.5231.02	33116	872	0	0%	79	0	5	0%	1%	9%	229	0	9	0%	1%	26%
28	District Wide	Measurement & Demand Response (M&DR)	Climatec Building Technologies	Legacy	40I.5101.02.02, 40I.5201.02.02, 40I.5301.02.02, 40I.5401.02.02, 40I.5501.02.02, 40I.5701.02.02, 40I.5801.02.02, 40I.5901.02.02, 40I.5601.02.02	33803	26	0	0%	0	0	0	0%	0%	0%	4	0	0	0%	0%	15%

Project Grand Total							15421	3	1%	922	0	74	0%	0%	6%	5006	0	285	0%	2%	32%
---------------------	--	--	--	--	--	--	-------	---	----	-----	---	----	----	----	----	------	---	-----	----	----	-----

*	Project in punchlist (substantial completion)
**	Commissioning (substantially complete)
***	Project currently on hold



LOCAL WORKER HIRING PERFORMANCE BY SUBCONTRACTOR
Valley - Monarch Center & Parking Structure
McCarthy Building Company
Contract # 33349
Project # 38V.5842.02/08V.684.02.02

Project Summary	Total # of Workers	
	1079	
	Count	Percentage
District Local	303	28%
District Disadvantaged	5	0%
District Veteran	0	0%
College Local	28	3%
College Disadvantaged	0	0%
College Veteran	0	0%
Total Veterans	0	0%

Company	Total # of Workers	# of Disadvantaged	# of College Local Workers	# of District Local Workers	District Disadvantaged %	College Local %	District Local %	Total # of Veterans	Veteran % of Total Workers	# of District Local Veterans	District Local Veterans %
Anning Johnson Company	24	0	0	7	0%	0%	29%	0	0%	0	0%
Apollo Electric	22	0	2	6	0%	9%	27%	0	0%	0	0%
Architectural Glass & Aluminum	10	0	0	3	0%	0%	30%	0	0%	0	0%
Baker Electric, Inc.	2	0	0	1	0%	0%	50%	0	0%	0	0%
Bali Construction, Inc.	45	0	1	15	0%	2%	33%	0	0%	0	0%
Bomel Construction Co., Inc.	20	0	0	2	0%	0%	10%	0	0%	0	0%
Borbon, Inc.	25	0	0	15	0%	0%	60%	0	0%	0	0%
California Equipment Rental	5	0	0	0	0%	0%	0%	0	0%	0	0%
Canyon Insulation, Inc.	10	0	0	2	0%	0%	20%	0	0%	0	0%
Caston, Inc.	24	0	0	3	0%	0%	13%	0	0%	0	0%
CMC Rebar	71	0	1	14	0%	1%	20%	0	0%	0	0%
Concrete Coring Co.	1	0	0	0	0%	0%	0%	0	0%	0	0%
Cosco Fire Protection, Inc.	7	0	0	0	0%	0%	0%	0	0%	0	0%
Courtney, Inc.	11	0	0	2	0%	0%	18%	0	0%	0	0%
Crowner Sheet Metal Products, Inc.	15	0	0	4	0%	0%	27%	0	0%	0	0%
Curcio Enterprises, inc.	5	0	0	5	0%	0%	100%	0	0%	0	0%
Cutting Edge Concrete Cutting	2	0	1	1	0%	50%	50%	0	0%	0	0%
DSM Construction, Inc.	7	0	1	2	0%	14%	29%	0	0%	0	0%
George Kauffman Plumbing	7	0	0	0	0%	0%	0%	0	0%	0	0%
GGG Demolition	4	0	0	1	0%	0%	25%	0	0%	0	0%
Giroux Glass	14	0	0	0	0%	0%	0%	0	0%	0	0%
Griffith Company	10	0	0	4	0%	0%	40%	0	0%	0	0%
Harper Equipment Rental	1	0	0	0	0%	0%	0%	0	0%	0	0%

HSI Electrical Contractors	2	0	0	0	0%	0%	0%	0	0%	0	0%
Impact Construction	13	0	0	0	0%	0%	0%	0	0%	0	0%
Industrial High Voltage	4	0	0	0	0%	0%	0%	0	0%	0	0%
ISEC, Inc.	4	0	0	1	0%	0%	25%	0	0%	0	0%
J. V. Land Clearing Co., Inc.	12	0	0	0	0%	0%	0%	0	0%	0	0%
JLS Concrete Pumping	16	0	0	4	0%	0%	25%	0	0%	0	0%
Kamran Metalworks	8	0	0	2	0%	0%	25%	0	0%	0	0%
Masonry Concepts, Inc.	22	0	1	10	0%	5%	45%	0	0%	0	0%
McCarthy	143	0	2	38	0%	1%	27%	0	0%	0	0%
Merri Concrete Pumping	5	0	0	3	0%	0%	60%	0	0%	0	0%
Miller Environmental Inc.	21	0	0	9	0%	0%	43%	0	0%	0	0%
Mitsubishi Electric US, Inc.	18	0	1	3	0%	6%	17%	0	0%	0	0%
Mobile Fire Extinguisher	1	0	0	0	0%	0%	0%	0	0%	0	0%
Murray Company	22	0	1	7	0%	5%	32%	0	0%	0	0%
Northwest Excavating	5	0	0	2	0%	0%	40%	0	0%	0	0%
Pacific Waterproofing & restoration	10	0	0	4	0%	0%	40%	0	0%	0	0%
Penhall Company	1	0	0	0	0%	0%	0%	0	0%	0	0%
Performance Contracting, Inc. 2	126	1	5	34	1%	4%	27%	0	0%	0	0%
Price Fire Protection	4	0	0	0	0%	0%	0%	0	0%	0	0%
R.J. & J. Construction, Inc.	17	0	0	6	0%	0%	35%	0	0%	0	0%
Rebar Engineering Inc.	33	0	4	16	0%	12%	48%	0	0%	0	0%
Rosendin Electric, Inc.2	38	2	1	16	5%	3%	42%	0	0%	0	0%
S&S Portable Services, Inc.	16	0	3	13	0%	19%	81%	0	0%	0	0%
Safe Scaffolding	13	0	0	2	0%	0%	15%	0	0%	0	0%
Sanie Mfg/ Calcoast	8	0	0	1	0%	0%	13%	0	0%	0	0%
Seeley Brothers	8	0	0	3	0%	0%	38%	0	0%	0	0%
Shoring Engineers	18	2	0	10	11%	0%	56%	0	0%	0	0%
SimplexGrinnell	2	0	0	2	0%	0%	100%	0	0%	0	0%
Southern California Grading	27	0	0	4	0%	0%	15%	0	0%	0	0%
Southland Industries	38	0	2	9	0%	5%	24%	0	0%	0	0%
Superior Door Systems	2	0	0	0	0%	0%	0%	0	0%	0	0%
Surf City Steel, Inc.	5	0	0	0	0%	0%	0%	0	0%	0	0%
Theisen Steel, Inc.	1	0	0	0	0%	0%	0%	0	0%	0	0%
Theisen Steel, Inc. , Inc.	1	0	0	0	0%	0%	0%	0	0%	0	0%
Theisen Steel, Inc. 2	41	0	2	12	0%	5%	29%	0	0%	0	0%
Thermalair, Inc.	3	0	0	1	0%	0%	33%	0	0%	0	0%
Tri-Star Electric	3	0	0	0	0%	0%	0%	0	0%	0	0%
Western Paving Contractors, Inc., Inc.	1	0	0	0	0%	0%	0%	0	0%	0	0%
Western Paving Contractors, Inc.2	18	0	0	4	0%	0%	22%	0	0%	0	0%
Western States Fire Protection	7	0	0	0	0%	0%	0%	0	0%	0	0%
Grand Total	1079	5	28	303	0%	3%	28%	0	0%	0	0%