

Local Worker Hiring Performance by PLA Covered Active Project as of March 30, 2016

Total % Local Workers Key
■ Meets or exceeds 30% goal
■ Within 3% of 30% goal
■ Not meeting 30% goal

Rank	Campus	Project Name	Prime Contractor	Project Number	Contract Number	Veterans			Local to College					Local to District						
						Total # of Workers on Campus	Total # of Local Veterans	Total % of Local Veterans	# of Workers	# of Veterans	# of Disadvantaged Workers	Veterans %	Disadvantaged Worker %	Local Worker %	# of Workers	# of Veterans	# of Disadvantaged Workers	Veterans %	Disadvantaged Worker %	Local Workers %
1	District	Corporate Center	Rosendin Electric	401.5192.05	33946	41	0	0	10	0	0	0%	0%	24%	26	0	0	0%	0%	63%
2	Mission	Campus Modernization - Ph I	Masters Contracting, Inc.	34M.5419.03	32529	328	0	0	48	0	2	0%	1%	15%	149	0	13	0%	4%	45%
3	City	RWGPL Red Line Pedestrian Corridor (DDB)	Masters Contracting, Inc.	11C.6173.05.03	33850	73	0	0	3	0	0	0%	0%	4%	32	0	2	0%	3%	44%
4	Mission	Campus Modernization - Ph II	Masters Contracting, Inc.	34M.5420.03	32879	184	0	0	22	0	1	0%	1%	12%	80	0	3	0%	2%	43%
5	Pierce	Phase 1A and 1B	Balfour Beatty Construction	35P.5544.03.04	33859	339	0	0	21	0	0	0%	0%	6%	141	0	20	0%	6%	42%
6	Pierce	Stadium ADA Improvements*	Balfour Beatty Construction	35P.5537.03	33864	301	0	0	14	0	0	0%	0%	5%	126	0	16	0%	5%	42%
7	Harbor	S.A.I.L.S***	Bernard Brothers	33H.5350.02.01, 33H.5350.02.02, 33H.5350.02.03, 33H.5350.02.07	33064	488	0	0	33	0	10	0%	2%	7%	202	0	20	0%	4%	41%
8	City	Clausen Hall Mod*	Sage Associates, Inc.	31C.5107.03	33357	959	0	0	51	0	9	0%	1%	5%	343	0	45	0%	5%	36%
9	Pierce	Campus Wide Telecommunications Upgrade	Balfour Beatty Construction	35P.5544.03.04	33861	47	0	0	6	0	0	0%	0%	13%	17	0	0	0%	0%	36%
10	Mission	Media Arts Center	Kemp Brothers	34M.5405.02 (aka 04M.6405.02)	32594	726	0	0	61	0	10	0%	1%	8%	253	0	16	0%	2%	35%
11	Southwest	DB-2 Little Theater Upgrade, Cox Building Upgrade, Lecture Laboratory Building – Modernization, Campus Wide Storm water Collection System, Fitness and Wellness Center and Northeast Quadrant Parking Structure project.**	Hensel Phelps Construction Co	36S.5607.03.09,36S.5607.03.10,36S.5618.03.01,36S.5663.03.02,36S.5667.03,36S.5668.02	33063	2343	0	0	109	0	4	0%	0%	5%	801	0	54	0%	2%	34%
12	City	Life Sciences & Chemistry Buildings Modernization and New Construction of Health, Fitness & PE Bldg.*	Woodcliff Corporation	31C.5150.03/ 31C.5151.03/ 11C.7115.02	33149	831	0	0	35	0	5	0%	1%	4%	285	0	33	0%	4%	34%
13	City	Student Services Center and Holmes Hall Modernization	Harper Construction Company Inc.	11C.7134.05/31C.5134.02/31C.5134.05C/01C.6110.03/11C.7110.03/31C.5110.03	33741	947	0	0	32	0	11	0%	1%	3%	314	0	11	0%	1%	33%
14	East	Science Career and Mathematics Building	Harper Construction Company Inc.	32E.5222.02.03/32E.5222.02.04/32E.5222.02.05/32E.5222.02.06	33801	758	0	0	77	0	3	0%	0%	10%	250	0	12	0%	2%	33%
15	Trade Tech	Construction Technology Building & East Parking Structure	Bernard Brothers	37T.5720.02.01 / 37T.5714.02.02	33148	630	0	0	38	0	6	0%	1%	6%	209	0	21	0%	3%	33%
16	Valley	Athletic Training Facility (LLB)	Clark Construction	38V.5837.02	33833	914	3	0%	45	0	0	0%	0%	5%	280	0	56	0%	6%	31%
17	Valley	Monarch Center & Parking Structure	McCarthy Building Company	38V.5842.02/08V.684.02.02	33349	1575	0	0	51	0	0	0%	0%	3%	472	0	7	0%	0%	30%
18	East	Student Success and Retention Center	Pinner Construction Company, Inc.	32E.5234.02	32975	1653	0	0	198	0	8	0%	0%	12%	481	0	20	0%	1%	29%
19	Valley	Community Workforce & Omega Center	Charles Pankow Builders	38V.5836.02	33436	836	0	0	24	0	1	0%	0%	3%	242	0	4	0%	0%	29%

20	Valley	Multi-Purpose Community Ctr	Charles Pankow Builders	38V.5839.02/08V.6837.02.01	33388	835	0	0	15	0	0	0%	0%	2%	227	0	11	0%	1%	27%
21	Southwest	DB-1 Pump House Project	Harper Construction Company Inc.	365.5679.02.08	32881	692	0	0	52	0	1	0%	0%	8%	188	0	1	0%	0%	27%
22	Mission	Campus Mod. - Ph 3 DSEO***	Johnson Controls	14M.7486.05	32252	59	0	0	2	0	0	0%	0%	3%	16	0	0	0%	0%	27%
23	City	Physical Plant (M&O Building) & Tennis Courts	Charles Pankow Builders	31C.5146.02/31C.5152.02	33648	508	0	0	7	0	0	0%	0%	1%	131	0	1	0%	0%	26%
24	East	Campus Student Center and Book Store	Edge Construction, LLC	32E.5231.02	33116	1102	0	0	98	0	4	0%	0%	9%	278	0	8	0%	1%	25%
25	District Wide	Measurement & Demand Response (M&DR)	Climatec Building Technologies	40I.5101.02.02, 40I.5201.02.02, 40I.5301.02.02, 40I.5401.02.02, 40I.5501.02.02, 40I.5701.02.02, 40I.5801.02.02, 40I.5901.02.02, 40I.5601.02.02	33803	30	0	0	0	0	0	0%	0%	0%	6	0	0	0%	0%	20%

Project Grand Total						17199	3	0%	1052	0	75	0%	0%	6%	5549	0	374	0%	2%	32%
----------------------------	--	--	--	--	--	--------------	----------	-----------	-------------	----------	-----------	-----------	-----------	-----------	-------------	----------	------------	-----------	-----------	------------

*	Project in punchlist (substantial completion)
**	Commissioning (substantially complete)
***	Project currently on hold



LOCAL WORKER HIRING PERFORMANCE BY SUBCONTRACTOR
Valley - Multi-Purpose Community Center
Charles Pankow Builders
Contract # 33388
Project # 38V.5839.02/08V.6837.02.01

Project Summary	Total # of Workers	
	835	
	Count	Percentage
District Local	227	27%
District Disadvantaged	11	1%
District Veteran	0	0%
College Local	15	2%
College Disadvantaged	0	0%
College Veteran	0	0%
Total Veterans	0	0%

Company	Total # of Workers	# of Disadvantaged	# of College Local Workers	# of District Local Workers	District Disadvantaged %	College Local %	District Local %	Total # of Veterans	Veteran % of Total Workers	# of District Local Veterans	District Local Veterans %
A & S Cement Contractors	36	0	0	8	0%	0%	22%	0	0%	0	0%
ABC Resources, Inc.	13	0	0	2	0%	0%	15%	0	0%	0	0%
ABC School Equipment	3	0	0	0	0%	0%	0%	0	0%	0	0%
Absolute Abatement	2	0	0	2	0%	0%	100%	0	0%	0	0%
Advance Equipment	4	0	0	0	0%	0%	0%	0	0%	0	0%
American Air Balance Co.	3	0	1	1	0%	33%	33%	0	0%	0	0%
American Landscape, Inc.	20	0	1	7	0%	5%	35%	0	0%	0	0%
Anning Johnson Company	9	0	0	2	0%	0%	22%	0	0%	0	0%
Applied Engineering Concepts	4	0	0	0	0%	0%	0%	0	0%	0	0%
Aztec Fire Protection, Inc.	2	0	1	2	0%	50%	100%	0	0%	0	0%
Baker Electric, Inc.	4	0	0	2	0%	0%	50%	0	0%	0	0%
Bali Construction, Inc.	52	0	1	17	0%	2%	33%	0	0%	0	0%
Barazani Stone, Inc.	13	0	1	3	0%	8%	23%	0	0%	0	0%
Barney's Hole Digging Services, Inc.	2	0	0	0	0%	0%	0%	0	0%	0	0%
Bielski Specialty Services, Inc.	2	0	0	0	0%	0%	0%	0	0%	0	0%
Borbon, Inc.	30	0	0	14	0%	0%	47%	0	0%	0	0%
CA Signs	3	0	2	3	0%	67%	100%	0	0%	0	0%
Canyon Insulation, Inc.	3	0	0	0	0%	0%	0%	0	0%	0	0%
Charles Pankow Builders	70	0	3	24	0%	4%	34%	0	0%	0	0%
Conco Pumping, Inc.	9	0	0	1	0%	0%	11%	0	0%	0	0%
Concrete Cutting International	1	0	0	0	0%	0%	0%	0	0%	0	0%
Crown Fence Co.	10	0	0	3	0%	0%	30%	0	0%	0	0%
DeLa Fuentes Excavation, Inc.	1	0	0	0	0%	0%	0%	0	0%	0	0%
Douglas Refrigeration	2	0	0	0	0%	0%	0%	0	0%	0	0%

El Prado Cleaning Service	6	0	0	5	0%	0%	83%	0	0%	0	0%
Entreprises USA, Inc.	5	0	0	1	0%	0%	20%	0	0%	0	0%
G W Surfaces	2	0	0	0	0%	0%	0%	0	0%	0	0%
Gaudenti and Sons Corp.	4	0	0	0	0%	0%	0%	0	0%	0	0%
Gaul & Gaul, Inc. dba Crafstman Concrete	1	0	0	1	0%	0%	100%	0	0%	0	0%
Gold Star Techn.	4	0	0	0	0%	0%	0%	0	0%	0	0%
Heinaman Contract Glazing	29	0	0	3	0%	0%	10%	0	0%	0	0%
Howard Contracting, Inc.	20	0	0	10	0%	0%	50%	0	0%	0	0%
Industrial High Voltage	10	0	0	2	0%	0%	20%	0	0%	0	0%
Industrial Masonry, Inc.	20	0	0	6	0%	0%	30%	0	0%	0	0%
Landscape Development	4	2	0	3	50%	0%	75%	0	0%	0	0%
Letner Roofing	38	0	0	11	0%	0%	29%	0	0%	0	0%
Mckeon Door West	3	0	0	1	0%	0%	33%	0	0%	0	0%
McMurray Stern, Inc.	3	0	0	0	0%	0%	0%	0	0%	0	0%
MNS Engineering, Inc.	5	0	0	1	0%	0%	20%	0	0%	0	0%
Monte Collins Backhoe	1	0	0	0	0%	0%	0%	0	0%	0	0%
Mural Makers, Inc.	1	0	0	0	0%	0%	0%	0	0%	0	0%
Northwest Excavating	6	0	0	0	0%	0%	0%	0	0%	0	0%
NovaTech Engineering	2	0	0	0	0%	0%	0%	0	0%	0	0%
Orange County Scaffold, Inc.	16	0	0	2	0%	0%	13%	0	0%	0	0%
Paramount Tile, Inc.	12	0	0	0	0%	0%	0%	0	0%	0	0%
Penhall Company	1	0	0	1	0%	0%	100%	0	0%	0	0%
Performance Contracting, Inc.	9	0	0	3	0%	0%	33%	0	0%	0	0%
Price Fire Protection	4	0	0	0	0%	0%	0%	0	0%	0	0%
Rebar Engineering Inc.	31	5	1	14	16%	3%	45%	0	0%	0	0%
Regal Industries, Inc.	9	0	0	3	0%	0%	33%	0	0%	0	0%
S&S Portable Services, Inc.	23	4	3	17	17%	13%	74%	0	0%	0	0%
Sasco	32	0	0	5	0%	0%	16%	0	0%	0	0%
Schmitt Contracting, Inc.2	69	0	0	19	0%	0%	28%	0	0%	0	0%
SimplexGrinnell	1	0	0	1	0%	0%	100%	0	0%	0	0%
Solid Door Installations	5	0	0	0	0%	0%	0%	0	0%	0	0%
Southcoast Acoustical Interiors	15	0	0	3	0%	0%	20%	0	0%	0	0%
Southland Industries	48	0	1	11	0%	2%	23%	0	0%	0	0%
Stolo Cabinets, Inc.	9	0	0	1	0%	0%	11%	0	0%	0	0%
Stumbaugh & Associates, Inc.	3	0	0	1	0%	0%	33%	0	0%	0	0%
Sunbelt Electric	7	0	0	1	0%	0%	14%	0	0%	0	0%
T & H Interiors Services	3	0	0	0	0%	0%	0%	0	0%	0	0%
The M.S. Rouse Company	24	0	0	3	0%	0%	13%	0	0%	0	0%
Theisen Steel, Inc.	31	0	0	2	0%	0%	6%	0	0%	0	0%
Unistrut International Corp	5	0	0	1	0%	0%	20%	0	0%	0	0%
Western Paving Contractors, Inc.	16	0	0	4	0%	0%	25%	0	0%	0	0%
Grand Total	835	11	15	227	1%	2%	27%	0	0%	0	0%