

Local Worker Hiring Performance by PLA Covered Active Project

Total % Local Workers Key
■ Meets or exceeds 35% goal
■ Within 5% of 35% goal
■ Not meeting 35% goal

Rank	Campus	Project Name	Prime Contractor	Project Provisions	Contract Number	Local Workers %	Veterans			Local to College				Local to District				Local to LA County		Local to LA County + OC					
							Total # of Workers on Campus	Total of Veterans	Total % of Veterans	# of Workers	# of Veterans	# of Transitional Workers	Veterans %	Transitional Worker %	Local Worker %	# of Workers	# of Veterans	# of Transitional Workers	Veterans %	Transitional Worker %	Local Workers %	Total # of Workers	% of Project Total	Total # of Workers	% of Project Total
1	Mission College	Mission College - Campus Security Modular Building	Asson Group	35%	8053-0849	100.00%	4	0	0.00%	2	0	0	0.00%	0.00%	50.00%	4	0	0	0.00%	0.00%	100.00%	4	100.00%		
2	Los Angeles Trade Tech	Trade Tech College - Student Support Center - Solar PV Array	Renewable Energy Solutions	35%	1384	75.00%	8	0	0.00%	0	0	0	0.00%	0.00%	0.00%	6	0	0	0.00%	0.00%	75.00%	8	100.00%		
3	City College	City College Health, Fitness, PE Building	TIS, Inc.	35%	1370-0612	73.23%	15	0	0.00%	0	0	0	0.00%	0.00%	0.00%	11	0	0	0.00%	0.00%	73.23%	15	85.67%		
4	Pierce College	Pierce College - Life Science, Chemistry, and Physics Buildings (Building 300, 305, and 1700)	Angelus Construction, Inc.	35%	1381-007	66.67%	6	0	0.00%	1	0	0	0.00%	0.00%	16.67%	4	0	0	0.00%	0.00%	66.67%	6	83.33%		
5	Pierce College	Pierce College - Phase II Renovation - Behavioral Science, Social Science, Mathematics & English (Building 1100)	Angelus Construction, Inc.	35%	1381-004	66.67%	6	0	0.00%	1	0	0	0.00%	0.00%	16.67%	4	0	0	0.00%	0.00%	66.67%	6	83.33%		
6	Pierce College	Pierce College - Phase II Renovation - Computer Science & Computer Learning (Building 1800)	Angelus Construction, Inc.	35%	1381-005	66.67%	6	0	0.00%	1	0	0	0.00%	0.00%	16.67%	4	0	0	0.00%	0.00%	66.67%	6	83.33%		
7	Harbor College	Harbor College - Relocation of Data Center to Student Union Building	Asson Group	35%	8053-0849	65.42%	107	0	0.00%	11	0	1	0.00%	0.93%	16.26%	70	0	4	0.00%	3.74%	65.42%	87	81.37%		
8	Valley College	Valley College - Davis-Bergstrom 48-16	Elion Development, Inc.	35%	1387-030	63.90%	11	0	0.00%	0	0	0	0.00%	0.00%	0.00%	7	0	1	0.00%	0.00%	63.90%	11	100.00%		
9	Harbor College	Harbor College - T&E Computer Upgrade	Asson Group	35%	8053-1060	62.22%	86	0	0.00%	12	0	1	0.00%	1.16%	13.98%	64	0	3	0.00%	3.45%	62.22%	75	87.21%		
10	Valley College	Valley College - N4 S Shumaker & Riley Safety & Security	QAC Engineering, Inc.	35%	1442-0911	60.00%	15	0	0.00%	3	0	1	0.00%	6.67%	20.00%	9	0	3	0.00%	20.00%	60.00%	10	66.67%		
11	Pierce College	Pierce College - Phase II Renovation - Administration Building - 1800 and 1800B (Building 1800)	Angelus Construction, Inc.	35%	1381-006	60.00%	10	0	0.00%	2	0	0	0.00%	0.00%	20.00%	8	0	0	0.00%	0.00%	60.00%	9	90.00%		
12	Valley College	Valley College - Transportation and Accessibility Improvements	Access Pacific, Inc.	35%	34022	57.24%	152	0	0.00%	2	0	0	0.00%	0.00%	5.50%	87	0	5	0.00%	3.29%	57.24%	118	77.43%		
13	Mission College	Mission College - Culinary Arts Institute (CAI) - Bond Mitigation	Access Pacific, Inc.	35%	1382-0341	57.14%	21	0	0.00%	0	0	0	0.00%	0.00%	0.00%	12	0	0	0.00%	0.00%	57.14%	19	90.48%		
14	Valley College	Valley College - Gym Complex Phase 2	Access Pacific, Inc.	35%	34023	54.28%	115	0	0.00%	12	0	0	0.00%	0.00%	10.43%	63	0	3	0.00%	2.61%	54.28%	91	79.13%		
15	East Los Angeles College	East LA College - South Gate Educational Center	TIS, Inc.	35%	1370-0262	50.00%	20	0	0.00%	5	0	0	0.00%	0.00%	16.67%	15	0	0	0.00%	0.00%	50.00%	20	100.00%		
16	Los Angeles Trade Tech	Trade Tech College - South Campus Alumni East	Harper Construction	35%	3001	45.98%	87	0	0.00%	2	0	0	0.00%	0.00%	2.30%	48	0	0	0.00%	0.00%	45.98%	64	73.56%		
17	Pierce College	Pierce College - SLE Faculty Center Campus Center (Building 600)	Angelus Construction, Inc.	35%	1381-003	45.45%	11	0	0.00%	2	0	0	0.00%	0.00%	18.18%	5	0	0	0.00%	0.00%	45.45%	7	63.64%		
18	City College	City College - Van De Kamp Battery Repair	TIS, Inc.	35%	1370-008-30	40.00%	20	0	0.00%	1	0	0	0.00%	0.00%	5.00%	9	0	0	0.00%	0.00%	40.00%	17	85.00%		
19	Pierce College	Pierce College - Roadways and Storm Water CIP	QAC Engineering, Inc.	35%	34018	44.37%	151	0	0.00%	7	0	0	0.00%	0.00%	4.64%	67	0	16	0.00%	10.90%	44.37%	100	89.27%		
20	Pierce College	Pierce College - SLE Faculty Center Campus Center Central Plant (J Coastal)	Angelus Construction, Inc.	35%	1384-004-00	42.86%	14	0	0.00%	0	0	0	0.00%	0.00%	0.00%	6	0	0	0.00%	0.00%	42.86%	6	57.14%		
21	Valley College	Valley College - Allied Health and Sciences Laboratory Wing Biotech Research	Devco Design and Construction, Inc.	35%	1376-0710	42.86%	62	0	0.00%	4	0	0	0.00%	0.00%	4.48%	30	0	0	0.00%	0.00%	42.86%	61	72.27%		
22	City College	City College - Van De Kamp - New Education Building	TIS, Inc.	35%	1370-007-00	40.00%	10	0	0.00%	1	0	0	0.00%	0.00%	10.00%	4	0	2	0.00%	0.00%	40.00%	6	60.00%		
23	West Los Angeles College	West LA College - Dave E. Watson Center North Yard & West Fire Lane	Asson Group	35%	80530741	40.00%	5	0	0.00%	0	0	0	0.00%	0.00%	0.00%	2	0	0	0.00%	0.00%	40.00%	4	80.00%		
24	Harbor College	Harbor College - Operation of Old Administration	W.E. Onal Construction Co. of California	35%	34060	37.29%	60	1	1.69%	16	1	0	1.69%	0.00%	16.66%	22	1	1	1.69%	1.69%	37.29%	20	61.17%		
25	East Los Angeles College	East LA College - E3 Innovation Suite Renovation	QAC Engineering, Inc.	35%	1442-1220	36.29%	75	0	0.00%	12	0	4	0.00%	5.33%	18.00%	29	0	0	0.00%	0.00%	36.29%	53	70.67%		
26	Valley College	Valley College - Allied Health & Sciences Center - Rehabilitation & Casting (Wing of Existing Facility)	Access Pacific, Inc.	35%	34024	35.48%	61	0	0.00%	6	0	1	0.00%	1.23%	7.41%	39	0	4	0.00%	4.94%	35.48%	56	81.16%		
27	Mission College	Mission College - Student Services Center (Admin Building Phase 2)	Charles Patmore Builders	35%	34037	34.51%	275	2	0.73%	30	0	4	0.00%	1.45%	10.51%	96	0	8	0.00%	2.91%	34.51%	186	80.36%		
28	Valley College	Valley College - Academic and Cultural Center	Primer Construction Co. Inc.	35%	33894	33.33%	1,600	3	0.18%	47	0	3	0.00%	0.18%	2.71%	567	0	17	0.00%	1.00%	33.33%	1,115	69.64%		
29	Los Angeles Trade Tech	Trade Tech College - Art and Culinary Arts Building Phase 2	Harper Construction	35%	3000	33.11%	1,507	8	0.53%	61	0	4	0.00%	2.72%	4.05%	498	1	41	0.00%	2.72%	33.11%	1,008	66.69%		
30	Pierce College	Pierce College - Expanded Automotive and New Technical Support Facility (1800B)	Harper Construction	35%	34004	32.86%	520	2	0.38%	20	1	2	0.19%	0.38%	3.69%	171	1	13	0.19%	2.50%	32.86%	324	62.31%		
31	City College	City College - DuVino Hall Modernization	B.J. American Construction Co., Inc.	35%	33381	32.30%	957	6	0.63%	34	0	3	0.00%	0.31%	3.55%	310	2	16	0.21%	1.67%	32.30%	600	64.79%		
32	Valley College	Valley College - Transportation and Accessibility Improvements Phase 2	Elion Development, Inc.	35%	1436-0900	32.20%	160	0	0.00%	4	0	0	0.00%	0.00%	4.00%	32	0	0	0.00%	0.00%	32.20%	72	72.00%		
33	East Los Angeles College	East LA College - Transit and Accessibility Improvements Phase 2	TIS, Inc.	35%	3396-18E9	31.86%	160	0	0.00%	17	0	0	0.00%	0.00%	10.63%	91	0	0	0.00%	0.00%	31.86%	105	65.63%		
34	Pierce College	Pierce College - Central Plant Expansion West Central Plaza	Harper Construction	35%	34005	31.82%	135	2	1.48%	6	0	0	0.00%	0.00%	4.44%	45	0	1	0.00%	0.74%	31.82%	86	65.93%		
35	City College	City College - Central Plant Phase 1 & Chilled Water Storage	Southwest Industries	35%	31930	31.64%	256	1	0.39%	6	0	1	0.00%	0.39%	2.34%	61	0	2	0.00%	0.75%	31.64%	173	67.56%		
36	West Los Angeles College	West LA College - Technological Learning Center 2	Harper Construction	35%	33066	31.12%	9	0.00%	29	1	2	0.00%	0.17%	2.92%	364	1	26	0.00%	2.92%	31.12%	224	83.02%			
37	Los Angeles Trade Tech	Trade Tech College - Construction Technology Building	Harper Construction	35%	34045	30.60%	676	1	0.15%	24	0	2	0.00%	0.00%	3.56%	203	0	10	0.00%	1.48%	30.60%	467	68.36%		
38	West Los Angeles College	West LA College - Watson Center CIP	SH&B/Bea, Inc.	35%	34028	30.38%	1,095	0	0.00%	30	0	0	0.00%	0.00%	1.82%	333	0	12	0.00%	1.00%	30.38%	649	59.22%		
39	Southwest College	Southwest College - Harmon	QAC Engineering, Inc.	35%	1443-0131	30.00%	10	0	0.00%	0	0	0	0.00%	0.00%	0.00%	2	0	2	0.00%	0.00%	30.00%	3	100.00%		
40	Mission College	Mission College - Central Plant	Rudolph and Dieken, Inc. (TLC)	35%	33996	28.00%	502	4	0.80%	24	0	1	0.00%	0.20%	4.76%	141	0	6	0.00%	1.20%	28.00%	368	57.37%		
41	West Los Angeles College	West LA College - West Energy Efficiency Project	Miss Energy Systems	35%	34020	26.8%	268	0	0.00%	4	0	1	0.00%	0.37%	1.49%	70	0	11	0.00%	4.10%	26.8%	142	52.99%		
42	Pierce College	Pierce College - PE Facilities - General - HVAC Modifications	Vivcor Construction Inc.	35%	1371	23.00%	13	0	0.00%	0	0	0	0.00%	0.00%	0.00%	3	0	0	0.00%	0.00%	23.00%	9	69.23%		
43	West Los Angeles College	West LA College - Campus Wide Mechanical Deficiencies & Repairs - LEBA	Thomsonville Construction, Inc.	35%	1380	19.80%	53	0	0.00%	0	0	0	0.00%	0.00%	0.00%	9	0	1	0.00%	1.89%	19.80%	29	54.72%		
44	Southwest College	Southwest College - David Larkin and Access Control Phase 1B (Phase 2)	Thomsonville Construction, Inc.	35%	1369-0131	0.00%	3	0	0.00%	0	0	0	0.00%	0.00%	0.00%	0	0	0	0.00%	0.00%	0.00%	2	66.67%		
45	Southwest College	Southwest College - Student Union	W.E. Onal Construction Co. of California	35%	34040	0.00%	1	0	0.00%	0	0	0	0.00%	0.00%	0.00%	0	0	0	0.00%	0.00%	0.00%	0	100.00%		
Project Grand Total							33.91%	15,670	38	0.26%	430	3	0.31%	0.29%	4.07%	3,584	6	216	0.00%	2.03%	33.91%	6,805	64.57%	7,736	73.19%